

Rhode Island Department of Transportation

Projects and Schedules

Insert A



July 29, 2016



Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence. **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown in italics with darkened fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Route 107 1R Improvements									
	Budget			Spent	Status	Schedule			
	Initial	Projected	Difference			To Date	Advertise	NTP	Site Active
Design	\$ 0.4	\$ 0.4	\$ -	\$ 0.1	In Construction	Oct-15	Mar-16	NA	Apr-17
Construction	\$ 2.6	\$ 2.6	\$ -	\$ -		Performance			
Other	\$ 1.4	\$ 1.4	\$ -	\$ 0.2	Anticipated Completion at NTP				Apr-17
Contingency	\$ 0.2	\$ 0.2	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 4.5	\$ 4.5	\$ -	\$ 0.3	% Construction Change Orders:				0%
PTSID:				0076N	Design as percent of Construction:				15%
Type:				Pavement	Other as percent of Construction:				54%

Design: Includes costs for design contractor/consultant

Construction: Includes costs for construction contractor services

Other: Includes costs for right-of-way acquisitions, utility work, project oversight

Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.

Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.

Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration.

Total: Total budget estimate to deliver the project.

Performance

Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase

of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted red; negative values indicate that the project is ahead of schedule and are highlighted green.

% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value

Design as percent of Construction: Ratio of the budget values for Design versus Construction

Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)

Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects.

Note: All dollar values are in millions and rounded to the nearest \$100,000.00.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time	
Status	Color
Ahead of Schedule	Dark Green
On Time	Green
0 - 6 months behind	Yellow
6-12 months behind	Red
12+months behind	Dark Red

On Budget	
Status	Color
On Budget	Green
Over Budget	Red

Change Orders	
Range	Color
0-5%	Green
5-10%	Yellow
10% +	Red

Project Level Reports

Pre-FFY 2015 Legacy Projects.....A-1
FFY 2015 Legacy Projects.....A-4
FFY 2016 Projects.....A-12
FFY 2017 Projects.....A-22

Project Summary Lists

Legacy Program.....A-31
2015 Program.....A-32
2016 Program.....A-33
2017 Program.....A-34

Changes from Last Quarter

Milestones Achieved this Quarter.....A-35
Changes to Schedule this Quarter.....A-36
Changes to Budget this Quarter.....A-36

Index of Projects by Municipality

Index of Projects by Municipality.....A-37

Pre-FFY 2015 LEGACY PROJECTS

Insert A

BRIDGE PROJECTS

Arcadia Management Area Bridge Replacement

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.0	NA	\$ -	
Construction	\$ 0.5	\$ 0.5	\$ 0.0	\$ 0.5	
Other	\$ -	\$ 1.9	NA	\$ 0.6	
Contingency	\$ 0.0	\$ -	\$ (0.0)	\$ -	
Total	NA	\$ 2.4	\$ 0.0	\$ 1.1	
PTSID:					9500A
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Apr-13	NA	Dec-16
Performance				
Anticipated Completion at NTP				Oct-14
# of Months Late				26 mo.
% Construction Change Orders:				18%
Design as percent of Construction:				1%
Other as percent of Construction:				377%

Atwells Ave Bridge No. 975 Replacement

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ -	
Construction	\$ 2.6	\$ 2.8	\$ 0.2	\$ 2.4	
Other	\$ -	\$ 1.6	NA	\$ 1.4	
Contingency	\$ 0.1	\$ 0.1	\$ (0.1)	\$ -	
Total	NA	\$ 4.5	\$ 0.1	\$ 3.8	
PTSID:					0163J
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Prior to 2015	Jul-14	NA	May-16
Performance				
Anticipated Completion at NTP				Feb-16
# of Months Late				3 mo.
% Construction Change Orders:				7%
Design as percent of Construction:				NA
Other as percent of Construction:				58%

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.0	NA	\$ 0.0	
Construction	\$ 15.3	\$ 15.5	\$ 0.2	\$ 13.2	
Other	\$ -	\$ 3.5	NA	\$ 2.2	
Contingency	\$ 0.8	\$ 0.2	\$ (0.6)	\$ -	
Total	NA	\$ 19.3	\$ (0.4)	\$ 15.4	
PTSID:					0153C
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Aug-13	NA	May-17
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				-18 mo.
% Construction Change Orders:				1%
Design as percent of Construction:				NA
Other as percent of Construction:				23%

Great Island Bridge #499

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.3	NA	\$ 0.1	
Construction	\$ 8.4	\$ 8.6	\$ 0.2	\$ 6.6	
Other	\$ -	\$ 2.7	NA	\$ 1.9	
Contingency	\$ 0.4	\$ 0.1	\$ (0.3)	\$ -	
Total	NA	\$ 11.7	\$ (0.1)	\$ 8.7	
PTSID:					0144B
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Sep-14	NA	May-17
Performance				
Anticipated Completion at NTP				Jul-17
# of Months Late				-2 mo.
% Construction Change Orders:				3%
Design as percent of Construction:				NA
Other as percent of Construction:				31%

Jamestown-Verrazano Bridge No. 800 & Cove Bridge No. 495

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 6.2	NA	\$ 6.2	
Construction	\$ 4.7	\$ 4.8	\$ 0.1	\$ 4.8	
Other	\$ -	\$ 1.6	NA	\$ 1.6	
Contingency	\$ 0.2	\$ -	\$ (0.2)	\$ -	
Total	NA	\$ 12.6	\$ (0.1)	\$ 12.6	
PTSID:					0049M
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Prior to 2015	Aug-14	NA	Dec-15
Performance				
Anticipated Completion at NTP				Jul-16
# of Months Late				-8 mo.
% Construction Change Orders:				2%
Design as percent of Construction:				NA
Other as percent of Construction:				33%

New Providence Viaduct Southbound Bridge No. 578

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 5.0	NA	\$ 1.3	
Construction	\$ 68.9	\$ 74.4	\$ 5.5	\$ 63.0	
Other	\$ -	\$ 23.4	NA	\$ 20.3	
Contingency	\$ 3.4	\$ 1.8	\$ (1.7)	\$ -	
Total	NA	\$ 104.6	\$ 3.8	\$ 84.5	
PTSID:					0018A
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Jan-13	NA	May-17
Performance				
Anticipated Completion at NTP				Mar-16
# of Months Late				14 mo.
% Construction Change Orders:				7%
Design as percent of Construction:				NA
Other as percent of Construction:				31%

PAVEMENT PROJECTS

Apponaug Circulator By-Pass

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 9.4	NA	\$ 6.2	
Construction	\$ 29.5	\$ 29.8	\$ 0.3	\$ 17.5	
Other	\$ -	\$ 30.7	NA	\$ 21.6	
Contingency	\$ 1.5	\$ 1.1	\$ (0.4)	\$ -	
Total	NA	\$ 71.0	\$ (0.1)	\$ 45.4	
PTSID:					0185A
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Jul-14	NA	Nov-17
Performance				
Anticipated Completion at NTP				Jan-18
# of Months Late				-2 mo.
% Construction Change Orders:				1%
Design as percent of Construction:				32%
Other as percent of Construction:				103%

I-195 Relocation - Landscape Contract C

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 0.8	\$ 0.8	\$ 0.0	\$ 0.6	
Other	\$ -	\$ 0.6	NA	\$ 0.4	
Contingency	\$ 0.0	\$ 0.0	\$ (0.0)	\$ -	
Total	NA	\$ 1.4	\$ (0.0)	\$ 0.9	
PTSID:					0012E
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Feb-14	NA	Nov-16
Performance				
Anticipated Completion at NTP				Mar-17
# of Months Late				-4 mo.
% Construction Change Orders:				1%
Design as percent of Construction:				NA
Other as percent of Construction:				73%

TRAFFIC PROJECTS

I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 2.4	\$ 2.6	\$ 0.2	\$ 2.4	
Other	\$ -	\$ 1.3	NA	\$ 1.2	
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -	
Total	NA	\$ 3.9	\$ 0.1	\$ 3.6	
PTSID:					0115Z
Type:					Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Prior to 2015	Sep-14	NA	Feb-16
Performance				
Anticipated Completion at NTP				Nov-15
# of Months Late				3 mo.
% Construction Change Orders:				8%
Design as percent of Construction:				0%
Other as percent of Construction:				51%

I-95 Sustainability – Phase I

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 0.6	\$ 0.6	\$ -	\$ 0.5	
Other	\$ -	\$ 0.7	NA	\$ 0.5	
Contingency	\$ 0.0	\$ 0.0	\$ (0.0)	\$ -	
Total	NA	\$ 1.4	\$ (0.0)	\$ 1.0	
PTSID:					0058L
Type:					Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	May-13	NA	Nov-16
Performance				
Anticipated Completion at NTP				Apr-17
# of Months Late				-5 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				111%

MAINTENANCE & OPERATIONS PROJECTS

Guardrail Repair and Replacement 2014-2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 2.2	\$ 2.2	\$ -	\$ 1.2
Other	\$ -	\$ 1.0	NA	\$ 0.5
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -
Total	NA	\$ 3.2	\$ (0.1)	\$ 1.7
PTSID:				7006F
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Prior to 2015	Jun-14	NA	Jun-16
Performance				
Anticipated Completion at NTP				Sep-16
# of Months Late				-3 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				46%

Impact Attenuator Repair and Replacement 2014-2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 1.6	\$ 1.6	\$ -	\$ 0.6
Other	\$ -	\$ 0.1	NA	\$ 0.0
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -
Total	NA	\$ 1.8	\$ (0.1)	\$ 0.6
PTSID:				7005F
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Prior to 2015	Apr-14	NA	Sep-16
Performance				
Anticipated Completion at NTP				Dec-16
# of Months Late				-4 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				7%

FFY 2015 LEGACY PROJECTS

Insert A

BRIDGE PROJECTS

Clarence Hussey Bridge No. 11 (69B)

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ 0.1	
Construction	\$ 1.7	\$ 1.7	\$ -	\$ 0.5	
Other	\$ -	\$ 0.9	NA	\$ 0.5	
Contingency	\$ 0.1	\$ 0.1	\$ 0.0	\$ -	
Total	NA	\$ 2.8	\$ 0.0	\$ 1.1	
PTSID:					0156A
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Sep-15	Jan-16	NA	Jun-17
Performance				
Anticipated Completion at NTP				Jul-17
# of Months Late				-1 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				52%

Coles Bridge No. 134 (66)

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ 0.0	
Construction	\$ 0.6	\$ 0.6	\$ -	\$ 0.1	
Other	\$ -	\$ 0.1	NA	\$ 0.1	
Contingency	\$ 0.0	\$ 0.1	\$ 0.0	\$ -	
Total	NA	\$ 0.8	\$ 0.0	\$ 0.2	
PTSID:					0153D
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Aug-15	Nov-15	NA	Dec-16
Performance				
Anticipated Completion at NTP				Sep-17
# of Months Late				-10 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				27%

East Shore Expressway Bridges Nos. 475, 476

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.5	NA	\$ 0.3	
Construction	\$ 14.0	\$ 14.0	\$ -	\$ 3.7	
Other	\$ -	\$ 1.6	NA	\$ 0.6	
Contingency	\$ 0.7	\$ 0.7	\$ (0.0)	\$ -	
Total	NA	\$ 16.7	\$ (0.0)	\$ 4.6	
PTSID:					0143D
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	May-15	Sep-15	NA	Jun-17
Performance				
Anticipated Completion at NTP				Jul-17
# of Months Late				-2 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				11%

Glenbridge Ave and South County Trail Bridges (69F)

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.2	NA	\$ 0.1	
Construction	\$ 6.2	\$ 6.3	\$ 0.1	\$ 3.2	
Other	\$ -	\$ 0.9	NA	\$ 0.6	
Contingency	\$ 0.3	\$ 0.7	\$ 0.4	\$ -	
Total	NA	\$ 8.0	\$ 0.4	\$ 3.9	
PTSID:					0113L
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Jun-15	Aug-15	NA	Dec-16
Performance				
Anticipated Completion at NTP				Dec-16
# of Months Late				0 mo.
% Construction Change Orders:				2%
Design as percent of Construction:				NA
Other as percent of Construction:				14%

Hamlet Ave. Bridge #500 (69C)

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ 0.0	
Construction	\$ 2.2	\$ 2.2	\$ -	\$ 0.6	
Other	\$ -	\$ 0.8	NA	\$ 0.4	
Contingency	\$ 0.1	\$ 0.1	\$ (0.0)	\$ -	
Total	NA	\$ 3.2	\$ (0.0)	\$ 1.0	
PTSID:					0201I
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Jun-15	Sep-15	NA	Jul-17
Performance				
Anticipated Completion at NTP				Jul-17
# of Months Late				0 mo.
% Construction Change Orders:				2%
Design as percent of Construction:				NA
Other as percent of Construction:				36%

I-95 Corridor Bridge Preservation & Resurfacing

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.2	NA	\$ 0.0	
Construction	\$ 10.9	\$ 11.0	\$ 0.1	\$ 4.5	
Other	\$ -	\$ 2.1	NA	\$ 1.2	
Contingency	\$ 0.5	\$ 0.5	\$ -	\$ -	
Total	NA	\$ 13.9	\$ 0.1	\$ 5.6	
PTSID:					0201U
Type:					Bridge

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	May-15	Jul-15		NA	Dec-16
Performance					
Anticipated Completion at NTP					Dec-16
# of Months Late					-1 mo.
% Construction Change Orders:					1%
Design as percent of Construction:					NA
Other as percent of Construction:					19%

Pleasant Valley Parkway Bridge No. 777

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.6	NA	\$ 0.2	
Construction	\$ 5.6	\$ 5.8	\$ 0.1	\$ 2.2	
Other	\$ -	\$ 2.5	NA	\$ 0.8	
Contingency	\$ 0.3	\$ 0.1	\$ (0.2)	\$ -	
Total	NA	\$ 8.9	\$ (0.1)	\$ 3.2	
PTSID:					0163F
Type:					Bridge

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	Apr-15	Aug-15		NA	Jul-17
Performance					
Anticipated Completion at NTP					Feb-18
# of Months Late					-7 mo.
% Construction Change Orders:					2%
Design as percent of Construction:					NA
Other as percent of Construction:					43%

Route 1/South County Pier Cap Replacements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.0	NA	\$ -	
Construction	\$ 5.6	\$ 5.8	\$ 0.2	\$ 3.4	
Other	\$ -	\$ 1.6	NA	\$ 1.1	
Contingency	\$ 0.3	\$ 0.0	\$ (0.2)	\$ -	
Total	NA	\$ 7.3	\$ (0.1)	\$ 4.6	
PTSID:					0143R
Type:					Bridge

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	Nov-14	Mar-15		NA	Jun-17
Performance					
Anticipated Completion at NTP					Nov-16
# of Months Late					7 mo.
% Construction Change Orders:					3%
Design as percent of Construction:					NA
Other as percent of Construction:					27%

Route 24 & I-295 Bridge Preservation

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ 0.0	
Construction	\$ 4.3	\$ 4.3	\$ -	\$ 1.4	
Other	\$ -	\$ 0.6	NA	\$ 0.4	
Contingency	\$ 0.2	\$ 0.2	\$ (0.0)	\$ -	
Total	NA	\$ 5.2	\$ (0.0)	\$ 1.9	
PTSID:					0113V
Type:					Bridge

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	Jun-15	Oct-15		NA	Dec-16
Performance					
Anticipated Completion at NTP					Jan-18
# of Months Late					-13 mo.
% Construction Change Orders:					0%
Design as percent of Construction:					NA
Other as percent of Construction:					14%

Shippee Bridge No. 307 (69E)

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ 0.0	
Construction	\$ 2.2	\$ 2.2	\$ (0.0)	\$ 0.8	
Other	\$ -	\$ 2.2	NA	\$ 0.3	
Contingency	\$ 0.1	\$ 0.1	\$ (0.0)	\$ -	
Total	NA	\$ 4.6	\$ (0.1)	\$ 1.1	
PTSID:					0154B
Type:					Bridge

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	Dec-14	Apr-15		NA	Sep-16
Performance					
Anticipated Completion at NTP					Oct-16
# of Months Late					-1 mo.
% Construction Change Orders:					-2%
Design as percent of Construction:					NA
Other as percent of Construction:					102%

West Elmwood RR Bridge No. 660 (69G)

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.8	NA	\$ 0.6	
Construction	\$ 2.2	\$ 2.4	\$ 0.2	\$ 1.9	
Other	\$ -	\$ 0.8	NA	\$ 0.8	
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -	
Total	NA	\$ 4.0	\$ 0.1	\$ 3.4	
PTSID:					0201T
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Oct-14	Jun-15	NA	Jun-16
Performance				
Anticipated Completion at NTP				Aug-16
# of Months Late				-2 mo.
% Construction Change Orders:				9%
Design as percent of Construction:				NA
Other as percent of Construction:				33%

PAVEMENT PROJECTS

Broadway Streetscape Improvements Project

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 5.8	\$ 6.1	\$ 0.3	\$ 3.9	
Other	\$ -	\$ 1.8	NA	\$ 1.0	
Contingency	\$ 0.3	\$ -	\$ (0.3)	\$ -	
Total	NA	\$ 7.9	\$ 0.0	\$ 4.9	
PTSID:					0173F
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Nov-14	Mar-15	NA	May-17
Performance				
Anticipated Completion at NTP				Aug-17
# of Months Late				-3 mo.
% Construction Change Orders:				9%
Design as percent of Construction:				NA
Other as percent of Construction:				30%

Dexter Street 1R Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.0	NA	\$ 0.0	
Construction	\$ 3.9	\$ 4.0	\$ 0.0	\$ 2.4	
Other	\$ -	\$ 1.1	NA	\$ 1.0	
Contingency	\$ 0.2	\$ 0.2	\$ 0.0	\$ -	
Total	NA	\$ 5.3	\$ 0.0	\$ 3.3	
PTSID:					0004B
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Apr-15	Jul-15	NA	Sep-16
Performance				
Anticipated Completion at NTP				Nov-16
# of Months Late				-2 mo.
% Construction Change Orders:				2%
Design as percent of Construction:				NA
Other as percent of Construction:				28%

Mineral Spring Avenue 1R Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 3.7	\$ 3.9	\$ 0.2	\$ 3.4	
Other	\$ -	\$ 1.4	NA	\$ 1.5	
Contingency	\$ 0.2	\$ 0.0	\$ (0.2)	\$ -	
Total	NA	\$ 5.3	\$ 0.0	\$ 4.9	
PTSID:					0172F
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Sep-14	Jan-15	NA	Nov-15
Performance				
Anticipated Completion at NTP				Dec-15
# of Months Late				-1 mo.
% Construction Change Orders:				5%
Design as percent of Construction:				NA
Other as percent of Construction:				37%

New River Road and Victory Highway 1R Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ 0.1	
Construction	\$ 2.1	\$ 2.0	\$ (0.0)	\$ 1.1	
Other	\$ -	\$ 0.6	NA	\$ 0.4	
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -	
Total	NA	\$ 2.7	\$ (0.1)	\$ 1.5	
PTSID:					0166L
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Apr-15	Jul-15	NA	Nov-15
Performance				
Anticipated Completion at NTP				Nov-15
# of Months Late				-1 mo.
% Construction Change Orders:				-1%
Design as percent of Construction:				NA
Other as percent of Construction:				28%

Ocean Avenue 1R Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 0.7	\$ 0.7	\$ 0.0	\$ 0.5	
Other	\$ -	\$ 0.3	NA	\$ 0.2	
Contingency	\$ 0.0	\$ 0.0	\$ (0.0)	\$ -	
Total	NA	\$ 1.0	\$ 0.0	\$ 0.7	
PTSID:					0130R
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	May-14	Oct-14	NA	Oct-15
Performance				
Anticipated Completion at NTP				Jun-15
# of Months Late				4 mo.
% Construction Change Orders:				3%
Design as percent of Construction:				NA
Other as percent of Construction:				45%

Old River Road (Route 126) 1R Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 2.4	\$ 2.4	\$ -	\$ 2.1	
Other	\$ -	\$ 0.8	NA	\$ 0.7	
Contingency	\$ 0.1	\$ 0.0	\$ (0.1)	\$ -	
Total	NA	\$ 3.2	\$ (0.1)	\$ 2.9	
PTSID:					0166K
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	May-15	Aug-15	NA	May-16
Performance				
Anticipated Completion at NTP				May-16
# of Months Late				-1 mo.
% Construction Change Orders:				3%
Design as percent of Construction:				NA
Other as percent of Construction:				32%

Route 102 1R Improvements, C-3

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 5.2	\$ 5.5	\$ 0.3	\$ 5.4	
Other	\$ -	\$ 0.8	NA	\$ 0.6	
Contingency	\$ 0.3	\$ 0.1	\$ (0.2)	\$ -	
Total	NA	\$ 6.3	\$ 0.1	\$ 6.0	
PTSID:					0172Y
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	May-15	Aug-15	NA	Sep-16
Performance				
Anticipated Completion at NTP				May-16
# of Months Late				3 mo.
% Construction Change Orders:				5%
Design as percent of Construction:				NA
Other as percent of Construction:				14%

Route 146A and Park Avenue Intersection Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ -	NA	\$ -	
Construction	\$ 0.7	\$ 0.8	\$ 0.0	\$ 0.6	
Other	\$ -	\$ 0.6	NA	\$ 0.6	
Contingency	\$ 0.0	\$ -	\$ (0.0)	\$ -	
Total	NA	\$ 1.4	\$ (0.0)	\$ 1.2	
PTSID:					0166D
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Oct-14	Jan-15	NA	Oct-15
Performance				
Anticipated Completion at NTP				Nov-15
# of Months Late				-1 mo.
% Construction Change Orders:				2%
Design as percent of Construction:				NA
Other as percent of Construction:				81%

Route 37 1R Improvements

	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.0	NA	\$ 0.0	
Construction	\$ 6.0	\$ 5.8	\$ (0.2)	\$ 4.5	
Other	\$ -	\$ 1.1	NA	\$ 1.1	
Contingency	\$ 0.3	\$ 0.0	\$ (0.3)	\$ -	
Total	NA	\$ 7.0	\$ (0.4)	\$ 5.6	
PTSID:					0173R
Type:					Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Apr-15	Jul-15	NA	May-16
Performance				
Anticipated Completion at NTP				Jun-16
# of Months Late				-2 mo.
% Construction Change Orders:				-10%
Design as percent of Construction:				NA
Other as percent of Construction:				19%

Route 116 Knotty Oak Rd.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 1.4	\$ 1.5	\$ 0.0	\$ 1.3
Other	\$ -	\$ 0.4	NA	\$ 0.4
Contingency	\$ 0.1	\$ 0.0	\$ (0.0)	\$ -
Total	NA	\$ 1.9	\$ 0.0	\$ 1.7
PTSID:				0173J
Type:				Pavement

Status	Schedule			Site Active	Complete
	Advertise	NTP			
Subst. Complete	<i>Jun-15</i>	<i>Sep-15</i>		NA	<i>May-16</i>
Performance					
Anticipated Completion at NTP					Jun-16
# of Months Late					-2 mo.
% Construction Change Orders:					4%
Design as percent of Construction:					NA
Other as percent of Construction:					26%

South/North Main Streets ADA Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ 7.3	\$ 7.3	\$ -	\$ 1.5
Other	\$ -	\$ 1.9	NA	\$ 0.4
Contingency	\$ 0.4	\$ 0.3	\$ (0.0)	\$ -
Total	NA	\$ 9.6	\$ (0.0)	\$ 1.9
PTSID:				0078G
Type:				Pavement

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	<i>Feb-15</i>	<i>Nov-15</i>		NA	Jun-18
Performance					
Anticipated Completion at NTP					Jan-18
# of Months Late					4 mo.
% Construction Change Orders:					0%
Design as percent of Construction:					NA
Other as percent of Construction:					26%

Statewide Resurfacing 2015, C-1**

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 4.1	\$ 4.1	\$ 0.0	\$ 1.0
Other	\$ -	\$ 0.8	NA	\$ 0.1
Contingency	\$ 0.2	\$ 0.3	\$ 0.0	\$ -
Total	NA	\$ 5.2	\$ 0.1	\$ 1.1
PTSID:				0055J
Type:				Pavement

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	<i>Jul-15</i>	<i>Dec-15</i>		NA	Nov-16
Performance					
Anticipated Completion at NTP					Oct-16
# of Months Late					1 mo.
% Construction Change Orders:					0%
Design as percent of Construction:					NA
Other as percent of Construction:					20%

US Route 1, South Kingstown Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 1.9	\$ 1.8	\$ (0.1)	\$ 1.5
Other	\$ -	\$ 0.6	NA	\$ 0.6
Contingency	\$ 0.1	\$ 0.0	\$ (0.1)	\$ -
Total	NA	\$ 2.5	\$ (0.2)	\$ 2.1
PTSID:				0173N
Type:				Pavement

Status	Schedule			Site Active	Complete
	Advertise	NTP			
Subst. Complete	<i>Apr-15</i>	<i>Jul-15</i>		NA	<i>May-16</i>
Performance					
Anticipated Completion at NTP					Jun-16
# of Months Late					-1 mo.
% Construction Change Orders:					-2%
Design as percent of Construction:					NA
Other as percent of Construction:					36%

Woonasquatucket Avenue 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ 0.0
Construction	\$ 3.5	\$ 3.5	\$ -	\$ 1.4
Other	\$ -	\$ 1.2	NA	\$ 0.7
Contingency	\$ 0.2	\$ 0.3	\$ 0.1	\$ -
Total	NA	\$ 5.0	\$ 0.1	\$ 2.1
PTSID:				0172B
Type:				Pavement

Status	Schedule			Site Active	Complete
	Advertise	NTP			
In Construction	<i>Sep-15</i>	<i>Nov-15</i>		NA	Nov-16
Performance					
Anticipated Completion at NTP					Nov-16
# of Months Late					-1 mo.
% Construction Change Orders:					0%
Design as percent of Construction:					NA
Other as percent of Construction:					35%

TRAFFIC PROJECTS

Enhanced Roadside & Freeway Delineation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 2.4	\$ 2.4	\$ -	\$ 1.6
Other	\$ -	\$ 0.8	NA	\$ 0.5
Contingency	\$ 0.1	\$ 0.0	\$ (0.1)	\$ -
Total	NA	\$ 3.3	\$ (0.1)	\$ 2.1
PTSID:				0011C
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Dec-14	Mar-15	NA	Aug-16
Performance				
Anticipated Completion at NTP				Aug-16
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				34%

North, C-5 - STC

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ 0.1
Construction	\$ 1.2	\$ 1.2	\$ -	\$ 0.2
Other	\$ -	\$ 0.4	NA	\$ 0.1
Contingency	\$ 0.1	\$ 0.1	\$ 0.0	\$ -
Total	NA	\$ 1.8	\$ 0.0	\$ 0.4
PTSID:				0102H
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Aug-15	Oct-15	NA	Aug-16
Performance				
Anticipated Completion at NTP				Sep-16
# of Months Late				-2 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				9%
Other as percent of Construction:				33%

North/Central, C-4 - STC

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.0	NA	\$ 0.0
Construction	\$ 1.6	\$ 1.6	\$ -	\$ 1.0
Other	\$ -	\$ 0.7	NA	\$ 0.5
Contingency	\$ 0.1	\$ 0.1	\$ 0.0	\$ -
Total	NA	\$ 2.4	\$ 0.0	\$ 1.5
PTSID:				0102G
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Mar-15	Jun-15	NA	Oct-16
Performance				
Anticipated Completion at NTP				Jul-16
# of Months Late				2 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				1%
Other as percent of Construction:				46%

Statewide DMS Installation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 2.3	\$ 2.3	\$ -	\$ 2.2
Other	\$ -	\$ 0.5	NA	\$ 0.4
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -
Total	NA	\$ 2.8	\$ (0.1)	\$ 2.7
PTSID:				0122H
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Sep-14	Feb-15	NA	Jan-16
Performance				
Anticipated Completion at NTP				Dec-15
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				23%

TAP/OTHER PROJECTS

Colt State Park Bike Path Connector

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 1.5	\$ 1.5	\$ 0.0	\$ 1.4
Other	\$ -	\$ 0.4	NA	\$ 0.4
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -
Total	NA	\$ 2.0	\$ (0.0)	\$ 1.8
PTSID:				9603B
Type:				TAP/ Other

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Oct-14	Jan-15	NA	Oct-15
Performance				
Anticipated Completion at NTP				Nov-15
# of Months Late				-1 mo.
% Construction Change Orders:				2%
Design as percent of Construction:				NA
Other as percent of Construction:				28%

Providence Station Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ 0.2
Construction	\$ 6.9	\$ 6.9	\$ -	\$ 6.1
Other	\$ -	\$ 2.0	NA	\$ 2.0
Contingency	\$ 0.3	\$ 0.0	\$ (0.3)	\$ -
Total	NA	\$ 9.3	\$ (0.3)	\$ 8.3
PTSID:				9004D
Type:				TAP/ Other

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Aug-14	Dec-14	NA	Apr-16
Performance				
Anticipated Completion at NTP				Jul-16
# of Months Late				-3 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				30%

TRANSIT PROJECTS

Kingston Station Capacity & Platform Improvements (Amtrak)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ -	\$ -	NA	\$ -
Other	\$ -	\$ 40.3	NA	\$ 15.7
Contingency	\$ -	\$ 0.7	NA	\$ -
Total	NA	\$ 41.1	\$ -	\$ 15.7
PTSID:				9650A
Type:				Transit

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	*	Jul-15	NA	Jul-17
Performance				
Anticipated Completion at NTP				Aug-17
# of Months Late				-1 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				NA

MAINTENANCE & OPERATIONS PROJECTS

Crack Sealing - Limited Access, 2015

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 0.2	\$ 0.2	\$ 0.0	\$ 0.2
Other	\$ -	\$ 0.1	NA	\$ 0.0
Contingency	\$ 0.0	\$ 0.0	\$ -	\$ -
Total	NA	\$ 0.3	\$ 0.0	\$ 0.2
PTSID:				0086U
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	Jun-15	Aug-15	NA	Sep-15
Performance				
Anticipated Completion at NTP				Oct-15
# of Months Late				-1 mo.
% Construction Change Orders:				13%
Design as percent of Construction:				0%
Other as percent of Construction:				30%

Fence Repair and Replacement 2015-2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 0.7	\$ 0.7	\$ -	\$ 0.2
Other	\$ -	\$ 0.1	NA	\$ 0.1
Contingency	\$ 0.0	\$ -	\$ (0.0)	\$ -
Total	NA	\$ 0.8	\$ (0.0)	\$ 0.2
PTSID:				7009E
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Sep-14	Feb-15	NA	Sep-16
Performance				
Anticipated Completion at NTP				Nov-16
# of Months Late				-3 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				17%

Pavement Striping - East Bay, 2015

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 2.3	\$ 2.3	\$ -	\$ 0.7
Other	\$ -	\$ 0.3	NA	\$ 0.3
Contingency	\$ 0.1	\$ -	\$ (0.1)	\$ -
Total	NA	\$ 2.6	\$ (0.1)	\$ 1.0
PTSID:				0116E
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Feb-15	May-15	NA	Oct-16
Performance				
Anticipated Completion at NTP				Dec-16
# of Months Late				-3 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				13%

Rubberized Asphalt Chip Seal, 2015

	Budget			Spent To Date
	Initial	Projected	Difference	
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 2.0	\$ 2.0	\$ -	\$ 1.5
Other	\$ -	\$ 0.2	NA	\$ 0.2
Contingency	\$ 0.1	\$ 0.1	\$ (0.0)	\$ -
Total	NA	\$ 2.3	\$ (0.0)	\$ 1.7
PTSID:				0086W
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	<i>Apr-15</i>	<i>Jul-15</i>	NA	Nov-16
Performance				
Anticipated Completion at NTP				Dec-16
# of Months Late				-1 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				0%
Other as percent of Construction:				10%

West Main Road (Route 77) Chip Seal

	Budget			Spent To Date
	Initial	Projected	Difference	
Design	\$ -	\$ -	NA	\$ -
Construction	\$ 1.3	\$ 1.6	\$ 0.3	\$ 1.5
Other	\$ -	\$ 0.1	NA	\$ 0.1
Contingency	\$ 0.1	\$ 0.0	\$ (0.0)	\$ -
Total	NA	\$ 1.7	\$ 0.2	\$ 1.6
PTSID:				0086R
Type:				Operating

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Subst. Complete	<i>Mar-15</i>	<i>Jun-15</i>	NA	<i>May-16</i>
Performance				
Anticipated Completion at NTP				Aug-16
# of Months Late				-3 mo.
% Construction Change Orders:				22%
Design as percent of Construction:				0%
Other as percent of Construction:				9%

FFY 2016 PROJECTS

Insert A

BRIDGE PROJECTS

Airport Connector & Route 2 Bridges (53C & 81B)					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ 0.2	\$ 0.2	\$ -	\$ 0.1	
Construction	\$ 5.7	\$ 5.5	\$ (0.3)	\$ 0.5	
Other	\$ 1.9	\$ 1.9	\$ -	\$ 0.2	
Contingency	\$ 0.4	\$ 0.4	\$ -	\$ -	
Total	\$ 8.2	\$ 8.0	\$ (0.3)	\$ 0.8	
PTSID:					0113U
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Dec-15	Mar-16	NA	Jun-19
Performance				
Anticipated Completion at NTP				Jun-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				3%
Other as percent of Construction:				35%

Capron Road Bridge No. 792 (70A)					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.4	NA	\$ 0.2	
Construction	\$ -	\$ 3.0	NA	\$ -	
Other	\$ -	\$ 1.0	NA	\$ 0.2	
Contingency	\$ -	\$ 0.5	NA	\$ -	
Total	NA	\$ 4.9	\$ -	\$ 0.4	
PTSID:					0153E
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Advertised	May-16	Oct-16	NA	Oct-18
Performance				
Anticipated Completion at NTP				Oct-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				33%

Carolina Bridges (57F)					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.2	NA	\$ 0.0	
Construction	\$ -	\$ 3.9	NA	\$ -	
Other	\$ -	\$ 1.1	NA	\$ 0.1	
Contingency	\$ -	\$ 0.6	NA	\$ -	
Total	NA	\$ 5.8	\$ -	\$ 0.1	
PTSID:					0145B
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-16	Nov-16	NA	Jun-19
Performance				
Anticipated Completion at NTP				Jun-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				28%

Central Street Bridge No. 449 (70B)					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.2	NA	\$ 0.1	
Construction	\$ -	\$ 6.3	NA	\$ -	
Other	\$ -	\$ 1.5	NA	\$ 0.0	
Contingency	\$ -	\$ 1.0	NA	\$ -	
Total	NA	\$ 8.9	\$ -	\$ 0.1	
PTSID:					0183B
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Dec-16	NA	Oct-18
Performance				
Anticipated Completion at NTP				Oct-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				3%
Other as percent of Construction:				24%

Harbor Junction Bridge No. 131 (57E)					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ 0.2	\$ 0.2	\$ -	\$ 0.1	
Construction	\$ 3.4	\$ 3.4	\$ -	\$ 0.1	
Other	\$ 2.8	\$ 2.8	\$ -	\$ 0.2	
Contingency	\$ 0.4	\$ 0.4	\$ -	\$ -	
Total	\$ 6.7	\$ 6.7	\$ -	\$ 0.3	
PTSID:					0144E
Type:					Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Jan-16	Apr-16	NA	Oct-18
Performance				
Anticipated Completion at NTP				Oct-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				83%

Mussey Brook Bridge No. 380 (56C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ 0.2
Construction	\$ -	\$ 0.6	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.1
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.7	\$ -	\$ 0.3
PTSID:				0166J
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Dec-16	NA	May-18
Performance				
Anticipated Completion at NTP				May-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				94%

Newman Avenue Bridge No. 224 (57D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ 0.0
Construction	\$ -	\$ 3.0	NA	\$ -
Other	\$ -	\$ 1.4	NA	\$ 0.0
Contingency	\$ -	\$ 0.4	NA	\$ -
Total	NA	\$ 5.1	\$ -	\$ 0.0
PTSID:				0171B
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Jan-17	NA	Jul-19
Performance				
Anticipated Completion at NTP				Jul-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				10%
Other as percent of Construction:				46%

Old Sakonnet River Bridge Demolition (Superstructure)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 2.4	NA	\$ 0.4
Construction	\$ -	\$ 15.8	NA	\$ -
Other	\$ -	\$ 3.1	NA	\$ 0.0
Contingency	\$ -	\$ 2.4	NA	\$ -
Total	NA	\$ 23.6	\$ -	\$ 0.4
PTSID:				0031N
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Dec-16	NA	Nov-19
Performance				
Anticipated Completion at NTP				Nov-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				15%
Other as percent of Construction:				20%

Pawtucket Area Bridges (53B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.4	NA	\$ 0.0
Construction	\$ -	\$ 4.2	NA	\$ -
Other	\$ -	\$ 1.3	NA	\$ 0.0
Contingency	\$ -	\$ 0.6	NA	\$ -
Total	NA	\$ 6.5	\$ -	\$ 0.1
PTSID:				0143U
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jul-16	Oct-16	NA	Oct-18
Performance				
Anticipated Completion at NTP				Oct-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				8%
Other as percent of Construction:				31%

Pawtucket Avenue Bridge No. 471 (57B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ 0.5
Construction	\$ -	\$ 6.8	NA	\$ -
Other	\$ -	\$ 2.1	NA	\$ 0.1
Contingency	\$ -	\$ 1.0	NA	\$ -
Total	NA	\$ 10.0	\$ -	\$ 0.7
PTSID:				0143K
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Advertised	Mar-16	Jul-16	NA	Aug-18
Performance				
Anticipated Completion at NTP				Aug-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				2%
Other as percent of Construction:				31%

Providence Area Bridges Nos. 1080, 1082 (56B)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 1.3	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.3	NA	\$ -
Total	NA	\$ 2.2	\$ -	\$ 0.0
PTSID:				0012L
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Jan-17	NA	Jun-18
Performance				
Anticipated Completion at NTP				Jun-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				4%
Other as percent of Construction:				46%

Providence River Pedestrian Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ -
Construction	\$ -	\$ 11.5	NA	\$ -
Other	\$ -	\$ 1.4	NA	\$ 0.0
Contingency	\$ -	\$ 1.5	NA	\$ -
Total	NA	\$ 14.7	\$ -	\$ 0.0
PTSID:				0012R
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Advertised	May-16	Oct-16	NA	Oct-18
Performance				
Anticipated Completion at NTP				Oct-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				2%
Other as percent of Construction:				13%

Ramp El Bridge No. 1083 (56A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ 0.0
Construction	\$ -	\$ 0.4	NA	\$ -
Other	\$ -	\$ 0.3	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 0.9	\$ -	\$ 0.0
PTSID:				0012N
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jul-16	Oct-16	NA	Dec-17
Performance				
Anticipated Completion at NTP				Dec-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				80%

Slatersville Stone Arch Bridge No. 273 (70C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 1.2	NA	\$ 0.7
Construction	\$ -	\$ 5.0	NA	\$ 0.0
Other	\$ -	\$ 2.1	NA	\$ 0.5
Contingency	\$ -	\$ 0.8	NA	\$ -
Total	NA	\$ 9.1	\$ -	\$ 1.1
PTSID:				0118A
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Jan-17	NA	Sep-19
Performance				
Anticipated Completion at NTP				Sep-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				42%

South County Freeway Bridge No. 686 (52A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.0
Construction	\$ -	\$ 1.2	NA	\$ -
Other	\$ -	\$ 1.1	NA	\$ 0.0
Contingency	\$ -	\$ 0.2	NA	\$ -
Total	NA	\$ 2.7	\$ -	\$ 0.1
PTSID:				0156C
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-16	Nov-16	NA	Aug-18
Performance				
Anticipated Completion at NTP				Aug-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				92%

Tefft Hill Trail Bridge No. 592 (67T - B)									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ 0.3	\$ 0.3	\$ -	\$ -	In Construction	Mar-16	Jun-16	NA	Sep-18
Construction	\$ 4.5	\$ 4.5	\$ -	\$ -		Performance			
Other	\$ 1.5	\$ 1.5	\$ -	\$ 0.1	Anticipated Completion at NTP				Sep-18
Contingency	\$ 0.7	\$ 0.7	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 6.9	\$ 6.9	\$ -	\$ 0.1	% Construction Change Orders:				0%
PTSID:				0168E	Design as percent of Construction:				6%
Type:				Bridge	Other as percent of Construction:				34%

Washington Bridge North No. 700 (57A T - J)									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ 2.9	NA	\$ 2.3	In Design	Sep-16	Jan-17	NA	Sep-19
Construction	\$ -	\$ 10.0	NA	\$ -		Performance			
Other	\$ -	\$ 2.8	NA	\$ 0.2	Anticipated Completion at NTP				Sep-19
Contingency	\$ -	\$ 1.5	NA	\$ -	# of Months Late				0 mo.
Total	NA	\$ 17.2	\$ -	\$ 2.5	% Construction Change Orders:				0%
PTSID:				0009N	Design as percent of Construction:				29%
Type:				Bridge	Other as percent of Construction:				28%

Wood River & Holburton Bridges Nos. 261, 262 (58D)									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ 0.3	NA	\$ 0.0	In Design	Aug-16	Dec-16	NA	Dec-18
Construction	\$ -	\$ 2.4	NA	\$ -		Performance			
Other	\$ -	\$ 1.0	NA	\$ 0.1	Anticipated Completion at NTP				Dec-18
Contingency	\$ -	\$ 0.4	NA	\$ -	# of Months Late				0 mo.
Total	NA	\$ 4.0	\$ -	\$ 0.1	% Construction Change Orders:				0%
PTSID:				0154A	Design as percent of Construction:				NA
Type:				Bridge	Other as percent of Construction:				42%

PAVEMENT PROJECTS

High Street & Kingstown Road Improvements									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ 0.3	\$ 0.3	\$ -	\$ 0.1	In Construction	Mar-16	Jun-16	NA	Aug-18
Construction	\$ 4.6	\$ 4.6	\$ -	\$ -		Performance			
Other	\$ 1.4	\$ 1.4	\$ -	\$ 0.3	Anticipated Completion at NTP				Aug-18
Contingency	\$ 0.2	\$ 0.2	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 6.5	\$ 6.5	\$ -	\$ 0.5	% Construction Change Orders:				0%
PTSID:				0165X	Design as percent of Construction:				NA
Type:				Pavement	Other as percent of Construction:				31%

Providence - Downtown Improvements, C-3									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ 0.2	NA	\$ -	Advertised	Mar-16	Jul-16	NA	May-17
Construction	\$ -	\$ 2.0	NA	\$ -		Performance			
Other	\$ -	\$ 1.0	NA	\$ 0.1	Anticipated Completion at NTP				May-17
Contingency	\$ -	\$ 0.2	NA	\$ -	# of Months Late				0 mo.
Total	NA	\$ 3.3	\$ -	\$ 0.1	% Construction Change Orders:				0%
PTSID:				0078U	Design as percent of Construction:				NA
Type:				Pavement	Other as percent of Construction:				50%

RI-LEAP Westerly (Federal) - Improvements to Cross St.				
	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ -	NA	\$ -
Construction	\$ -	\$ 0.5	NA	\$ -
Other	\$ -	\$ 0.2	NA	\$ -
Contingency	\$ -	\$ 0.0	NA	\$ -
Total	NA	\$ 0.7	\$ -	\$ -
PTSID:				00740
Type:				Pavement

Schedule				
Status	Advertise	NTP	Site Active	Complete
Advertised	May-16	Jul-16	NA	Jul-17

Performance	
Anticipated Completion at NTP	Jul-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	0%
Other as percent of Construction:	40%

Route 107 1R Improvements				
	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ 0.4	\$ 0.4	\$ -	\$ 0.1
Construction	\$ 2.6	\$ 2.6	\$ -	\$ 0.1
Other	\$ 1.4	\$ 1.4	\$ -	\$ 0.3
Contingency	\$ 0.2	\$ 0.2	\$ -	\$ -
Total	\$ 4.5	\$ 4.5	\$ -	\$ 0.5
PTSID:				0076N
Type:				Pavement

Schedule				
Status	Advertise	NTP	Site Active	Complete
In Construction	Oct-15	Mar-16	NA	Apr-17

Performance	
Anticipated Completion at NTP	Apr-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	54%

Two Mile Corner Reconstruction				
	Budget		Spent	
	At NTP	Current	Actual	
	Initial	Projected	Difference	To Date
Design	\$ 0.3	\$ 0.3	\$ -	\$ -
Construction	\$ 6.7	\$ 6.7	\$ -	\$ 0.2
Other	\$ 6.2	\$ 6.2	\$ -	\$ 1.5
Contingency	\$ 0.5	\$ 0.5	\$ -	\$ -
Total	\$ 13.7	\$ 13.7	\$ -	\$ 1.7
PTSID:				0007F
Type:				Pavement

Schedule				
Status	Advertise	NTP	Site Active	Complete
In Construction	Jan-16	Apr-16	NA	Dec-17

Performance	
Anticipated Completion at NTP	Dec-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	92%

TRAFFIC PROJECTS

Aquidneck Avenue Improvements - Middletown				
	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 0.9	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.7	\$ -	\$ 0.0
PTSID:				0071Q
Type:				Traffic

Schedule				
Status	Advertise	NTP	Site Active	Complete
In Design	Aug-16	Nov-16	NA	May-18

Performance	
Anticipated Completion at NTP	May-18
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	67%

Bridge End Treatments - HSIP				
	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.1
Construction	\$ -	\$ 1.5	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.2	NA	\$ -
Total	NA	\$ 2.4	\$ -	\$ 0.1
PTSID:				0153P
Type:				Traffic

Schedule				
Status	Advertise	NTP	Site Active	Complete
Advertised	May-16	Aug-16	NA	Dec-17

Performance	
Anticipated Completion at NTP	Dec-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	39%

Coronado Road Pedestrian Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ 0.1	\$ 0.1	\$ -	\$ -
Construction	\$ 2.0	\$ 2.0	\$ -	\$ -
Other	\$ 1.6	\$ 1.6	\$ -	\$ 0.1
Contingency	\$ 0.2	\$ 0.2	\$ -	\$ -
Total	\$ 3.8	\$ 3.8	\$ -	\$ 0.1
PTSID:				0091K
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Jan-16	May-16	NA	May-17
Performance				
Anticipated Completion at NTP				May-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				80%

East Bay/South, C-6 - STC

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ 0.1	\$ 0.1	\$ -	\$ 0.1
Construction	\$ 0.9	\$ 0.9	\$ -	\$ 0.1
Other	\$ 0.6	\$ 0.6	\$ -	\$ 0.1
Contingency	\$ 0.1	\$ 0.1	\$ -	\$ -
Total	\$ 1.7	\$ 1.7	\$ -	\$ 0.3
PTSID:				0102J
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Jan-16	May-16	NA	May-17
Performance				
Anticipated Completion at NTP				May-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				62%

Memorial Blvd. & Francis Street Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ 0.0	\$ 0.0	\$ -	\$ -
Construction	\$ 1.8	\$ 1.8	\$ -	\$ 0.1
Other	\$ 0.7	\$ 0.7	\$ -	\$ 0.2
Contingency	\$ 0.2	\$ 0.2	\$ -	\$ -
Total	\$ 2.7	\$ 2.7	\$ -	\$ 0.2
PTSID:				0153R
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Dec-15	Mar-16	NA	May-17
Performance				
Anticipated Completion at NTP				May-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				39%

Mineral Spring Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ 0.0	\$ 0.0	\$ -	\$ -
Construction	\$ 2.1	\$ 2.1	\$ (0.0)	\$ -
Other	\$ 0.8	\$ 0.8	\$ 0.0	\$ 0.1
Contingency	\$ 0.1	\$ 0.1	\$ (0.0)	\$ -
Total	\$ 3.0	\$ 3.0	\$ (0.0)	\$ 0.1
PTSID:				0071V
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Jan-16	Feb-16	NA	Jan-19
Performance				
Anticipated Completion at NTP				Jan-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				38%

Pedestrian and Intersection Safety Improvements - STC with Albion Beacon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.1
Construction	\$ -	\$ 1.0	NA	\$ -
Other	\$ -	\$ 0.5	NA	\$ 0.1
Contingency	\$ -	\$ 0.2	NA	\$ -
Total	NA	\$ 1.9	\$ -	\$ 0.1
PTSID:				0080D
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-16	Nov-16	NA	Dec-17
Performance				
Anticipated Completion at NTP				Dec-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				50%

Route 102 & Route 117 Improvements - Roundabout					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.2	NA	\$ 0.1	
Construction	\$ -	\$ 2.1	NA	\$ -	
Other	\$ -	\$ 0.8	NA	\$ 0.1	
Contingency	\$ -	\$ 0.2	NA	\$ -	
Total	NA	\$ 3.3	\$ -	\$ 0.1	
PTSID:					0153N
Type:					Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Jan-17	NA	Oct-18

Performance	
Anticipated Completion at NTP	Oct-18
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	38%

Traffic Signal Optimization, C-2					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ 0.1	\$ 0.1	\$ -	\$ 0.0	
Construction	\$ 1.0	\$ 1.0	\$ -	\$ -	
Other	\$ 0.2	\$ 0.2	\$ -	\$ 0.1	
Contingency	\$ 0.9	\$ 0.9	\$ -	\$ -	
Total	\$ 2.1	\$ 2.1	\$ -	\$ 0.1	
PTSID:					0072K
Type:					Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Construction	Mar-16	Jun-16	NA	Sep-17

Performance	
Anticipated Completion at NTP	Sep-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	15%

Warwick - HSIP					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.3	NA	\$ 0.1	
Construction	\$ -	\$ 0.4	NA	\$ -	
Other	\$ -	\$ 0.4	NA	\$ 0.0	
Contingency	\$ -	\$ 0.0	NA	\$ -	
Total	NA	\$ 1.1	\$ -	\$ 0.2	
PTSID:					0071T
Type:					Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Advertised	May-16	Aug-16	NA	Jul-18

Performance	
Anticipated Completion at NTP	Jul-18
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	100%

TAP/OTHER PROJECTS

Blackstone River Bikeway - Segment 1A					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.1	NA	\$ -	
Construction	\$ -	\$ 1.3	NA	\$ -	
Other	\$ -	\$ 1.0	NA	\$ 0.3	
Contingency	\$ -	\$ 0.1	NA	\$ -	
Total	NA	\$ 2.5	\$ -	\$ 0.3	
PTSID:					0021R
Type:					TAP/Other

Status	Schedule			
	Advertise	NTP	Site Active	Complete
Advertised	Mar-16	Jul-16	NA	Sep-17

Performance	
Anticipated Completion at NTP	Sep-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	NA
Other as percent of Construction:	77%

Old Stone Bridge Tiverton					
	Budget			Spent	
	Initial	Projected	Difference	To Date	
Design	\$ -	\$ 0.2	NA	\$ -	
Construction	\$ -	\$ 1.8	NA	\$ -	
Other	\$ -	\$ 1.3	NA	\$ 0.4	
Contingency	\$ -	\$ 0.2	NA	\$ -	
Total	NA	\$ 3.5	\$ -	\$ 0.4	
PTSID:					9005J
Type:					TAP/Other

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-16	Dec-16	NA	Nov-17

Performance	
Anticipated Completion at NTP	Nov-17
# of Months Late	0 mo.
% Construction Change Orders:	0%
Design as percent of Construction:	8%
Other as percent of Construction:	73%

Portsmouth Maintenance Facility									
	Budget			Spent	Schedule				
	At NTP	Current		Actual	Status	Advertise	NTP	Site Active	Complete
	Initial	Projected	Difference	To Date					
Design	\$ 0.1	\$ 0.1	\$ -	\$ -	In Construction	Nov-15	Mar-16	NA	Sep-17
Construction	\$ 6.0	\$ 6.0	\$ -	\$ 0.8					
Other	\$ 0.9	\$ 0.9	\$ -	\$ -					
Contingency	\$ 0.4	\$ 0.4	\$ -	\$ -					
Total	\$ 7.4	\$ 7.4	\$ -	\$ 0.8					
PTSID:				0132G	Performance				
Type:				TAP/Other	Anticipated Completion at NTP: Sep-17				
					# of Months Late: 0 mo.				
					% Construction Change Orders: 0%				
					Design as percent of Construction: NA				
					Other as percent of Construction: 15%				

MAINTENANCE & OPERATIONS PROJECTS

Crack Sealing - North & East, 2016									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	Jun-16	NA	Oct-16
Construction	\$ 0.2	\$ 0.2	\$ -	\$ -					
Other	\$ 0.3	\$ 0.3	\$ -	\$ 0.0					
Contingency	\$ 0.0	\$ 0.0	\$ -	\$ -					
Total	\$ 0.6	\$ 0.6	\$ -	\$ 0.0					
PTSID:				0084Z	Performance				
Type:				Operating	Anticipated Completion at NTP: Oct-16				
					# of Months Late: 0 mo.				
					% Construction Change Orders: 0%				
					Design as percent of Construction: 0%				
					Other as percent of Construction: 163%				

Crack Sealing - South & Central, 2016									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	Jun-16	NA	Oct-16
Construction	\$ 0.2	\$ 0.2	\$ -	\$ -					
Other	\$ 0.2	\$ 0.2	\$ -	\$ 0.0					
Contingency	\$ 0.0	\$ 0.0	\$ -	\$ -					
Total	\$ 0.4	\$ 0.4	\$ -	\$ 0.0					
PTSID:				0084Y	Performance				
Type:				Operating	Anticipated Completion at NTP: Oct-16				
					# of Months Late: 0 mo.				
					% Construction Change Orders: 0%				
					Design as percent of Construction: 0%				
					Other as percent of Construction: 105%				

Paver Placed Elastomeric Surface Treatment 2016									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	Jun-16	NA	Oct-16
Construction	\$ 0.6	\$ 0.6	\$ -	\$ -					
Other	\$ 0.4	\$ 0.4	\$ -	\$ 0.0					
Contingency	\$ 0.1	\$ 0.1	\$ -	\$ -					
Total	\$ 1.2	\$ 1.2	\$ -	\$ 0.0					
PTSID:				0084H	Performance				
Type:				Operating	Anticipated Completion at NTP: Oct-16				
					# of Months Late: 0 mo.				
					% Construction Change Orders: 0%				
					Design as percent of Construction: 0%				
					Other as percent of Construction: 62%				

Rubberized Asphalt Chip Seal 2016									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	May-16	NA	May-17
Construction	\$ 1.2	\$ 1.2	\$ -	\$ 0.1					
Other	\$ 0.4	\$ 0.4	\$ -	\$ 0.0					
Contingency	\$ 0.0	\$ 0.0	\$ -	\$ -					
Total	\$ 1.6	\$ 1.6	\$ -	\$ 0.1					
PTSID:				0084G	Performance				
Type:				Operating	Anticipated Completion at NTP: May-17				
					# of Months Late: 0 mo.				
					% Construction Change Orders: 0%				
					Design as percent of Construction: 0%				
					Other as percent of Construction: 34%				

Statewide Fence 2017-2019									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Design	Aug-16	Nov-16	NA	Feb-20
Construction	\$ -	\$ 0.9	NA	\$ -		Performance			
Other	\$ -	\$ 0.4	NA	\$ 0.0	Anticipated Completion at NTP				Feb-20
Contingency	\$ -	\$ 0.1	NA	\$ -	# of Months Late				0 mo.
Total	\$ -	\$ 1.4	\$ -	\$ 0.0	% Construction Change Orders:				0%
PTSID:				7006H	Design as percent of Construction:				0%
Type:				Operating	Other as percent of Construction:				44%

Statewide Guardrail 2017-2019									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	Advertised	Jun-16	Oct-16	NA	Jan-20
Construction	\$ -	\$ 2.5	NA	\$ -		Performance			
Other	\$ -	\$ 0.6	NA	\$ 0.0	Anticipated Completion at NTP				Jan-20
Contingency	\$ -	\$ 0.2	NA	\$ -	# of Months Late				0 mo.
Total	\$ -	\$ 3.3	\$ -	\$ 0.0	% Construction Change Orders:				0%
PTSID:				7006G	Design as percent of Construction:				0%
Type:				Operating	Other as percent of Construction:				24%

Statewide Impact Attenuator 2017-2019									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Design	Sep-16	Jan-17	NA	Jun-20
Construction	\$ -	\$ 2.0	NA	\$ -		Performance			
Other	\$ -	\$ 0.6	NA	\$ 0.0	Anticipated Completion at NTP				Jun-20
Contingency	\$ -	\$ 0.2	NA	\$ -	# of Months Late				0 mo.
Total	\$ -	\$ 2.8	\$ -	\$ 0.0	% Construction Change Orders:				0%
PTSID:				7006J	Design as percent of Construction:				0%
Type:				Operating	Other as percent of Construction:				30%

Statewide Pavement Striping - Central, 2016-2017									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	May-16	NA	Nov-17
Construction	\$ 2.4	\$ 2.4	\$ -	\$ -		Performance			
Other	\$ 0.5	\$ 0.5	\$ -	\$ 0.0	Anticipated Completion at NTP				Nov-17
Contingency	\$ 0.1	\$ 0.1	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 3.0	\$ 3.0	\$ -	\$ 0.0	% Construction Change Orders:				0%
PTSID:				0073L	Design as percent of Construction:				NA
Type:				Operating	Other as percent of Construction:				22%

Statewide Pavement Striping - Limited Access, 2016-2017									
	Budget			Spent	Schedule				
	Initial	Projected	Difference	To Date	Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	Jun-16	NA	Apr-18
Construction	\$ 3.1	\$ 3.1	\$ -	\$ -		Performance			
Other	\$ 0.5	\$ 0.5	\$ -	\$ 0.0	Anticipated Completion at NTP				Apr-18
Contingency	\$ 0.1	\$ 0.1	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 3.7	\$ 3.7	\$ -	\$ 0.0	% Construction Change Orders:				0%
PTSID:				0116N	Design as percent of Construction:				0%
Type:				Operating	Other as percent of Construction:				16%

Statewide Pavement Striping - South, 2016-2017									
	Budget			Spent To Date	Schedule				
	Initial	Projected	Difference		Status	Advertise	NTP	Site Active	Complete
Design	\$ -	\$ -	NA	\$ -	In Construction	Mar-16	Jun-16	NA	Dec-17
Construction	\$ 2.1	\$ 2.1	\$ -	\$ -		Performance			
Other	\$ 0.5	\$ 0.5	\$ -	\$ 0.0	Anticipated Completion at NTP				Dec-17
Contingency	\$ 0.1	\$ 0.1	\$ -	\$ -	# of Months Late				0 mo.
Total	\$ 2.8	\$ 2.8	\$ -	\$ 0.0	% Construction Change Orders:				0%
PTSID:				0073K	Design as percent of Construction:				NA
Type:				Operating	Other as percent of Construction:				25%

FFY 2017 PROJECTS

Insert A

BRIDGE PROJECTS

Big River Bridge No. 34 (57K)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ 0.0
Construction	\$ -	\$ 1.5	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.2	NA	\$ -
Total	NA	\$ 2.3	\$ -	\$ 0.0
PTSID:				0143A
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Oct-16	Feb-17	NA	Sep-19
Performance				
Anticipated Completion at NTP				Sep-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				40%

Browning Mill Bridge No. 38 (57J)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.4	NA	\$ 0.0
Construction	\$ -	\$ 0.9	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 2.0	\$ -	\$ 0.1
PTSID:				0201L
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jul-17	Oct-17	NA	Oct-19
Performance				
Anticipated Completion at NTP				Oct-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				66%

Central RI Bridges - Group 12 (32 Bridges)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.8	NA	\$ -
Construction	\$ -	\$ 14.5	NA	\$ -
Other	\$ -	\$ 3.9	NA	\$ -
Contingency	\$ -	\$ 2.2	NA	\$ -
Total	NA	\$ 21.3	\$ -	\$ -
PTSID:				0114L
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jan-17	May-17	NA	Jul-19
Performance				
Anticipated Completion at NTP				Jul-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				5%
Other as percent of Construction:				27%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.5	NA	\$ -
Construction	\$ -	\$ 6.0	NA	\$ -
Other	\$ -	\$ 1.6	NA	\$ -
Contingency	\$ -	\$ 0.7	NA	\$ -
Total	NA	\$ 8.8	\$ -	\$ -
PTSID:				0114S
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Dec-16	Apr-17	NA	May-20
Performance				
Anticipated Completion at NTP				May-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				8%
Other as percent of Construction:				27%

Division Street Bridge No. 760 (58A)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.7	NA	\$ 0.3
Construction	\$ -	\$ 5.0	NA	\$ -
Other	\$ -	\$ 1.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.6	NA	\$ -
Total	NA	\$ 7.9	\$ -	\$ 0.3
PTSID:				0156D
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jan-17	Apr-17	NA	May-19
Performance				
Anticipated Completion at NTP				May-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				32%

Farnum Pike Bridges Nos. 44101, 44121 (38T - L)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ -
Construction	\$ -	\$ 9.0	NA	\$ -
Other	\$ -	\$ 3.0	NA	\$ -
Contingency	\$ -	\$ 1.4	NA	\$ -
Total	NA	\$ 13.7	\$ -	\$ -
PTSID:				0114J
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-17	Jan-18	NA	Aug-19
Performance				
Anticipated Completion at NTP				Aug-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				3%
Other as percent of Construction:				33%

Gorton RR Bridge No. 841 (57L)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 1.5	NA	\$ -
Other	\$ -	\$ 0.7	NA	\$ -
Contingency	\$ -	\$ 0.2	NA	\$ -
Total	NA	\$ 2.5	\$ -	\$ -
PTSID:				0114B
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Dec-16	Apr-17	NA	Oct-19
Performance				
Anticipated Completion at NTP				Oct-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				8%
Other as percent of Construction:				47%

Hope Valley Bridges (69D)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.6	NA	\$ -
Construction	\$ -	\$ 4.0	NA	\$ -
Other	\$ -	\$ 2.0	NA	\$ -
Contingency	\$ -	\$ 0.6	NA	\$ -
Total	NA	\$ 7.2	\$ -	\$ -
PTSID:				0168H
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	May-17	Sep-17	NA	Sep-20
Performance				
Anticipated Completion at NTP				Sep-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				15%
Other as percent of Construction:				50%

Horton Farm Bridge No. 472 (57M)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 1.5	NA	\$ -
Construction	\$ -	\$ 10.5	NA	\$ -
Other	\$ -	\$ 3.1	NA	\$ -
Contingency	\$ -	\$ 1.5	NA	\$ -
Total	NA	\$ 16.6	\$ -	\$ -
PTSID:				0143W
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Apr-17	Jul-17	NA	Nov-19
Performance				
Anticipated Completion at NTP				Nov-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				30%

I-195 Corridor Bridges (77)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.8	NA	\$ -
Construction	\$ -	\$ 10.8	NA	\$ -
Other	\$ -	\$ 3.6	NA	\$ -
Contingency	\$ -	\$ 1.6	NA	\$ -
Total	NA	\$ 16.8	\$ -	\$ -
PTSID:				0013M
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-17	Dec-17	NA	Jul-20
Performance				
Anticipated Completion at NTP				Jul-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				7%
Other as percent of Construction:				33%

I-295 & Route 6 Bridges Nos. 730, 732, 736, 737, 757 (9T - G, H)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 1.0	NA	\$ -
Construction	\$ -	\$ 25.0	NA	\$ -
Other	\$ -	\$ 6.3	NA	\$ -
Contingency	\$ -	\$ 5.2	NA	\$ -
Total	NA	\$ 37.5	\$ -	\$ -
PTSID:				0114Q
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-17	Dec-17	NA	May-20
Performance				
Anticipated Completion at NTP				May-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				4%
Other as percent of Construction:				25%

I-295 North at Route 6 Bridge. 737 (69T - H)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.6	NA	\$ -
Construction	\$ -	\$ 7.0	NA	\$ -
Other	\$ -	\$ 1.8	NA	\$ -
Contingency	\$ -	\$ 1.1	NA	\$ -
Total	NA	\$ 10.5	\$ -	\$ -
PTSID:				0114G
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-17	Dec-17	NA	Dec-19
Performance				
Anticipated Completion at NTP				Dec-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				9%
Other as percent of Construction:				26%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ -
Construction	\$ -	\$ 7.0	NA	\$ -
Other	\$ -	\$ 1.9	NA	\$ -
Contingency	\$ -	\$ 1.1	NA	\$ -
Total	NA	\$ 10.1	\$ -	\$ -
PTSID:				0114R
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-17	Jan-18	NA	Apr-20
Performance				
Anticipated Completion at NTP				Apr-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				2%
Other as percent of Construction:				27%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - B2, C)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 1.0	NA	\$ -
Construction	\$ -	\$ 15.0	NA	\$ -
Other	\$ -	\$ 3.5	NA	\$ -
Contingency	\$ -	\$ 1.5	NA	\$ -
Total	NA	\$ 21.0	\$ -	\$ -
PTSID:				0114P
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-17	Nov-17	NA	Dec-19
Performance				
Anticipated Completion at NTP				Dec-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				7%
Other as percent of Construction:				23%

Greenville Ave Bridge I-295 SB Over Route 5 (35T - H)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 3.0	NA	\$ -
Other	\$ -	\$ 1.1	NA	\$ -
Contingency	\$ -	\$ 0.5	NA	\$ -
Total	NA	\$ 4.7	\$ -	\$ -
PTSID:				0114H
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Dec-16	Mar-17	NA	Dec-19
Performance				
Anticipated Completion at NTP				Dec-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				4%
Other as percent of Construction:				37%

Oxford Street Bridge No. 653 (2T)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ -
Construction	\$ -	\$ 4.0	NA	\$ -
Other	\$ -	\$ 0.9	NA	\$ -
Contingency	\$ -	\$ 0.5	NA	\$ -
Total	NA	\$ 5.7	\$ -	\$ -
PTSID:				0114N
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Dec-16	Mar-17	NA	Dec-18
Performance				
Anticipated Completion at NTP				Dec-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				8%
Other as percent of Construction:				23%

Park Avenue RR Bridge No. 922 (59A)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.1
Construction	\$ -	\$ 2.0	NA	\$ -
Other	\$ -	\$ 0.6	NA	\$ 0.0
Contingency	\$ -	\$ 0.3	NA	\$ -
Total	NA	\$ 3.0	\$ -	\$ 0.1
PTSID:				0194C
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jan-17	May-17	NA	Jul-18
Performance				
Anticipated Completion at NTP				Jul-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				10%
Other as percent of Construction:				30%

Pine Street Bridge No. 548 (31)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.4	NA	\$ -
Construction	\$ -	\$ 4.8	NA	\$ -
Other	\$ -	\$ 1.6	NA	\$ -
Contingency	\$ -	\$ 0.7	NA	\$ -
Total	NA	\$ 7.4	\$ -	\$ -
PTSID:				0016J
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-17	Dec-17	NA	Dec-19
Performance				
Anticipated Completion at NTP				Dec-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				7%
Other as percent of Construction:				34%

Route 146 Corridor Bridges (38)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.6	NA	\$ -
Construction	\$ -	\$ 9.4	NA	\$ -
Other	\$ -	\$ 5.5	NA	\$ -
Contingency	\$ -	\$ 1.4	NA	\$ -
Total	NA	\$ 16.9	\$ -	\$ -
PTSID:				0013L
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Sep-17	Jan-18	NA	Jun-20
Performance				
Anticipated Completion at NTP				Jun-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				6%
Other as percent of Construction:				59%

Simmons ville Bridge No. 326 (57C)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 0.5	NA	\$ -
Other	\$ -	\$ 0.8	NA	\$ -
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.5	\$ -	\$ -
PTSID:				0014F
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jun-17	Sep-17	NA	Dec-18
Performance				
Anticipated Completion at NTP				Dec-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				160%

Victory Highway Bridge No. 589 (71)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.4	NA	\$ 0.0
Construction	\$ -	\$ 7.5	NA	\$ -
Other	\$ -	\$ 2.5	NA	\$ 0.0
Contingency	\$ -	\$ 1.3	NA	\$ -
Total	NA	\$ 11.6	\$ -	\$ 0.0
PTSID:				0168C
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Feb-17	May-17	NA	Jun-20
Performance				
Anticipated Completion at NTP				Jun-20
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				33%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ -
Construction	\$ -	\$ 6.8	NA	\$ -
Other	\$ -	\$ 1.1	NA	\$ -
Contingency	\$ -	\$ 1.0	NA	\$ -
Total	NA	\$ 9.1	\$ -	\$ -
PTSID:				0114K
Type:				Bridge

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Dec-16	Apr-17	NA	Dec-18
Performance				
Anticipated Completion at NTP				Dec-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				3%
Other as percent of Construction:				16%

PAVEMENT PROJECTS

East Main Road 1R Improvements

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.5	NA	\$ -
Construction	\$ -	\$ 5.4	NA	\$ -
Other	\$ -	\$ 2.1	NA	\$ 0.0
Contingency	\$ -	\$ 0.8	NA	\$ -
Total	NA	\$ 8.8	\$ -	\$ 0.0
PTSID:				0007C
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Dec-16	Apr-17	NA	Nov-18
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				39%

I-95 Resurfacing (Elmwood Avenue to Eddy St)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ 0.1
Construction	\$ -	\$ 8.0	NA	\$ -
Other	\$ -	\$ 2.5	NA	\$ 0.0
Contingency	\$ -	\$ 1.2	NA	\$ -
Total	NA	\$ 12.0	\$ -	\$ 0.1
PTSID:				0079G
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Nov-16	Mar-17	NA	May-18
Performance				
Anticipated Completion at NTP				May-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				31%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.4	NA	\$ 0.0
Construction	\$ -	\$ 3.0	NA	\$ -
Other	\$ -	\$ 1.3	NA	\$ 0.0
Contingency	\$ -	\$ 0.4	NA	\$ -
Total	NA	\$ 5.0	\$ -	\$ 0.0
PTSID:				0082C
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jul-17	Oct-17	NA	Nov-18
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				43%

Route 146 Improvements

	Budget			To Date
	Initial	Projected	Difference	
Design	\$ -	\$ 0.7	NA	\$ 0.2
Construction	\$ -	\$ 10.0	NA	\$ -
Other	\$ -	\$ 2.7	NA	\$ 0.0
Contingency	\$ -	\$ 1.3	NA	\$ -
Total	NA	\$ 14.7	\$ -	\$ 0.2
PTSID:				0081W
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Mar-17	Jun-17	NA	Sep-18
Performance				
Anticipated Completion at NTP				Sep-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				27%

Route 24 Improvements

	Budget			To Date
	Initial	Projected	Difference	
Design	\$ -	\$ 0.3	NA	\$ 0.1
Construction	\$ -	\$ 6.0	NA	\$ -
Other	\$ -	\$ 2.3	NA	\$ 0.1
Contingency	\$ -	\$ 0.6	NA	\$ -
Total	NA	\$ 9.2	\$ -	\$ 0.2
PTSID:				0081R
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jun-17	Sep-17	NA	Sep-18
Performance				
Anticipated Completion at NTP				Sep-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				38%

Route 4 Improvements, C-2

	Budget			To Date
	Initial	Projected	Difference	
Design	\$ -	\$ 0.1	NA	\$ 0.0
Construction	\$ -	\$ 5.5	NA	\$ -
Other	\$ -	\$ 1.9	NA	\$ 0.0
Contingency	\$ -	\$ 0.7	NA	\$ -
Total	NA	\$ 8.2	\$ -	\$ 0.0
PTSID:				0166H
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Nov-16	Mar-17	NA	Aug-18
Performance				
Anticipated Completion at NTP				Aug-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				35%

Snell Road Improvements

	Budget			To Date
	Initial	Projected	Difference	
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 0.8	NA	\$ -
Other	\$ -	\$ 0.5	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.5	\$ -	\$ 0.0
PTSID:				0173S
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jul-17	Oct-17	NA	Dec-18
Performance				
Anticipated Completion at NTP				Dec-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				63%

Statewide Resurfacing C-2, 2017**

	Budget			To Date
	Initial	Projected	Difference	
Design	\$ -	\$ 0.1	NA	\$ 0.0
Construction	\$ -	\$ 2.0	NA	\$ -
Other	\$ -	\$ 1.1	NA	\$ 0.0
Contingency	\$ -	\$ 0.3	NA	\$ -
Total	NA	\$ 3.5	\$ -	\$ 0.0
PTSID:				0055K
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Nov-16	Feb-17	NA	Nov-17
Performance				
Anticipated Completion at NTP				Nov-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				55%

US Route 6 (Hartford Ave), C-1

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.4	NA	\$ 0.1
Construction	\$ -	\$ 6.0	NA	\$ -
Other	\$ -	\$ 2.0	NA	\$ 0.0
Contingency	\$ -	\$ 0.5	NA	\$ -
Total	NA	\$ 8.9	\$ -	\$ 0.1
PTSID:				0173X
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Feb-17	May-17	NA	Jun-19
Performance				
Anticipated Completion at NTP				Jun-19
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				33%

Woodville Road Improvements

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ (0.0)
Construction	\$ -	\$ 3.5	NA	\$ -
Other	\$ -	\$ 1.1	NA	\$ 0.0
Contingency	\$ -	\$ 0.5	NA	\$ -
Total	NA	\$ 5.4	\$ -	\$ 0.0
PTSID:				0165V
Type:				Pavement

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jul-17	Oct-17	NA	Nov-18
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				31%

TRAFFIC PROJECTS

Coventry - Local Safety Improvements

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.0	NA	\$ -
Construction	\$ -	\$ 0.3	NA	\$ -
Other	\$ -	\$ 0.2	NA	\$ 0.0
Contingency	\$ -	\$ 0.0	NA	\$ -
Total	NA	\$ 0.5	\$ -	\$ 0.0
PTSID:				0025E
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	May-17	Sep-17	NA	Sep-18
Performance				
Anticipated Completion at NTP				Sep-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				80%

Cranston - Local Safety Improvements

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.0	NA	\$ -
Construction	\$ -	\$ 0.3	NA	\$ -
Other	\$ -	\$ 0.5	NA	\$ 0.0
Contingency	\$ -	\$ 0.0	NA	\$ -
Total	NA	\$ 0.8	\$ -	\$ 0.0
PTSID:				0025F
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Aug-17	Dec-17	NA	Nov-18
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				200%

Diamond Hill Road Improvements

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.1
Construction	\$ -	\$ 0.9	NA	\$ -
Other	\$ -	\$ 1.0	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 2.2	\$ -	\$ 0.1
PTSID:				0153T
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jan-17	Apr-17	NA	Jul-18
Performance				
Anticipated Completion at NTP				Jul-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				110%

High Friction Surface Treatments 2016

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ 0.0
Construction	\$ -	\$ 0.8	NA	\$ -
Other	\$ -	\$ 0.4	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.3	\$ -	\$ 0.0
PTSID:				0025J
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jan-17	Apr-17	NA	Jan-18
Performance				
Anticipated Completion at NTP				Jan-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				53%

Metacom Avenue - HSIP

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.1	NA	\$ -
Construction	\$ -	\$ 2.7	NA	\$ -
Other	\$ -	\$ 1.8	NA	\$ 0.1
Contingency	\$ -	\$ 0.3	NA	\$ -
Total	NA	\$ 4.9	\$ -	\$ 0.1
PTSID:				0071P
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Oct-16	Jan-17	NA	Nov-18
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				66%

North - Johnston, C-3 - HSIP

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.1
Construction	\$ -	\$ 0.7	NA	\$ -
Other	\$ -	\$ 0.5	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.5	\$ -	\$ 0.2
PTSID:				0072S
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Oct-16	Feb-17	NA	Dec-17
Performance				
Anticipated Completion at NTP				Dec-17
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				71%

South (Route 2 and Route 102 Roundabout) - HSIP

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.3	NA	\$ (0.0)
Construction	\$ -	\$ 2.5	NA	\$ -
Other	\$ -	\$ 1.1	NA	\$ 0.0
Contingency	\$ -	\$ 0.3	NA	\$ -
Total	NA	\$ 4.1	\$ -	\$ 0.0
PTSID:				0071U
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Mar-17	Jun-17	NA	Sep-18
Performance				
Anticipated Completion at NTP				Sep-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				44%

Traffic Signal Optimization, C-3, 2016

	Budget			
	Initial	Projected	Difference	To Date
Design	\$ -	\$ 0.2	NA	\$ 0.0
Construction	\$ -	\$ 1.0	NA	\$ -
Other	\$ -	\$ 0.5	NA	\$ 0.0
Contingency	\$ -	\$ 0.1	NA	\$ -
Total	NA	\$ 1.8	\$ -	\$ 0.0
PTSID:				0072J
Type:				Traffic

Status	Schedule			
	Advertise	NTP	Site Active	Complete
In Design	Jan-17	Apr-17	NA	Nov-18
Performance				
Anticipated Completion at NTP				Nov-18
# of Months Late				0 mo.
% Construction Change Orders:				0%
Design as percent of Construction:				NA
Other as percent of Construction:				50%

STORMWATER PROJECTS

High Street/Kingstown Road Stormwater Mitigation

	Budget				To Date	Status	Schedule			
	Initial	Projected	Difference				Advertise	NTP	Site Active	Complete
Design	\$ -	\$ 0.1	NA	\$ -		In Design	Jun-17	Oct-17	NA	Apr-19
Construction	\$ -	\$ 0.4	NA	\$ -						
Other	\$ -	\$ 0.5	NA	\$ -						
Contingency	\$ -	\$ 0.1	NA	\$ -						
Total	NA	\$ 1.0	\$ -	\$ -						
PTSID:						0166M				
Type:						Stormwater				
						Performance				
						Anticipated Completion at NTP				Apr-19
						# of Months Late				0 mo.
						% Construction Change Orders:				0%
						Design as percent of Construction:				29%
						Other as percent of Construction:				143%

Project Summary Lists

Insert A

LEGACY PROGRAM

PTSID	Project Name	Locations			Type	Appendix		Schedule		Construction
						Pg #	Advertise Date	NTP Date	Est. Complete Date	Budget
BRIDGE PROJECTS										
1	9500A	Arcadia Management Area Bridge Replacement			Bridge	A-1	Prior to 2015	Apr-13	Dec-16	\$0.5
2	0163J	Atwells Ave Bridge No. 975 Replacement			Bridge	A-1	Prior to 2015	Jul-14	May-16	\$2.8
3	0153C	Central Bridge No. 018201 & Access Improvements to Route 114			Bridge	A-1	Prior to 2015	Aug-13	May-17	\$15.5
4	0144B	Great Island Bridge #499			Bridge	A-1	Prior to 2015	Sep-14	May-17	\$8.6
5	0049M	Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No. 495			Bridge	A-1	Prior to 2015	Aug-14	Dec-15	\$4.8
6	0018A	New Providence Viaduct Southbound Bridge No. 578			Bridge	A-2	Prior to 2015	Jan-13	May-17	\$74.4
PAVEMENT PROJECTS										
7	0185A	Apponaug Circulator By-Pass			Pavement	A-2	Prior to 2015	Jul-14	Nov-17	\$29.8
8	0012E	I-195 Relocation - Landscape Contract C			Pavement	A-2	Prior to 2015	Feb-14	Nov-16	\$0.8
TRAFFIC PROJECTS										
9	0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Stations			Traffic	A-2	Prior to 2015	Sep-14	Feb-16	\$2.6
10	0058L	I-95 Sustainability – Phase I			Traffic	A-2	Prior to 2015	May-13	Nov-16	\$0.6
MAINTENANCE & OPERATIONS PROJECTS										
11	7006F	Guardrail Repair and Replacement 2014-2016			Operating	A-3	Prior to 2015	Jun-14	Jun-16	\$2.2
12	7005F	Impact Attenuator Repair and Replacement 2014-2016			Operating	A-3	Prior to 2015	Apr-14	Sep-16	\$1.6
TOTALS										\$144.2

2015 PROGRAM

PTSID	Project Name	Locations	Type	Appendix		Schedule			Construction
				Pg #	Advertise Date	NTP Date	Est. Complete Date	Budget	
BRIDGE PROJECTS									
1	0156A	Clarence Hussey Bridge No. 11 (69B)	NKS	Bridge	A-4	Sep-15	Jan-16	Jun-17	\$1.7
2	0153D	Coles Bridge No. 134 (66)	EPR	Bridge	A-4	Aug-15	Nov-15	Dec-16	\$0.6
3	0143D	East Shore Expressway Bridges Nos. 475, 476	EPR	Bridge	A-4	May-15	Sep-15	Jun-17	\$14.0
4	0113L	Glenbridge Ave and South County Trail Bridges (69F)	PVD EGR	Bridge	A-4	Jun-15	Aug-15	Dec-16	\$6.3
5	0201I	Hamlet Ave. Bridge #500 (69C)	WNS	Bridge	A-4	Jun-15	Sep-15	Jul-17	\$2.2
6	0201U	I-95 Corridor Bridge Preservation & Resurfacing	CRA WAR PVD	Bridge	A-5	May-15	Jul-15	Dec-16	\$11.0
7	0163F	Pleasant Valley Parkway Bridge No. 777	PVD	Bridge	A-5	Apr-15	Aug-15	Jul-17	\$5.8
8	0143R	Route 1/South County Pier Cap Replacements	SKS	Bridge	A-5	Nov-14	Mar-15	Jun-17	\$5.8
9	0113V	Route 24 & I-295 Bridge Preservation	TIV CRA WAR POR	Bridge	A-5	Jun-15	Oct-15	Dec-16	\$4.3
10	0154B	Shippee Bridge No. 307 (69E)	BUR	Bridge	A-5	Dec-14	Apr-15	Sep-16	\$2.2
11	0201T	West Elmwood RR Bridge No. 660 (69G)	PVD	Bridge	A-6	Oct-14	Jun-15	Jun-16	\$2.4
PAVEMENT PROJECTS									
12	0173F	Broadway Streetscape Improvements Project	NPT	Pavement	A-6	Nov-14	Mar-15	May-17	\$6.1
13	0004B	Dexter Street 1R Improvements	PAW CFA	Pavement	A-6	Apr-15	Jul-15	Sep-16	\$4.0
14	0172F	Mineral Spring Avenue 1R Improvements	PAW NPR	Pavement	A-6	Sep-14	Jan-15	Nov-15	\$3.9
15	0166L	New River Road and Victory Highway 1R Improvements	LIN	Pavement	A-6	Apr-15	Jul-15	Nov-15	\$2.0
16	0130R	Ocean Avenue 1R Improvements	NSH	Pavement	A-7	May-14	Oct-14	Oct-15	\$0.7
17	0166K	Old River Road (Route 126) 1R Improvements	LIN	Pavement	A-7	May-15	Aug-15	May-16	\$2.4
18	0172Y	Route 102 1R Improvements, C-3	COV FOS	Pavement	A-7	May-15	Aug-15	Sep-16	\$5.5
19	0166D	Route 146A and Park Avenue Intersection Improvements	WNS NSM	Pavement	A-7	Oct-14	Jan-15	Oct-15	\$0.8
20	0173R	Route 37 1R Improvements	CRA WAR	Pavement	A-7	Apr-15	Jul-15	May-16	\$5.8
21	0173J	Route 116 Knotty Oak Rd.	COV	Pavement	A-8	Jun-15	Sep-15	May-16	\$1.5
22	0078G	South/North Main Streets ADA Improvements	PVD	Pavement	A-8	Feb-15	Nov-15	Jun-18	\$7.3
23	0055J	Statewide Resurfacing 2015, C-1**	EGR LIN PAW EPR SKS RIC CRA JOH SCI SMI GLO	Pavement	A-8	Jul-15	Dec-15	Nov-16	\$4.1
24	0173N	US Route 1, South Kingstown Improvements	SKS	Pavement	A-8	Apr-15	Jul-15	May-16	\$1.8
25	0172B	Woonasquatucket Avenue 1R Improvements	PVD NPR	Pavement	A-8	Sep-15	Nov-15	Nov-16	\$3.5
TRAFFIC PROJECTS									
26	0011C	Enhanced Roadside & Freeway Delineation	Statewide	Traffic	A-9	Dec-14	Mar-15	Aug-16	\$2.4
27	0102H	North, C-5 - STC	Statewide	Traffic	A-9	Aug-15	Oct-15	Aug-16	\$1.2
28	0102G	North/Central, C-4 - STC	Statewide	Traffic	A-9	Mar-15	Jun-15	Oct-16	\$1.6
29	0122H	Statewide DMS Installation	Statewide	Traffic	A-9	Sep-14	Feb-15	Jan-16	\$2.3
TAP/OTHER PROJECTS									
30	9603B	Colt State Park Bike Path Connector	BRI	TAP/ Other	A-9	Oct-14	Jan-15	Oct-15	\$1.5
31	9004D	Providence Station Enhancements	PVD	TAP/ Other	A-10	Aug-14	Dec-14	Apr-16	\$6.9
TRANSIT PROJECTS									
32	9650A	Kingston Station Capacity & Platform Improvements (Amtrak)	SKS	Transit	A-10	*	Jul-15	Jul-17	\$0.0
MAINTENANCE & OPERATIONS PROJECTS									
33	0086U	Crack Sealing - Limited Access, 2015	Statewide	Operating	A-10	Jun-15	Aug-15	Sep-15	\$0.2
34	7009E	Fence Repair and Replacement 2015-2016	Statewide	Operating	A-10	Sep-14	Feb-15	Sep-16	\$0.7
35	0116E	Pavement Striping - East Bay, 2015	Statewide	Operating	A-10	Feb-15	May-15	Oct-16	\$2.3
36	0086W	Rubberized Asphalt Chip Seal, 2015	Statewide	Operating	A-11	Apr-15	Jul-15	Nov-16	\$2.0
37	0086R	West Main Road (Route 77) Chip Seal	LCM CHA RIC	Operating	A-11	Mar-15	Jun-15	May-16	\$1.6
TOTALS									\$128.3

* Work performed by Amtrak.

** Statewide Resurfacing 2015, C-1 Projects:

Money Hill Road - Gloucester
George Washington Highway - Lincoln
Albion Road - Lincoln, Smithfield
Prospect Street/Pawtucket Avenue - Pawtucket, East Prov.
Plainfield Pike - Cranston, Johnston, Scituate
Division Street - East Greenwich
Kingstown Road - Richmond
Mooresfield Road - South Kingstown
Comfort Station - South Kingstown
Kingstown Road - South Kingstown

2016 PROGRAM

PTSID	Project Name	Locations	Type	Appendix	Bridges		Schedule			Construction	
					Pg #	P	R	Advertise Date	NTP Date	Est. Complete Date	Budget
BRIDGE PROJECTS											
1	0113U	Airport Connector & Route 2 Bridges (53C & 81B)	WAR	Bridge	A-12	2		Dec-15	Mar-16	Jun-19	\$5.5
2	0153E	Capron Road Bridge No. 792 (70A)	SMI	Bridge	A-12		1	May-16	Oct-16	Oct-18	\$3.0
3	0145B	Carolina Bridges (57F)	RIC	Bridge	A-12		3	Aug-16	Nov-16	Jun-19	\$3.9
4	0183B	Central Street Bridge No. 449 (70B)	NSM WNS	Bridge	A-12		1	Sep-16	Dec-16	Oct-18	\$6.3
5	0144E	Harbor Junction Bridge No. 131 (57E)	PVD	Bridge	A-12		1	Jan-16	Apr-16	Oct-18	\$3.4
6	0166J	Mussey Brook Bridge No. 380 (56C)	LIN	Bridge	A-13		1	Sep-16	Dec-16	May-18	\$0.6
7	0171B	Newman Avenue Bridge No. 224 (57D)	EPR	Bridge	A-13		1	Sep-16	Jan-17	Jul-19	\$3.0
8	0031N	Old Sakonnet River Bridge Demolition (Superstructure)	POR	Bridge	A-13		1	Sep-16	Dec-16	Nov-19	\$15.8
9	0143U	Pawtucket Area Bridges (53B)	PAW	Bridge	A-13		3	Jul-16	Oct-16	Oct-18	\$4.2
10	0143K	Pawtucket Avenue Bridge No. 471 (57B)	EPR	Bridge	A-13		1	Mar-16	Jul-16	Aug-18	\$6.8
11	0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	PVD	Bridge	A-14		2	Sep-16	Jan-17	Jun-18	\$1.3
12	0012R	Providence River Pedestrian Bridge	PVD	Bridge	A-14		1	May-16	Oct-16	Oct-18	\$11.5
13	0012N	Ramp El Bridge No. 1083 (56A)	PVD	Bridge	A-14		1	Jul-16	Oct-16	Dec-17	\$0.4
14	0118A	Slatersville Stone Arch Bridge No. 273 (70C)	NSM	Bridge	A-14		1	Sep-16	Jan-17	Sep-19	\$5.0
15	0156C	South County Freeway Bridge No. 686 (52A)	WAR	Bridge	A-14		1	Aug-16	Nov-16	Aug-18	\$1.2
16	0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	EXE	Bridge	A-15		2	Mar-16	Jun-16	Sep-18	\$4.5
17	0009N	Washington Bridge North No. 700 (57A T - J)	PVD EPR	Bridge	A-15		1	Sep-16	Jan-17	Sep-19	\$10.0
18	0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	HOP	Bridge	A-15		2	Aug-16	Dec-16	Dec-18	\$2.4
PAVEMENT PROJECTS											
19	0165X	High Street & Kingstown Road Improvements	SKS	Pavement	A-15			Mar-16	Jun-16	Aug-18	\$4.6
20	0078U	Providence - Downtown Improvements, C-3	PVD	Pavement	A-15			Mar-16	Jul-16	May-17	\$2.0
21	0074O	RI-LEAP Westerly (Federal) - Improvements to Cross St.	WES	Pavement	A-16			May-16	Jul-16	Jul-17	\$0.5
22	0076N	Route 107 1R Improvements	BUR	Pavement	A-16			Oct-15	Mar-16	Apr-17	\$2.6
23	0007F	Two Mile Corner Reconstruction	MID	Pavement	A-16			Jan-16	Apr-16	Dec-17	\$6.7
TRAFFIC PROJECTS											
24	0071Q	Aquidneck Avenue Improvements - Middletown	MID TIV	Traffic	A-16			Aug-16	Nov-16	May-18	\$0.9
25	0153P	Bridge End Treatments - HSIP	Statewide	Traffic	A-16			May-16	Aug-16	Dec-17	\$1.5
26	0091K	Coronado Road Pedestrian Enhancements	WAR	Traffic	A-17			Jan-16	May-16	May-17	\$2.0
27	0102J	East Bay/South, C-6 - STC	Statewide	Traffic	A-17			Jan-16	May-16	May-17	\$0.9
28	0153R	Memorial Blvd. & Francis Street Improvements	PVD	Traffic	A-17			Dec-15	Mar-16	May-17	\$1.8
29	0071V	Mineral Spring Avenue HSIP	NPR	Traffic	A-17			Jan-16	Feb-16	Jan-19	\$2.1
30	0080D	Pedestrian and Intersection Safety Improvements - STC wit	Statewide	Traffic	A-17			Aug-16	Nov-16	Dec-17	\$1.0
31	0153N	Route 102 & Route 117 Improvements - Roundabout	COV SKS WGR	Traffic	A-18			Sep-16	Jan-17	Oct-18	\$2.1
32	0072K	Traffic Signal Optimization, C-2	Statewide	Traffic	A-18			Mar-16	Jun-16	Sep-17	\$1.0
33	0071T	Warwick - HSIP	WAR	Traffic	A-18			May-16	Aug-16	Jul-18	\$0.4
TAP/OTHER PROJECTS											
34	0021R	Blackstone River Bikeway - Segment 1A	PVD	TAP/Other	A-18			Mar-16	Jul-16	Sep-17	\$1.3
35	9005J	Old Stone Bridge Tiverton	TIV	TAP/Other	A-18			Sep-16	Dec-16	Nov-17	\$1.8
36	0132G	Portsmouth Maintenance Facility	POR	TAP/Other	A-19			Nov-15	Mar-16	Sep-17	\$6.0
MAINTENANCE & OPERATIONS PROJECTS											
37	0084Z	Crack Sealing - North & East, 2016	Statewide	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.2
38	0084Y	Crack Sealing - South & Central, 2016	Statewide	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.2
39	0084H	Paver Placed Elastomeric Surface Treatment 2016	FOS RIC	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.6
40	0084G	Rubberized Asphalt Chip Seal 2016	GLO CMB HOP	Operating	A-19			Mar-16	May-16	May-17	\$1.2
41	7006H	Statewide Fence 2017-2019	Statewide	Operating	A-20			Aug-16	Nov-16	Feb-20	\$0.9
42	7006G	Statewide Guardrail 2017-2019	Statewide	Operating	A-20			Jun-16	Oct-16	Jan-20	\$2.5
43	7006J	Statewide Impact Attenuator 2017-2019	Statewide	Operating	A-20			Sep-16	Jan-17	Jun-20	\$2.0
44	0073L	Statewide Pavement Striping - Central, 2016-2017	Statewide	Operating	A-20			Mar-16	May-16	Nov-17	\$2.4
45	0116N	Statewide Pavement Striping - Limited Access, 2016-2017	Statewide	Operating	A-20			Mar-16	Jun-16	Apr-18	\$3.1
46	0073K	Statewide Pavement Striping - South, 2016-2017	Statewide	Operating	A-21			Mar-16	Jun-16	Dec-17	\$2.1
TOTALS						2	24				\$143.2

*Bridges: P = Preservation, R = Repair/Replace

**Rubberized Asphalt Chip Seal 2016

Putnam Pike - Gloucester

Pine Swamp Road - Cumberland

Alton Bradford Road - Hopkinton

2017 PROGRAM

PTSID	Project Name	Locations	Type	Appendix	Bridges		Schedule			Construction	
					Pg #	P	R	Advertise Date	NTP Date	Est. Complete Date	Budget
BRIDGE PROJECTS											
1	0143A	Big River Bridge No. 34 (57K)	WGR	Bridge	A-22	1		Oct-16	Feb-17	Sep-19	\$1.5
2	0201L	Browning Mill Bridge No. 38 (57J)	EXE	Bridge	A-22	1		Jul-17	Oct-17	Oct-19	\$0.9
3	0114L	Central RI Bridges - Group 12 (32 Bridges)	CRA WAR WWA HOP EGR RIC COV WGR CHA WES	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
4	0114S	Cumberland I-295 Corridor Bridges (37T - I)	CMB	Bridge	A-22	4		Dec-16	Apr-17	May-20	\$6.0
5	0156D	Division Street Bridge No. 760 (58A)	EGR	Bridge	A-22	2		Jan-17	Apr-17	May-19	\$5.0
6	0114J	Farnum Pike Bridges Nos. 44101, 44121 (38T - L)	NSM	Bridge	A-23	2		Aug-17	Jan-18	Aug-19	\$9.0
7	0114B	Gorton RR Bridge No. 841 (57L)	WAR	Bridge	A-23	1		Dec-16	Apr-17	Oct-19	\$1.5
8	0168H	Hope Valley Bridges (69D)	RIC HOP COV EPR FOS	Bridge	A-23	6		May-17	Sep-17	Sep-20	\$4.0
9	0143W	Horton Farm Bridge No. 472 (57M)	EPR	Bridge	A-23	1		Apr-17	Jul-17	Nov-19	\$10.5
10	0013M	I-195 Corridor Bridges (77)	EPR	Bridge	A-23	4		Sep-17	Dec-17	Jul-20	\$10.8
11	0114Q	I-295 & Route 6 Bridges Nos. 730, 732, 736, 737, 757 (9T - G, H)	CRA JOH	Bridge	A-24	10		Sep-17	Dec-17	May-20	\$25.0
12	0114G	I-295 North at Route 6 Bridge. 737 (69T - H)	JOH	Bridge	A-24	1		Sep-17	Dec-17	Dec-19	\$7.0
13	0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	PAW	Bridge	A-24	4		Sep-17	Jan-18	Apr-20	\$7.0
14	0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - B2, C)	RIC WAR	Bridge	A-24	3		Aug-17	Nov-17	Dec-19	\$15.0
15	0114H	Greenville Ave Bridge I-295 SB Over Route 5 (35T - H)	JOH	Bridge	A-24	1		Dec-16	Mar-17	Dec-19	\$3.0
16	0114N	Oxford Street Bridge No. 653 (2T)	PVD	Bridge	A-25	1		Dec-16	Mar-17	Dec-18	\$4.0
17	0194C	Park Avenue RR Bridge No. 922 (59A)	CRA	Bridge	A-25	1		Jan-17	May-17	Jul-18	\$2.0
18	0016J	Pine Street Bridge No. 548 (31)	PAW	Bridge	A-25	1		Aug-17	Dec-17	Dec-19	\$4.8
19	0013L	Route 146 Corridor Bridges (38)	NSM EXE PVD	Bridge	A-25	6		Sep-17	Jan-18	Jun-20	\$9.4
20	0014F	Simmonsville Bridge No. 326 (57C)	JOH	Bridge	A-25	1		Jun-17	Sep-17	Dec-18	\$0.5
21	0168C	Victory Highway Bridge No. 589 (71)	WGR	Bridge	A-26	1		Feb-17	May-17	Jun-20	\$7.5
22	0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	HOP	Bridge	A-26	1		Dec-16	Apr-17	Dec-18	\$6.8
PAVEMENT PROJECTS											
23	0007C	East Main Road 1R Improvements	POR	Pavement	A-26			Dec-16	Apr-17	Nov-18	\$5.4
24	0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	PVD	Pavement	A-26			Nov-16	Mar-17	May-18	\$8.0
25	0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	Pavement	A-26			Jul-17	Oct-17	Nov-18	\$3.0
26	0081W	Route 146 Improvements	PVD NPR LIN	Pavement	A-27			Mar-17	Jun-17	Sep-18	\$10.0
27	0081R	Route 24 Improvements	POR	Pavement	A-27			Jun-17	Sep-17	Sep-18	\$6.0
28	0166H	Route 4 Improvements, C-2	EGR NKS WAR	Pavement	A-27			Nov-16	Mar-17	Aug-18	\$5.5
29	0173S	Snell Road Improvements	LCM	Pavement	A-27			Jul-17	Oct-17	Dec-18	\$0.8
30	0055K	Statewide Resurfacing C-2, 2017**	WAR CRA NSM HOP POR	Pavement	A-27			Nov-16	Feb-17	Nov-17	\$2.0
31	0173X	US Route 6 (Hartford Ave), C-1	SCI JOH	Pavement	A-28			Feb-17	May-17	Jun-19	\$6.0
32	0165V	Woodville Road Improvements	HOP RIC	Pavement	A-28			Jul-17	Oct-17	Nov-18	\$3.5
TRAFFIC PROJECTS											
33	0025E	Coventry - Local Safety Improvements	COV	Traffic	A-28			May-17	Sep-17	Sep-18	\$0.3
34	0025F	Cranston - Local Safety Improvements	CRA	Traffic	A-28			Aug-17	Dec-17	Nov-18	\$0.3
35	0153T	Diamond Hill Road Improvements	WNS	Traffic	A-28			Jan-17	Apr-17	Jul-18	\$0.9
36	0025J	High Friction Surface Treatments 2016	Statewide	Traffic	A-29			Jan-17	Apr-17	Jan-18	\$0.8
37	0071P	Metacom Avenue - HSIP	BRI WRN	Traffic	A-29			Oct-16	Jan-17	Nov-18	\$2.7
38	0072S	North - Johnston, C-3 - HSIP	JOH	Traffic	A-29			Oct-16	Feb-17	Dec-17	\$0.7
39	0071U	South (Route 2 and Route 102 Roundabout) - HSIP	NKS SKS	Traffic	A-29			Mar-17	Jun-17	Sep-18	\$2.5
40	0072J	Traffic Signal Optimization, C-3, 2016	Statewide	Traffic	A-29			Jan-17	Apr-17	Nov-18	\$1.0
STORMWATER PROJECTS											
41	0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	Stormwater	A-30			Jun-17	Oct-17	Apr-19	\$0.4
MAINTENANCE & OPERATIONS PROJECTS											
42	0201V	I-95 Corridor Preservation - Bridge Washing (58C)	WAR CRA PVD	Operating				Oct-16	Jan-17	Dec-17	\$3.4
TOTALS					32	53				\$218.6	

*Bridges: P = Preservation, R = Repair/Replace

** Statewide Resurfacing C-2, 2017 Projects:

Bald Hill Road (Rt. 2) - Warwick & Cranston
Greenville Road (Rt. 5/104) - North Smithfield
Woodville-Alton Road - Hopkinton
Mechanic Street - Hopkinton
Middle Road - Portsmouth

Changes from Last Quarter
Insert A

Milestones Achieved this Quarter

PTSID	Project Name	Type	Appendix Pg #	Milestone Completion	Date	Construction Value
Advertised						
0153E	Capron Road Bridge No. 792 (70A)	Bridge	A-12	Advertise	May-16	\$3.0
0012R	Providence River Pedestrian Bridge	Bridge	A-14	Advertise	May-16	\$11.5
0153P	Bridge End Treatments - HSIP	Traffic	A-16	Advertise	May-16	\$1.5
0071T	Warwick - HSIP	Traffic	A-18	Advertise	May-16	\$0.4
0074O	RI-LEAP Westerly (Federal) - Improvements to Cross St.	Pavement	A-16	Advertise	May-16	\$0.5
7006G	Statewide Guardrail 2017-2019	Operating	A-20	Advertise	Jun-16	\$2.5
	Subtotal					\$19.4
Notice to Proceed						
0144E	Harbor Junction Bridge No. 131 (57E)	Bridge	A-12	NTP	Apr-16	\$3.4
0007F	Two Mile Corner Reconstruction	Pavement	A-16	NTP	Apr-16	\$6.7
0102J	East Bay/South, C-6 - STC	Traffic	A-17	NTP	May-16	\$0.9
0091K	Coronado Road Pedestrian Enhancements	Traffic	A-17	NTP	May-16	\$2.0
0073L	Statewide Pavement Striping - Central, 2016-2017	Operating	A-20	NTP	May-16	\$2.4
0084G	Rubberized Asphalt Chip Seal 2016	Operating	A-19	NTP	May-16	\$1.2
0084Z	Crack Sealing - North & East, 2016	Operating	A-19	NTP	Jun-16	\$0.2
0084Y	Crack Sealing - South & Central, 2016	Operating	A-19	NTP	Jun-16	\$0.2
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	Bridge	A-15	NTP	Jun-16	\$4.5
0165X	High Street & Kingstown Road Improvements	Pavement	A-15	NTP	Jun-16	\$4.6
0084H	Paver Placed Elastomeric Surface Treatment 2016	Operating	A-19	NTP	Jun-16	\$0.6
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	Operating	A-20	NTP	Jun-16	\$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	Operating	A-21	NTP	Jun-16	\$2.1
0072K	Traffic Signal Optimization, C-2	Traffic	A-18	NTP	Jun-16	\$1.0
	Subtotal					\$32.9
Substantially Completed						
9004D	Providence Station Enhancements	TAP/ Other	A-10	Substantially Complete	Apr-16	\$6.9
0163J	Atwells Ave Bridge No. 975 Replacement	Bridge	A-1	Substantially Complete	May-16	\$2.8
0166K	Old River Road (Route 126) 1R Improvements	Pavement	A-7	Substantially Complete	May-16	\$2.4
0173R	Route 37 1R Improvements	Pavement	A-7	Substantially Complete	May-16	\$5.8
0173N	US Route 1, South Kingstown Improvements	Pavement	A-8	Substantially Complete	May-16	\$1.8
0173j	Route 116 Knotty Oak Rd.	Pavement	A-8	Substantially Complete	May-16	\$1.5
0086R	West Main Road (Route 77) Chip Seal	Operating	A-11	Substantially Complete	May-16	\$1.6
0201T	West Elmwood RR Bridge No. 660 (69G)	Bridge	A-6	Substantially Complete	Jun-16	\$2.4
7006F	Guardrail Repair and Replacement 2014-2016	Operating	A-3	Substantially Complete	Jun-16	\$2.2
	Subtotal					\$27.4

Changes to Schedule this Quarter

PTSID	Project Name	Type	Appendix	Milestone	Schedule Changes			Notes
					Pg #	Q1	Q2	
Projects								
0163J	Atwells Ave Bridge No. 975 Replacement	Bridge	A-1	Substantially Complete	Jul-16	May-16	- 2 mo.	Accelerated
0021R	Blackstone River Bikeway - Segment 1A	TAP/Other	A-18	Advertise	Apr-16	Mar-16	- 1 mo.	Accelerated
0153E	Capron Road Bridge No. 792 (70A)	Bridge	A-12	Advertise	Jun-16	May-16	- 1 mo.	Accelerated
0165X	High Street & Kingstown Road Improvements	Pavement	A-15	NTP	Jul-16	Jun-16	- 1 mo.	Accelerated
7006G	Statewide Guardrail 2017-2019	Operating	A-20	Advertise	Jul-16	Jun-16	- 1 mo.	Accelerated
0166J	Mussey Brook Bridge No. 380 (56C)	Bridge	A-13	Advertise	Jun-16	Sep-16	+ 3 mo.	Additional historical requirements delayed advertise and NTP date. No impact on completion.
				NTP	Sep-16	Dec-16	+ 3 mo.	
0166K	Old River Road (Route 126) 1R Improvements	Pavement	A-7	Substantially Complete	Jun-16	May-16	- 1 mo.	Accelerated
0143U	Pawtucket Area Bridges (53B)	Bridge	A-13	Advertise	Jun-16	Jul-16	+ 1 mo.	PM transition delay. No impact on NTP
0143K	Pawtucket Avenue Bridge No. 471 (57B)	Bridge	A-13	NTP	Jun-16	Jul-16	+ 1 mo.	PM transition delay. No impact on NTP
0078U	Providence - Downtown Improvements, C-3	Pavement	A-15	NTP	Jun-16	Jul-16	+ 1 mo.	PM transition delay. No impact on substantial completion date.
0012R	Providence River Pedestrian Bridge	Bridge	A-14	Advertise	Jul-16	May-16	- 2 mo.	Accelerated
9004D	Providence Station Enhancements	TAP/Other	A-10	Substantially Complete	Jun-16	Apr-16	- 2 mo.	Accelerated
0074O	RI-LEAP Westerly (Federal) - Improvements to Cross St.	Pavement	A-16	Advertise	Jun-16	May-16	- 1 mo.	Accelerated
				NTP	Sep-16	Jul-16	- 2 mo.	Accelerated
0173J	Route 116 Knotty Oak Rd.	Pavement	A-8	Substantially Complete	Jul-16	May-16	- 2 mo.	Accelerated
0173R	Route 37 1R Improvements	Pavement	A-7	Substantially Complete	Jun-16	May-16	- 1 mo.	Accelerated
0084G	Rubberized Asphalt Chip Seal 2016	Operating	A-19	NTP	Jun-16	May-16	- 1 mo.	Accelerated
0073L	Statewide Pavement Striping - Central, 2016-2017	Operating	A-20	NTP	Apr-16	May-16	+ 1 mo.	New firm extended onboarding period. No impact on substantial completion date.
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	Operating	A-20	NTP	May-16	Jun-16	+ 1 mo.	New firm extended onboarding period. No impact on substantial completion date.
0173N	US Route 1, South Kingstown Improvements	Pavement	A-8	Substantially Complete	Jun-16	May-16	- 1 mo.	Accelerated
0086R	West Main Road (Route 77) Chip Seal	Operating	A-11	Substantially Complete	Jul-16	May-16	- 2 mo.	Accelerated
Total							- 10 mo.	

Changes to Budget this Quarter

PTSID	Project Name	Type	Appendix	Pg #	Total Budget Changes			Notes
					Q1	Q2	Difference	
Projects								
0084Z	Crack Sealing - North & East, 2016	Operating	A-19		\$0.6	\$0.6	-\$0.1	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0084Y	Crack Sealing - South & Central, 2016	Operating	A-19		\$0.5	\$0.4	-\$0.1	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0144E	Harbor Junction Bridge No. 131 (57E)	Bridge	A-12		\$7.0	\$6.7	-\$0.2	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0144B	Great Island Bridge #499	Bridge	A-1		\$11.9	\$11.7	-\$0.2	Reduced construction and contingency cost due to actual field conditions.
0071V	Mineral Spring Avenue HSIP	Traffic	A-17		\$2.3	\$3.0	\$0.7	Budget adjusted to current bid price.
9005J	Old Stone Bridge Tiverton	TAP/Other	A-18		\$6.1	\$3.5	-\$2.6	Budget adjusted to reflect new approach
0084H	Paver Placed Elastomeric Surface Treatment 2016	Operating	A-19		\$1.5	\$1.2	-\$0.4	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0012R	Providence River Pedestrian Bridge	Bridge	A-14		\$13.2	\$14.7	\$1.5	Construction price increase to match engineer estimate.
0073L	Statewide Pavement Striping - Central, 2016-2017	Operating	A-20		\$3.3	\$3.0	-\$0.3	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	Operating	A-20		\$2.0	\$3.7	\$1.7	Budget adjusted to current bid price.
0073K	Statewide Pavement Striping - South, 2016-2017	Operating	A-21		\$3.3	\$2.8	-\$0.5	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	Bridge	A-15		\$7.9	\$6.9	-\$0.9	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0072K	Traffic Signal Optimization, C-2	Traffic	A-18		\$2.3	\$2.1	-\$0.2	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
0007F	Two Mile Corner Reconstruction	Pavement	A-16		\$14.2	\$13.7	-\$0.5	Bids came in lower than expected. Correction to budget to reflect actual contract amount.
Total							-\$2.0	

Index of Projects by Municipality

Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix	Bridges		Advertise Date	NTP Date	Est. Complete Date	Construction
				Pg #	P R				Budget
BARRINGTON									
0153C	Central Bridge No. 018201 & Access Improvements to Route 114	Bridge	A-1			Prior to 2015	Aug-13	May-17	\$15.5
BRISTOL									
9603B	Colt State Park Bike Path Connector	TAP/ Other	A-9			Oct-14	Jan-15	Oct-15	\$1.5
0071P	Metacom Avenue - HSIP	Traffic	A-29			Oct-16	Jan-17	Nov-18	\$2.7
BURRILLVILLE									
0076N	Route 107 1R Improvements	Pavement	A-16			Oct-15	Mar-16	Apr-17	\$2.6
0154B	Shipppee Bridge No. 307 (69E)	Bridge	A-5			Dec-14	Apr-15	Sep-16	\$2.2
CENTRAL FALLS									
0004B	Dexter Street 1R Improvements	Pavement	A-6			Apr-15	Jul-15	Sep-16	\$4.0
CHARLESTOWN									
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
0086R	West Main Road (Route 77) Chip Seal	Operating	A-11			Mar-15	Jun-15	May-16	\$1.6
COVENTRY									
9500A	Arcadia Management Area Bridge Replacement	Bridge	A-1			Prior to 2015	Apr-13	Dec-16	\$0.5
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
0025E	Coventry - Local Safety Improvements	Traffic	A-28			May-17	Sep-17	Sep-18	\$0.3
0168H	Hope Valley Bridges (69D)	Bridge	A-23	6		May-17	Sep-17	Sep-20	\$4.0
0153N	Route 102 & Route 117 Improvements - Roundabout	Traffic	A-18			Sep-16	Jan-17	Oct-18	\$2.1
0172Y	Route 102 1R Improvements, C-3	Pavement	A-7			May-15	Aug-15	Sep-16	\$5.5
0173J	Route 116 Knotty Oak Rd.	Pavement	A-8			Jun-15	Sep-15	May-16	\$1.5
CRANSTON									
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
0025F	Cranston - Local Safety Improvements	Traffic	A-28				Dec-17	Nov-18	\$0.3
0114Q	I-295 & Route 6 Bridges Nos. 730, 732, 736, 737, 757 (9T - G, H)	Bridge	A-24	10		Sep-17	Dec-17	May-20	\$25.0
0201U	I-95 Corridor Bridge Preservation & Resurfacing	Bridge	A-5			May-15	Jul-15	Dec-16	\$11.0
0194C	Park Avenue RR Bridge No. 922 (59A)	Bridge	A-25	1		Jan-17	May-17	Jul-18	\$2.0
0113V	Route 24 & I-295 Bridge Preservation	Bridge	A-5			Jun-15	Oct-15	Dec-16	\$4.3
0173R	Route 37 1R Improvements	Pavement	A-7			Apr-15	Jul-15	May-16	\$5.8
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
0055K	Statewide Resurfacing C-2, 2017**** (See A-39)	Pavement	A-27			Nov-16	Feb-17	Nov-17	\$2.0
CUMBERLAND									
0114S	Cumberland I-295 Corridor Bridges (37T - I)	Bridge	A-22	4		Dec-16	Apr-17	May-20	\$6.0
0084G	Rubberized Asphalt Chip Seal 2016*** (See A-39)	Operating	A-19				May-16	May-17	\$1.2
EAST GREENWICH									
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
0156D	Division Street Bridge No. 760 (58A)	Bridge	A-22	2		Jan-17	Apr-17	May-19	\$5.0
0113L	Glenbridge Ave and South County Trail Bridges (69F)	Bridge	A-4			Jun-15	Aug-15	Dec-16	\$6.3
0166H	Route 4 Improvements, C-2	Pavement	A-27			Nov-16	Mar-17	Aug-18	\$5.5
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
EAST PROVIDENCE									
0153D	Coles Bridge No. 134 (66)	Bridge	A-4			Aug-15	Nov-15	Dec-16	\$0.6
0143D	East Shore Expressway Bridges Nos. 475, 476	Bridge	A-4			May-15	Sep-15	Jun-17	\$14.0
0168H	Hope Valley Bridges (69D)	Bridge	A-23	6		May-17	Sep-17	Sep-20	\$4.0
0143W	Horton Farm Bridge No. 472 (57M)	Bridge	A-23	1		Apr-17	Jul-17	Nov-19	\$10.5
0013M	I-195 Corridor Bridges (77)	Bridge	A-23	4		Sep-17	Dec-17	Jul-20	\$10.8
0012E	I-195 Relocation - Landscape Contract C	Pavement	A-2			Prior to 2015	Feb-14	Nov-16	\$0.8
0171B	Newman Avenue Bridge No. 224 (57D)	Bridge	A-13	1		Sep-16	Jan-17	Jul-19	\$3.0
0143K	Pawtucket Avenue Bridge No. 471 (57B)	Bridge	A-13	1		Mar-16	Jul-16	Aug-18	\$6.8
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
0009N	Washington Bridge North No. 700 (57A T - J)	Bridge	A-15	1		Sep-16	Jan-17	Sep-19	\$10.0

PTSID	Project Name	Type	Appendix	Bridges			Construction		
				Pg #	P	R	Advertise Date	NTP Date	Est. Complete Date
EXETER									
0201L	Browning Mill Bridge No. 38 (57J)	Bridge	A-22		1	Jul-17	Oct-17	Oct-19	\$0.9
0013L	Route 146 Corridor Bridges (38)	Bridge	A-25		6	Sep-17	Jan-18	Jun-20	\$9.4
0168E	Tefft Hill Trail Bridge No. 592 (67T - B)	Bridge	A-15		2	Mar-16	Jun-16	Sep-18	\$4.5
FOSTER									
0168H	Hope Valley Bridges (69D)	Bridge	A-23		6	May-17	Sep-17	Sep-20	\$4.0
0084H	Paver Placed Elastomeric Surface Treatment 2016	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.6
0172Y	Route 102 1R Improvements, C-3	Pavement	A-7			May-15	Aug-15	Sep-16	\$5.5
GLOCESTER									
0084G	Rubberized Asphalt Chip Seal 2016*** (See A-39)	Operating	A-19			Mar-16	May-16	May-17	\$1.2
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
HOPKINTON									
9500A	Arcadia Management Area Bridge Replacement	Bridge	A-1			Prior to 2015	Apr-13	Dec-16	\$0.5
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
0168H	Hope Valley Bridges (69D)	Bridge	A-23		6	May-17	Sep-17	Sep-20	\$4.0
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Station:	Traffic	A-2			Prior to 2015	Sep-14	Feb-16	\$2.6
0084G	Rubberized Asphalt Chip Seal 2016*** (See A-39)	Operating	A-19			Mar-16	May-16	May-17	\$1.2
0055K	Statewide Resurfacing C-2, 2017**** (See A-39)	Pavement	A-27			Nov-16	Feb-17	Nov-17	\$2.0
0154A	Wood River & Holburton Bridges Nos. 261, 262 (58D)	Bridge	A-15		2	Aug-16	Dec-16	Dec-18	\$2.4
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	Bridge	A-26		1	Dec-16	Apr-17	Dec-18	\$6.8
0165V	Woodville Road Improvements	Pavement	A-28			Jul-17	Oct-17	Nov-18	\$3.5
JAMESTOWN									
0049M	Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No. 495	Bridge	A-1			Prior to 2015	Aug-14	Dec-15	\$4.8
JOHNSTON									
0114H	Greenville Ave Bridge I-295 SB Over Route 5 (35T - H)	Bridge	A-24		1	Dec-16	Mar-17	Dec-19	\$3.0
0114Q	I-295 & Route 6 Bridges Nos. 730, 732, 736, 737, 757 (9T - G, H)	Bridge	A-24		10	Sep-17	Dec-17	May-20	\$25.0
0114G	I-295 North at Route 6 Bridge. 737 (69T - H)	Bridge	A-24		1	Sep-17	Dec-17	Dec-19	\$7.0
0072S	North - Johnston, C-3 - HSIP	Traffic	A-29			Oct-16	Feb-17	Dec-17	\$0.7
0014F	Simmonsville Bridge No. 326 (57C)	Bridge	A-25		1	Jun-17	Sep-17	Dec-18	\$0.5
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
0173X	US Route 6 (Hartford Ave), C-1	Pavement	A-28			Feb-17	May-17	Jun-19	\$6.0
LINCOLN									
0166J	Mussey Brook Bridge No. 380 (56C)	Bridge	A-13		1	Sep-16	Dec-16	May-18	\$0.6
0166L	New River Road and Victory Highway 1R Improvements	Pavement	A-6			Apr-15	Jul-15	Nov-15	\$2.0
0166K	Old River Road (Route 126) 1R Improvements	Pavement	A-7			May-15	Aug-15	May-16	\$2.4
0081W	Route 146 Improvements	Pavement	A-27			Mar-17	Jun-17	Sep-18	\$10.0
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
LITTLE COMPTON									
0173S	Snell Road Improvements	Pavement	A-27			Jul-17	Oct-17	Dec-18	\$0.8
0086R	West Main Road (Route 77) Chip Seal	Operating	A-11			Mar-15	Jun-15	May-16	\$1.6
MIDDLETOWN									
0071Q	Aquidneck Avenue Improvements - Middletown	Traffic	A-16			Aug-16	Nov-16	May-18	\$0.9
0007F	Two Mile Corner Reconstruction	Pavement	A-16			Jan-16	Apr-16	Dec-17	\$6.7
NARRAGANSETT									
0144B	Great Island Bridge #499	Bridge	A-1			Prior to 2015	Sep-14	May-17	\$8.6
NEWPORT									
0173F	Broadway Streetscape Improvements Project	Pavement	A-6			Nov-14	Mar-15	May-17	\$6.1
NEW SHOREHAM									
0130R	Ocean Avenue 1R Improvements	Pavement	A-7			May-14	Oct-14	Oct-15	\$0.7

PTSID	Project Name	Type	Appendix	Bridges			Construction		
				Pg #	P	R	Advertise Date	NTP Date	Est. Complete Date
NORTH KINGSTOWN									
0156A	Clarence Hussey Bridge No. 11 (69B)	Bridge	A-4			Sep-15	Jan-16	Jun-17	\$1.7
0166H	Route 4 Improvements, C-2	Pavement	A-27			Nov-16	Mar-17	Aug-18	\$5.5
0071U	South (Route 2 and Route 102 Roundabout) - HSIP	Traffic	A-29			Mar-17	Jun-17	Sep-18	\$2.5
NORTH PROVIDENCE									
0172F	Mineral Spring Avenue 1R Improvements	Pavement	A-6			Sep-14	Jan-15	Nov-15	\$3.9
0071V	Mineral Spring Avenue HSIP	Traffic	A-17			Jan-16	Feb-16	Jan-19	\$2.1
0081W	Route 146 Improvements	Pavement	A-27			Mar-17	Jun-17	Sep-18	\$10.0
0172B	Woonasquatucket Avenue 1R Improvements	Pavement	A-8			Sep-15	Nov-15	Nov-16	\$3.5
NORTH SMITHFIELD									
0183B	Central Street Bridge No. 449 (70B)	Bridge	A-12		1	Sep-16	Dec-16	Oct-18	\$6.3
0114J	Farnum Pike Bridges Nos. 44101, 44121 (38T - L)	Bridge	A-23		2	Aug-17	Jan-18	Aug-19	\$9.0
0013L	Route 146 Corridor Bridges (38)	Bridge	A-25		6	Sep-17	Jan-18	Jun-20	\$9.4
0166D	Route 146A and Park Avenue Intersection Improvements	Pavement	A-7			Oct-14	Jan-15	Oct-15	\$0.8
0118A	Slatersville Stone Arch Bridge No. 273 (70C)	Bridge	A-14		1	Sep-16	Jan-17	Sep-19	\$5.0
0055K	Statewide Resurfacing C-2, 2017**** (See A-39)	Pavement	A-27			Nov-16	Feb-17	Nov-17	\$2.0
PAWTUCKET									
0004B	Dexter Street 1R Improvements	Pavement	A-6			Apr-15	Jul-15	Sep-16	\$4.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	Bridge	A-24		4	Sep-17	Jan-18	Apr-20	\$7.0
0082C	I-95 Resurfacing, C-2 (Pawtucket)	Pavement	A-26			Jul-17	Oct-17	Nov-18	\$3.0
0172F	Mineral Spring Avenue 1R Improvements	Pavement	A-6			Sep-14	Jan-15	Nov-15	\$3.9
0143U	Pawtucket Area Bridges (53B)	Bridge	A-13		3	Jul-16	Oct-16	Oct-18	\$4.2
0016J	Pine Street Bridge No. 548 (31)	Bridge	A-25		1	Aug-17	Dec-17	Dec-19	\$4.8
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
PORTSMOUTH									
0007C	East Main Road 1R Improvements	Pavement	A-26			Dec-16	Apr-17	Nov-18	\$5.4
0049M	Jamestown-Verrazzano Bridge No. 800 & Cove Bridge No. 495	Bridge	A-1			Prior to 2015	Aug-14	Dec-15	\$4.8
0031N	Old Sakonnet River Bridge Demolition (Superstructure)	Bridge	A-13		1	Sep-16	Dec-16	Nov-19	\$15.8
0132G	Portsmouth Maintenance Facility	TAP/Other	A-19			Nov-15	Mar-16	Sep-17	\$6.0
0113V	Route 24 & I-295 Bridge Preservation	Bridge	A-5			Jun-15	Oct-15	Dec-16	\$4.3
0081R	Route 24 Improvements	Pavement	A-27			Jun-17	Sep-17	Sep-18	\$6.0
0055K	Statewide Resurfacing C-2, 2017**** (See A-39)	Pavement	A-27			Nov-16	Feb-17	Nov-17	\$2.0
PROVIDENCE									
0163J	Atwells Ave Bridge No. 975 Replacement	Bridge	A-1			Prior to 2015	Jul-14	May-16	\$2.8
0021R	Blackstone River Bikeway - Segment 1A	TAP/Other	A-18			Mar-16	Jul-16	Sep-17	\$1.3
0113L	Glenbridge Ave and South County Trail Bridges (69F)	Bridge	A-4			Jun-15	Aug-15	Dec-16	\$6.3
0144E	Harbor Junction Bridge No. 131 (57E)	Bridge	A-12		1	Jan-16	Apr-16	Oct-18	\$3.4
0012E	I-195 Relocation - Landscape Contract C	Pavement	A-2			Prior to 2015	Feb-14	Nov-16	\$0.8
0201U	I-95 Corridor Bridge Preservation & Resurfacing	Bridge	A-5			May-15	Jul-15	Dec-16	\$11.0
0079G	I-95 Resurfacing (Elmwood Avenue to Eddy St)	Pavement	A-26			Nov-16	Mar-17	May-18	\$8.0
0058L	I-95 Sustainability - Phase I	Traffic	A-2			Prior to 2015	May-13	Nov-16	\$0.6
0153R	Memorial Blvd. & Francis Street Improvements	Traffic	A-17			Dec-15	Mar-16	May-17	\$1.8
0018A	New Providence Viaduct Southbound Bridge No. 578	Bridge	A-2			Prior to 2015	Jan-13	May-17	\$74.4
0114N	Oxford Street Bridge No. 653 (2T)	Bridge	A-25		1	Dec-16	Mar-17	Dec-18	\$4.0
0163F	Pleasant Valley Parkway Bridge No. 777	Bridge	A-5			Apr-15	Aug-15	Jul-17	\$5.8
0078U	Providence - Downtown Improvements, C-3	Pavement	A-15			Mar-16	Jul-16	May-17	\$2.0
0012L	Providence Area Bridges Nos. 1080, 1082 (56B)	Bridge	A-14		2	Sep-16	Jan-17	Jun-18	\$1.3
0012R	Providence River Pedestrian Bridge	Bridge	A-14		1	May-16	Oct-16	Oct-18	\$11.5
9004D	Providence Station Enhancements	TAP/Other	A-10			Aug-14	Dec-14	Apr-16	\$6.9
0012N	Ramp El Bridge No. 1083 (56A)	Bridge	A-14		1	Jul-16	Oct-16	Dec-17	\$0.4
0013L	Route 146 Corridor Bridges (38)	Bridge	A-25		6	Sep-17	Jan-18	Jun-20	\$9.4
0081W	Route 146 Improvements	Pavement	A-27			Mar-17	Jun-17	Sep-18	\$10.0
0078G	South/North Main Streets ADA Improvements	Pavement	A-8			Feb-15	Nov-15	Jun-18	\$7.3
0009N	Washington Bridge North No. 700 (57A T - J)	Bridge	A-15		1	Sep-16	Jan-17	Sep-19	\$10.0
0201T	West Elmwood RR Bridge No. 660 (69G)	Bridge	A-6			Oct-14	Jun-15	Jun-16	\$2.4
0172B	Woonasquatucket Avenue 1R Improvements	Pavement	A-8			Sep-15	Nov-15	Nov-16	\$3.5

PTSID	Project Name	Type	Appendix	Bridges			Construction		
				Pg #	P	R	Advertise Date	NTP Date	Est. Complete Date
RICHMOND									
9500A	Arcadia Management Area Bridge Replacement	Bridge	A-1			Prior to 2015	Apr-13	Dec-16	\$0.5
0145B	Carolina Bridges (57F)	Bridge	A-12		3	Aug-16	Nov-16	Jun-19	\$3.9
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22		32	Jan-17	May-17	Jul-19	\$14.5
0168H	Hope Valley Bridges (69D)	Bridge	A-23		6	May-17	Sep-17	Sep-20	\$4.0
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Station:	Traffic	A-2			Prior to 2015	Sep-14	Feb-16	\$2.6
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - B2, C)	Bridge	A-24		3	Aug-17	Nov-17	Dec-19	\$15.0
0084H	Paver Placed Elastomeric Surface Treatment 2016	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.6
0055J	Statewide Resurfacing 2015, C-1** (See A-39)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
0086R	West Main Road (Route 77) Chip Seal	Operating	A-11			Mar-15	Jun-15	May-16	\$1.6
0165V	Woodville Road Improvements	Pavement	A-28			Jul-17	Oct-17	Nov-18	\$3.5
SCITUATE									
0055J	Statewide Resurfacing 2015, C-1** (See Below)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
0173X	US Route 6 (Hartford Ave), C-1	Pavement	A-28			Feb-17	May-17	Jun-19	\$6.0
SMITHFIELD									
0153E	Capron Road Bridge No. 792 (70A)	Bridge	A-12		1	May-16	Oct-16	Oct-18	\$3.0
0055J	Statewide Resurfacing 2015, C-1** (See Below)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
SOUTH KINGSTOWN									
0165X	High Street & Kingstown Road Improvements	Pavement	A-15			Mar-16	Jun-16	Aug-18	\$4.6
0166M	High Street/Kingstown Road Stormwater Mitigation	Stormwater	A-30			Jun-17	Oct-17	Apr-19	\$0.4
9650A	Kingston Station Capacity & Platform Improvements (Amtrak)	Transit	A-10			*	Jul-15	Jul-17	\$0.0
0143R	Route 1/South County Pier Cap Replacements	Bridge	A-5			Nov-14	Mar-15	Jun-17	\$5.8
0153N	Route 102 & Route 117 Improvements - Roundabout	Traffic	A-18			Sep-16	Jan-17	Oct-18	\$2.1
0071U	South (Route 2 and Route 102 Roundabout) - HSIP	Traffic	A-29			Mar-17	Jun-17	Sep-18	\$2.5
0055J	Statewide Resurfacing 2015, C-1** (See Below)	Pavement	A-8			Jul-15	Dec-15	Nov-16	\$4.1
0173N	US Route 1, South Kingstown Improvements	Pavement	A-8			Apr-15	Jul-15	May-16	\$1.8
TIVERTON									
9005J	Old Stone Bridge Tiverton	TAP/Other	A-18			Sep-16	Dec-16	Nov-17	\$1.8
0113V	Route 24 & I-295 Bridge Preservation	Bridge	A-5			Jun-15	Oct-15	Dec-16	\$4.3
WARREN									
0071P	Metacom Avenue - HSIP	Traffic	A-29			Oct-16	Jan-17	Nov-18	\$2.7
WARWICK									
0113U	Airport Connector & Route 2 Bridges (53C & 81B)	Bridge	A-12		2	Dec-15	Mar-16	Jun-19	\$5.5
0185A	Apponaug Circulator By-Pass	Pavement	A-2			Prior to 2015	Jul-14	Nov-17	\$29.8
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22		32	Jan-17	May-17	Jul-19	\$14.5
0091K	Coronado Road Pedestrian Enhancements	Traffic	A-17			Jan-16	May-16	May-17	\$2.0
0114B	Gorton RR Bridge No. 841 (57L)	Bridge	A-23		1	Dec-16	Apr-17	Oct-19	\$1.5
0201U	I-95 Corridor Bridge Preservation & Resurfacing	Bridge	A-5			May-15	Jul-15	Dec-16	\$11.0
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - B2, C)	Bridge	A-24		3	Aug-17	Nov-17	Dec-19	\$15.0
0113V	Route 24 & I-295 Bridge Preservation	Bridge	A-5			Jun-15	Oct-15	Dec-16	\$4.3
0173R	Route 37 1R Improvements	Pavement	A-7			Apr-15	Jul-15	May-16	\$5.8
0166H	Route 4 Improvements, C-2	Pavement	A-27			Nov-16	Mar-17	Aug-18	\$5.5
0156C	South County Freeway Bridge No. 686 (52A)	Bridge	A-14		1	Aug-16	Nov-16	Aug-18	\$1.2
0055K	Statewide Resurfacing C-2, 2017**** (See A-39)	Pavement	A-27			Nov-16	Feb-17	Nov-17	\$2.0
0071T	Warwick - HSIP	Traffic	A-18			May-16	Aug-16	Jul-18	\$0.4
WEST GREENWICH									
0143A	Big River Bridge No. 34 (57K)	Bridge	A-22		1	Oct-16	Feb-17	Sep-19	\$1.5
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22		32	Jan-17	May-17	Jul-19	\$14.5
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Station:	Traffic	A-2			Prior to 2015	Sep-14	Feb-16	\$2.6
0153N	Route 102 & Route 117 Improvements - Roundabout	Traffic	A-18			Sep-16	Jan-17	Oct-18	\$2.1
0168C	Victory Highway Bridge No. 589 (71)	Bridge	A-26		1	Feb-17	May-17	Jun-20	\$7.5

PTSID	Project Name	Type	Appendix	Bridges			Construction		
				Pg #	P	R	Advertise Date	NTP Date	Est. Complete Date
WESTERLY									
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
0115Z	I-95 Highway LED Lighting - Exits 1, 2, 4, 5 and Weigh Station	Traffic	A-2			Prior to 2015	Sep-14	Feb-16	\$2.6
00740	RI-LEAP Westerly (Federal) - Improvements to Cross St.	Pavement	A-16			May-16	Jul-16	Jul-17	\$0.5
WOONSOCKET									
0183B	Central Street Bridge No. 449 (70B)	Bridge	A-12	1		Sep-16	Dec-16	Oct-18	\$6.3
0153T	Diamond Hill Road Improvements	Traffic	A-28			Jan-17	Apr-17	Jul-18	\$0.9
0201I	Hamlet Ave. Bridge #500 (69C)	Bridge	A-4			Jun-15	Sep-15	Jul-17	\$2.2
0166D	Route 146A and Park Avenue Intersection Improvements	Pavement	A-7			Oct-14	Jan-15	Oct-15	\$0.8
WEST WARWICK									
0114L	Central RI Bridges - Group 12 (32 Bridges)	Bridge	A-22	32		Jan-17	May-17	Jul-19	\$14.5
STATEWIDE									
0153P	Bridge End Treatments - HSIP	Traffic	A-16			May-16	Aug-16	Dec-17	\$1.5
0086U	Crack Sealing - Limited Access, 2015	Operating	A-10			Jun-15	Aug-15	Sep-15	\$0.2
0084Z	Crack Sealing - North & East, 2016	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.2
0084Y	Crack Sealing - South & Central, 2016	Operating	A-19			Mar-16	Jun-16	Oct-16	\$0.2
0102J	East Bay/South, C-6 - STC	Traffic	A-17			Jan-16	May-16	May-17	\$0.9
0011C	Enhanced Roadside & Freeway Delineation	Traffic	A-9			Dec-14	Mar-15	Aug-16	\$2.4
7009E	Fence Repair and Replacement 2015-2016	Operating	A-10			Sep-14	Feb-15	Sep-16	\$0.7
7006F	Guardrail Repair and Replacement 2014-2016	Operating	A-3			Prior to 2015	Jun-14	Jun-16	\$2.2
0025J	High Friction Surface Treatments 2016	Traffic	A-29			Jan-17	Apr-17	Jan-18	\$0.8
7005F	Impact Attenuator Repair and Replacement 2014-2016	Operating	A-3			Prior to 2015	Apr-14	Sep-16	\$1.6
0102H	North, C-5 - STC	Traffic	A-9			Aug-15	Oct-15	Aug-16	\$1.2
0102G	North/Central, C-4 - STC	Traffic	A-9			Mar-15	Jun-15	Oct-16	\$1.6
0116E	Pavement Striping - East Bay, 2015	Operating	A-10			Feb-15	May-15	Oct-16	\$2.3
0080D	Pedestrian and Intersection Safety Improvements - STC with Albion Beach	Traffic	A-17			Aug-16	Nov-16	Dec-17	\$1.0
0086W	Rubberized Asphalt Chip Seal, 2015	Operating	A-11			Apr-15	Jul-15	Nov-16	\$2.0
0122H	Statewide DMS Installation	Traffic	A-9			Sep-14	Feb-15	Jan-16	\$2.3
7006H	Statewide Fence 2017-2019	Operating	A-20			Aug-16	Nov-16	Feb-20	\$0.9
7006G	Statewide Guardrail 2017-2019	Operating	A-20			Jun-16	Oct-16	Jan-20	\$2.5
7006J	Statewide Impact Attenuator 2017-2019	Operating	A-20			Sep-16	Jan-17	Jun-20	\$2.0
0073L	Statewide Pavement Striping - Central, 2016-2017	Operating	A-20			Mar-16	May-16	Nov-17	\$2.4
0116N	Statewide Pavement Striping - Limited Access, 2016-2017	Operating	A-20			Mar-16	Jun-16	Apr-18	\$3.1
0073K	Statewide Pavement Striping - South, 2016-2017	Operating	A-21			Mar-16	Jun-16	Dec-17	\$2.1
0072K	Traffic Signal Optimization, C-2	Traffic	A-18			Mar-16	Jun-16	Sep-17	\$1.0
0072J	Traffic Signal Optimization, C-3, 2016	Traffic	A-29			Jan-17	Apr-17	Nov-18	\$1.0

* Work performed by Amtrak.

** Statewide Resurfacing 2015, C-1 Projects:

- Money Hill Road - Gloucester
- George Washington Highway - Lincoln
- Albion Road - Lincoln, Smithfield
- Prospect Street/Pawtucket Avenue - Pawtucket, East Prov.
- Plainfield Pike - Cranston, Johnston, Scituate
- Division Street - East Greenwich
- Kingstown Road - Richmond
- Mooresfield Road - South Kingstown
- Comfort Station - South Kingstown
- Kingstown Road - South Kingstown

***Rubberized Asphalt Chip Seal 2016

- Putnam Pike - Gloucester
- Pine Swamp Road - Cumberland
- Alton Bradford Road - Hopkinton

**** Statewide Resurfacing C-2, 2017 Projects:

- Bald Hill Road (Rt. 2) - Warwick & Cranston
- Greenville Road (Rt. 5/104) - North Smithfield
- Woodville-Alton Road - Hopkinton
- Mechanic Street - Hopkinton
- Middle Road - Portsmouth

