FFY 25

Q 1 OCT NOV DEC

Q 2 JAN FEB MAR

Q 3 APR MAY JUN

Q 4 JUL AUG SEP

Rhode Island Department of Transportation

Projects and Schedules

Insert A

July 30, 2025

Insert A: Project Budgets and Schedule - Key

Budget: RIDOT publishes an updated budget estimating reasonable costs for the life of the project. **Initial** budget reflects the budget at the time the Design was completed, a bid was accepted and a Notice to Proceed (NTP) was provided to the Contractor. If Initial Budget is blank it is because the project is pre-NTP. **Projected** budget is the current budget at the close of the current quarter. **Difference** displays any variance (+/-) between the Initial Budget and the Projected Budget. Projects trending under budget will be highlighted in green, those trending over budget will be highlighted red.

Spent: Provides the actual values billed to the project to date.

Schedule: RIDOT publishes an updated schedule to identify key milestones for a project. **Advertise** is when the contract documents are complete and the project is advertised for bids. **Notice to Proceed (NTP)** is when the construction contract is awarded and work may commence (the date of the purchase order). **Site Active** estimates when construction activities will physically begin for the project. **Complete** identifies the point in time at which the project may be deemed substantially complete, and ready for use by the general public. Completed phases will be shown with full dates and shaded fields. **Status** identifies the current phase the project is in: Design, Advertise, In Construction, & Substantially Complete.

Central Bridge No. 018201 & Access Improvements to Route 114

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	$0.203	NA	$0.158
Construction	$15.300	$15.956	$0.656	$15.460
Other	NA	$3.115	NA	$2.966
Contingency	$0.765	$0.000	($0.765)	$0.000
Total	NA	**$19.274**	**($0.109)**	**$18.584**

PTSID: 0153C TYPE: BRIDGE ☑ Legacy

Schedule:	Advertise	NTP	Complete
	29-May-13	29-Aug-13	06-Apr-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-8
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Design: Includes costs for design contractor/consultant
Construction: Includes costs for construction contractor services
Other: Includes costs for right-of-way acquisitions, utility work, project oversight
Contingency: Budgeted value to be utilized to address unforeseen issues. Contingency value is a reflection of the risk remaining on the project.
Budget Contingency: At notice to proceed, budget contingency is typically set at 5% of low bid.
Schedule Contingency: At notice to proceed, schedule contingency is typically set at 10% of the contract duration. Deviations from this standard may occur due to winter shutdown. Winter shutdown typically takes place from December 15 from April 15 but is weather-dependent.
Total budget estimate to deliver the project.

Performance
Anticipated Completion at NTP: Identifies the substantial completion date which was established at the Notice to Proceed (NTP) phase
# of Months Late: Displays the difference between the Anticipated Completion at NTP with the current Schedule Complete date. Positive values indicate that the project is behind schedule and are highlighted in red; negative values indicate that the project is ahead of schedule and are highlighted in green.
% Construction Change Orders: Ratio of the value of approved change orders versus the original contract award value
Design as percent of Construction: Ratio of the budget values for Design versus Construction
Other as percent of Construction: Ratio of the budget values for Other costs for producing the project versus Construction.

PTSID: Project Tracking System Identification – A unique identifier in RIDOT's systems to track schedule, budget and asset related activities.

Type: Identifies the RIDOT Project Pipeline which sponsors the project (Bridge, Maintenance & Operations, Pavement, Storm water, TAP/Other, Traffic, & Transit)
Comingled Design: Historical financial information for Design costs were not tracked to the project level. As of 2015, all new Design contract costs are tracked to each individual project, and RIDOT has begun to track design costs to the project level for most Legacy projects going forward. Due to this inaccurate reporting, it is not possible to identify design costs at the project level for most legacy projects. For Legacy projects where design was comingled, initial total project costs are NA.
Design Build Contracts - Design build contract funding allocation appears as follows: Design consultants that generate the Advertising documents will be reflected in the Design line; the Contractor/Design team will be reflected as one total in the Construction line. Additionally, the time for a design-build contract to be awarded from advertisement to NTP is anticipated to take between 6-8 months.
Note: All dollar values are in millions and rounded to the nearest $100,000.00.
Note: When all project within a Federal Fiscal Year are substantially complete, they will be removed from the report at the end of the current Federal Fiscal Year.

Color Coding: Additionally, certain key items are color coded throughout as indicators of performance, as described below:

On Time

Status	Color
On-Time	Green
0-6 months behind	Yellow
6-12 months behind	Red

On Budget

Status	Color
On-Budget	Green
Over Budget	Red

Change Orders

Range
0-5%
5-10%
10%+

*

Table of Contents

Project Level Reports

FFY 2017 Projects....A-1
FFY 2018 Projects....A-11
FFY 2019 Projects....A-22
FFY 2020 Projects....A-30
FFY 2021 Projects....A-35
FFY 2022 Projects....A-40
FFY 2023 Projects....A-46
FFY 2024 Projects....A-51
FFY 2025 Projects....A-56

Project Summary Lists

2017 Program....A-61
2018 Program....A-63
2019 Program....A-65
2020 Program....A-67
2021 Program....A-68
2022 Program....A-69
2023 Program....A-70
2024 Program....A-71
2025 Program....A-72

Changes from Last Quarter

Changes to Schedule this Quarter....A-73
Changes to Budget this Quarter....A-74

Index of Projects by Municipality

Index of Projects by Municipality....A-75

FFY 2017 PROJECTS
Insert A

FFY17
BRIDGE

Baker Pines Bridge No. 593

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.343	$0.343	$0.000	$0.321
Construction	$6.957	$7.500	$0.544	$7.491
Other	$1.711	$2.535	$0.824	$2.557
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$9.411**	**$10.378**	**$0.968**	**$10.369**

PTSID: 0170C TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-17	01-Feb-18	18-Jun-21

Anticipated Completion at NTP:	31-Oct-20
# of months late:	8
% Construction Change Order:	8%
Design as Percent of Construction:	5%
Other as Percent of Construction:	34%

Central RI Bridges - Group 12 (29 Bridges)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.155	$1.155	$0.000	$1.151
Construction	$5.797	$6.219	$0.422	$6.220
Other	$3.700	$2.100	($1.600)	$1.444
Contingency	$1.958	$0.048	($1.911)	$0.000
Total	**$12.610**	**$9.522**	**($3.088)**	**$8.814**

PTSID: 0114L TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-17	30-Jan-18	15-Nov-19

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-9
% Construction Change Order:	7%
Design as Percent of Construction:	19%
Other as Percent of Construction:	34%

Cumberland I-295 Corridor Bridges (37T - I)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.534	$0.629	$0.095	$0.528
Construction	$15.915	$16.025	$0.110	$16.476
Other	$2.731	$2.812	$0.081	$2.097
Contingency	$0.875	$0.589	($0.286)	$0.000
Total	**$20.055**	**$20.055**	**$0.000**	**$19.101**

PTSID: 0114S TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-17	14-Dec-17	18-Aug-20

Anticipated Completion at NTP:	31-May-20
# of months late:	3
% Construction Change Order:	4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	18%

Hope Valley Bridges (69D)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.637	$0.631	($0.007)	$0.631
Construction	$2.056	$2.069	$0.013	$2.069
Other	$1.300	$1.023	($0.277)	$0.973
Contingency	$0.163	$0.000	($0.163)	$0.000
Total	**$4.156**	**$3.722**	**($0.434)**	**$3.672**

PTSID: 0168H TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jul-17	24-Oct-17	30-Sep-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	30%
Other as Percent of Construction:	49%

Horton Farm Bridge No. 472 (57M)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.932	$0.232	$0.931
Construction	$12.450	$13.657	$1.207	$13.535
Other	$2.753	$2.556	($0.197)	$2.549
Contingency	$0.700	$0.000	($0.700)	$0.000
Total	**$16.603**	**$17.145**	**$0.542**	**$17.015**

PTSID: 0143W TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Feb-18	16-Aug-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-4
% Construction Change Order:	10%
Design as Percent of Construction:	NA
Other as Percent of Construction:	19%

I-195 Corridor Bridges (77)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.532	$2.499	($0.033)	$2.499
Construction	$12.373	$12.560	$0.187	$12.560
Other	$4.122	$2.174	($1.948)	$2.124
Contingency	$1.670	$0.000	($1.670)	$0.000
Total	**$20.697**	**$17.233**	**($3.464)**	**$17.183**

PTSID: 0013M TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Sep-17	31-Jan-18	11-Jun-19

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-1
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	17%

I-295 Bridges Contract 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.749	$1.749	$0.000	$1.611
Construction	$34.533	$34.533	$0.000	$36.036
Other	$3.285	$3.285	$0.000	$2.671
Contingency	$3.047	$3.047	$0.000	$0.000
Total	**$42.613**	**$42.613**	**$0.000**	**$40.318**

PTSID: 0114U TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	31-Jul-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-10
% Construction Change Order:	4%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-295 Bridges Contract I

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.846	$0.721	($0.125)	$0.720
Construction	$16.907	$20.007	$3.100	$20.004
Other	$3.535	$2.918	($0.617)	$2.842
Contingency	$1.350	$0.000	($1.350)	$0.000
Total	**$22.638**	**$23.646**	**$1.008**	**$23.566**

PTSID: 0114T TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Sep-17	27-Mar-18	15-Dec-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-6
% Construction Change Order:	19%
Design as Percent of Construction:	4%
Other as Percent of Construction:	15%

I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.872	$1.072	$0.200	$1.016
Construction	$15.400	$21.490	$6.090	$21.486
Other	$2.089	$2.204	$0.115	$2.803
Contingency	$0.800	$0.585	($0.215)	$0.000
Total	**$19.161**	**$25.351**	**$6.190**	**$25.305**

PTSID: 0114R TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Sep-17	28-Mar-18	27-May-22

Anticipated Completion at NTP:	30-Apr-21
# of months late:	13
% Construction Change Order:	40%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.534	$1.534	$0.000	$1.534
Construction	$19.229	$19.212	($0.017)	$19.211
Other	$2.615	$7.183	$4.568	$7.133
Contingency	$1.900	$0.000	($1.900)	$0.000
Total	**$25.278**	**$27.929**	**$2.651**	**$27.878**

PTSID: 0114P TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Sep-17	23-Mar-18	13-Apr-21

Anticipated Completion at NTP:	31-Dec-19
# of months late:	16
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	37%

Oxford Street Bridge No. 653 (2T)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.579	$0.119	$0.563
Construction	$8.477	$8.891	$0.414	$8.840
Other	$1.453	$1.369	($0.083)	$1.341
Contingency	$0.450	$0.000	($0.450)	$0.000
Total	**$10.840**	**$10.839**	**$0.000**	**$10.744**

PTSID: 0114N TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Aug-17	26-Feb-18	04-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	15%

Pine Street Bridge No. 548 (31)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.560	($0.040)	$0.552
Construction	$6.800	$7.200	$0.400	$7.085
Other	$1.512	$1.149	($0.363)	$0.956
Contingency	$0.350	$0.000	($0.350)	$0.000
Total	**$9.261**	**$8.909**	**($0.353)**	**$8.593**

PTSID: 0016J TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-Sep-17	12-Dec-17	13-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	9%
Design as Percent of Construction:	8%
Other as Percent of Construction:	16%

Reconstruction of the Route 6/10 Interchange

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.525
Construction	$250.630	$276.912	$26.282	$253.521
Other	$121.776	$56.699	($65.077)	$50.163
Contingency	$37.595	$9.659	($27.935)	$0.000
Total	**$410.000**	**$343.270**	**($66.730)**	**$304.209**

PTSID: 0027B TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-17	21-Dec-17	22-May-25

Anticipated Completion at NTP:	30-Nov-23
# of months late:	18
% Construction Change Order:	12%
Design as Percent of Construction:	
Other as Percent of Construction:	20%

Route 146 Corridor Bridges (38)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.860	$0.210	$0.859
Construction	$9.400	$9.620	$0.220	$9.620
Other	($0.067)	$1.951	$2.018	$1.914
Contingency	$1.410	$0.000	($1.410)	$0.000
Total	**$11.393**	**$12.431**	**$1.038**	**$12.393**

PTSID: 0013L TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-17	03-Jan-18	18-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	41%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

Simmonsville Bridge No. 326 (57C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.367	($0.012)	$0.367
Construction	$1.511	$1.581	$0.070	$1.581
Other	$0.824	$0.655	($0.169)	$0.655
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.789**	**$2.603**	**($0.185)**	**$2.603**

PTSID: 0014F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-17	11-Jan-18	17-Apr-19

Anticipated Completion at NTP:	31-May-19
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	41%

Victory Highway Bridge No. 589 (71)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.287	$0.137	$0.287
Construction	$12.320	$11.900	($0.421)	$11.878
Other	$5.220	$2.798	($2.422)	$2.798
Contingency	$1.358	$0.000	($1.358)	$0.000
Total	**$19.048**	**$14.984**	**($4.064)**	**$14.963**

PTSID: 0168C TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-17	11-Oct-17	24-Jul-20

Anticipated Completion at NTP:	30-Sep-21
# of months late:	-14
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	24%

Wood River Valley Bridge No. 404, I-95 North & South (7T - A)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.425	$0.450	$0.025	$0.425
Construction	$12.137	$13.237	$1.100	$13.228
Other	$3.032	$2.462	($0.570)	$1.824
Contingency	$1.214	$0.659	($0.555)	$0.000
Total	**$16.808**	**$16.808**	**$0.000**	**$15.477**

PTSID: 0114K TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-17	24-Jan-18	31-Aug-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	0
% Construction Change Order:	9%
Design as Percent of Construction:	3%
Other as Percent of Construction:	19%

OPERATING

2017 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.500	$0.500	$0.000	$0.475
Other	$0.327	$0.327	$0.000	$0.161
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.893**	**$0.893**	**$0.000**	**$0.636**

PTSID: 0084C TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	-5%
Design as Percent of Construction:	
Other as Percent of Construction:	65%

2017 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.544	$0.544	$0.000	$0.495
Other	$0.322	$0.322	$0.000	$0.159
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.932**	**$0.932**	**$0.000**	**$0.653**

PTSID: 0084B TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-17	31-Jul-17	28-Sep-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	
Other as Percent of Construction:	59%

2017 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.578	$0.600	$0.022	$0.554
Other	$0.322	$0.300	($0.022)	$0.269
Contingency	$0.066	$0.066	$0.000	$0.000
Total	**$0.966**	**$0.966**	**$0.000**	**$0.823**

PTSID: 0084A TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	02-Oct-17

Anticipated Completion at NTP:	31-Oct-17
# of months late:	-1
% Construction Change Order:	4%
Design as Percent of Construction:	
Other as Percent of Construction:	50%

2017 Paver Placed Elastomeric Surface Treatment

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.182	$1.182	$0.000	$0.899
Other	$0.449	$0.494	$0.045	$0.360
Contingency	$0.113	$0.068	($0.045)	$0.000
Total	**$1.744**	**$1.744**	**$0.000**	**$1.259**

PTSID: 0086Y TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Apr-17	30-Jun-17	08-Dec-17

Anticipated Completion at NTP: 30-Nov-17
# of months late: 0
% Construction Change Order: -1%
Design as Percent of Construction: NA
Other as Percent of Construction: 42%

2017 Rubberized Asphalt Chip Sealing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.863	$1.978	$0.115	$1.900
Other	$0.429	$0.314	($0.115)	$0.181
Contingency	$0.133	$0.133	$0.000	$0.000
Total	**$2.425**	**$2.425**	**$0.000**	**$2.081**

PTSID: 0086X TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Apr-17	31-Jul-17	29-Jun-18

Anticipated Completion at NTP: 30-Jun-18
# of months late: 0
% Construction Change Order: 3%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2017-2018 Statewide Pavement Striping -North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.011	$1.816	($0.195)	$1.664
Other	$0.839	$0.716	($0.123)	$0.657
Contingency	$0.252	$0.430	$0.178	$0.000
Total	**$3.101**	**$2.962**	**($0.139)**	**$2.321**

PTSID: 0073M TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	31-Oct-18

Anticipated Completion at NTP: 30-Apr-19
# of months late: -6
% Construction Change Order: -17%
Design as Percent of Construction:
Other as Percent of Construction: 39%

I-95 Corridor Preservation - Bridge Washing (58C)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.422	$0.443	$0.021	$0.288
Construction	$5.198	$5.348	$0.150	$5.336
Other	$1.076	$1.506	$0.429	$1.464
Contingency	$0.635	$0.000	($0.635)	$0.000
Total	**$7.331**	**$7.296**	**($0.035)**	**$7.089**

PTSID: 0201V TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-17	31-Jul-17	24-May-19

Anticipated Completion at NTP: 31-Dec-18
# of months late: 5
% Construction Change Order: 3%
Design as Percent of Construction: 8%
Other as Percent of Construction: 28%

Statewide Pavement Striping Eastbay 17-18

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.046	$0.046	$0.000	$0.000
Construction	$1.929	$1.929	$0.001	$1.612
Other	$0.406	$0.466	$0.060	$0.409
Contingency	$0.140	$0.080	($0.061)	$0.000
Total	**$2.521**	**$2.521**	**$0.000**	**$2.021**

PTSID: 0073J TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-17	31-May-17	09-Aug-18

Anticipated Completion at NTP: 31-May-19
# of months late: -10
% Construction Change Order: -16%
Design as Percent of Construction: 2%
Other as Percent of Construction: 24%

PAVEMENT

1 R Improvements to Winsor Avenue

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.133	$0.133	$0.000	$0.066
Construction	$1.100	$1.123	$0.023	$1.123
Other	$0.847	$0.388	($0.459)	$0.349
Contingency	$0.055	$0.000	($0.055)	$0.000
Total	**$2.135**	**$1.643**	**($0.491)**	**$1.538**

PTSID: 0173U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-17	25-Jan-18	27-Jul-18

Anticipated Completion at NTP:	31-Aug-18
# of months late:	-1
% Construction Change Order:	10%
Design as Percent of Construction:	12%
Other as Percent of Construction:	35%

East Main Road 1R Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.122
Construction	$6.200	$6.606	$0.406	$6.326
Other	$2.437	$2.317	($0.120)	$2.048
Contingency	$0.314	$0.028	($0.286)	$0.000
Total	**$9.451**	**$9.451**	**$0.000**	**$8.497**

PTSID: 0007C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Dec-16	28-Apr-17	06-Dec-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	NA
Other as Percent of Construction:	35%

I-95 Resurfacing (Rt 2 to Service Avenue)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.380	($0.220)	$0.380
Construction	$6.786	$6.682	($0.103)	$6.682
Other	$1.093	$0.955	($0.138)	$0.955
Contingency	$0.339	$0.000	($0.339)	$0.000
Total	**$8.817**	**$8.017**	**($0.800)**	**$8.017**

PTSID: 0088A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jul-17	10-Oct-17	05-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	14%

I-95 Resurfacing, C-2 (Pawtucket)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.400	$0.420	$0.020	$0.218
Construction	$3.000	$3.000	$0.000	$1.605
Other	$1.317	$1.337	$0.020	$0.529
Contingency	$0.300	$0.260	($0.040)	$0.000
Total	**$5.017**	**$5.017**	**$0.000**	**$2.353**

PTSID: 0082C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jul-17	31-Oct-17	25-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-8%
Design as Percent of Construction:	NA
Other as Percent of Construction:	45%

Improvements to US Route 1 (South Kingstown)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.414	$0.338	($0.076)	$0.338
Construction	$5.278	$5.018	($0.260)	$5.018
Other	$1.194	$0.778	($0.416)	$0.778
Contingency	$0.238	$0.000	($0.238)	$0.000
Total	**$7.123**	**$6.135**	**($0.989)**	**$6.135**

PTSID: 0081D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Sep-17	06-Feb-18	31-Aug-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-1
% Construction Change Order:	2%
Design as Percent of Construction:	7%
Other as Percent of Construction:	16%

Pavement Preservation to Rt 1A (Newport Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.710	$0.710	$0.000	$0.573
Construction	$3.135	$3.135	$0.000	$2.396
Other	$0.941	$0.941	$0.000	$1.272
Contingency	$0.149	$0.149	$0.000	$0.000
Total	**$4.935**	**$4.935**	**$0.000**	**$4.241**

PTSID: 0081K TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Sep-17	09-Jan-18	14-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	30%

Route 146 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.767	$0.384	($0.383)	$0.384
Construction	$4.751	$4.502	($0.250)	$4.502
Other	$2.197	$0.899	($1.299)	$0.897
Contingency	$0.200	$0.000	($0.200)	$0.000
Total	**$7.915**	**$5.784**	**($2.131)**	**$5.782**

PTSID: 0081W TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Feb-17	03-May-17	17-Nov-17

Anticipated Completion at NTP:	31-May-18
# of months late:	-7
% Construction Change Order:	-4%
Design as Percent of Construction:	NA
Other as Percent of Construction:	20%

Route 24 Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.390	$0.465	$0.075	$0.358
Construction	$4.637	$5.169	$0.532	$4.874
Other	$2.735	$2.420	($0.315)	$1.080
Contingency	$0.300	$0.008	($0.292)	$0.000
Total	**$8.062**	**$8.062**	**$0.000**	**$6.312**

PTSID: 0081R TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Jun-17	03-Oct-17	18-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	47%

Route 4 Improvements, C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.205	$0.075	$0.112
Construction	$3.960	$4.094	$0.134	$4.028
Other	$1.242	$1.196	($0.046)	$0.863
Contingency	$0.198	$0.035	($0.163)	$0.000
Total	**$5.530**	**$5.530**	**$0.000**	**$5.003**

PTSID: 0166H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Oct-16	12-Jan-17	31-May-18

Anticipated Completion at NTP:	31-Aug-17
# of months late:	9
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	29%

Snell Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.110	$0.110	$0.000	$0.070
Construction	$0.880	$0.880	$0.000	$0.744
Other	$0.525	$0.525	$0.000	$0.229
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.559**	**$1.559**	**$0.000**	**$1.043**

PTSID: 0173S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Jul-17	04-Oct-17	01-Dec-17

Anticipated Completion at NTP:	31-Dec-18
# of months late:	-13
% Construction Change Order:	2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	60%

US Route 6 Hartford Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.600	$0.600	$0.000	$0.493
Construction	$5.900	$5.980	$0.080	$4.149
Other	$2.238	$2.238	$0.000	$1.500
Contingency	$0.295	$0.215	($0.080)	$0.000
Total	**$9.033**	**$9.033**	**$0.000**	**$6.142**

PTSID: 0173Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Sep-17	14-Dec-17	21-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-5
% Construction Change Order:	-24%
Design as Percent of Construction:	10%
Other as Percent of Construction:	37%

Woodville Road Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.132	($0.168)	$0.132
Construction	$3.334	$2.432	($0.902)	$2.432
Other	$1.299	$0.673	($0.625)	$0.673
Contingency	$0.202	$0.000	($0.202)	$0.000
Total	**$5.134**	**$3.237**	**($1.897)**	**$3.237**

PTSID: 0165V TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Aug-17	25-Oct-17	18-Sep-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-2
% Construction Change Order:	-14%
Design as Percent of Construction:	NA
Other as Percent of Construction:	28%

STORMWATER

High Street/Kingstown Road Stormwater Mitigation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.098	($0.002)	$0.098
Construction	$0.224	$0.223	($0.001)	$0.223
Other	$0.374	$0.132	($0.242)	$0.132
Contingency	$0.016	$0.000	($0.016)	$0.000
Total	**$0.715**	**$0.453**	**($0.262)**	**$0.453**

PTSID: 0166M TYPE: STORMWATER ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Mar-17	07-Jun-17	29-Sep-17

Anticipated Completion at NTP:	30-Nov-17
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	44%
Other as Percent of Construction:	59%

TAP

Blackstone Bikeway 8C

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.165	$0.015	$0.000
Construction	$2.800	$2.800	$0.000	$2.830
Other	$1.701	$1.686	($0.015)	$1.153
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$4.791**	**$4.791**	**$0.000**	**$3.982**

PTSID: 0021U TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Jun-17	07-Sep-17	13-Nov-18

Anticipated Completion at NTP:	31-Oct-19
# of months late:	-12
% Construction Change Order:	2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	60%

TRAFFIC

Coventry - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.022	($0.018)	$0.000
Construction	$0.250	$0.000	($0.250)	$0.000
Other	$0.200	$0.475	$0.275	$0.383
Contingency	$0.030	$0.023	($0.007)	$0.000
Total	**$0.520**	**$0.519**	**$0.000**	**$0.383**

PTSID: 0025E TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-17	30-Sep-17	31-May-18

Anticipated Completion at NTP:	30-Sep-18
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	

Cranston - Local Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.067	($0.050)	$0.062
Construction	$0.530	$0.491	($0.039)	$0.491
Other	$0.236	$0.327	$0.092	$0.311
Contingency	$0.050	$0.047	($0.003)	$0.000
Total	**$0.933**	**$0.933**	**$0.000**	**$0.863**

PTSID: 0025F TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-17	30-Nov-17	02-Nov-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	67%

Diamond Hill Road Improvements at Mendon Road

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.260	$0.236	($0.024)	$0.256
Construction	$1.531	$1.630	$0.099	$1.353
Other	$1.226	$1.235	$0.009	$1.085
Contingency	$0.153	$0.001	($0.152)	$0.000
Total	**$3.170**	**$3.102**	**($0.068)**	**$2.693**

PTSID: 0153T TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-Sep-17	18-Jan-18	30-Jun-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	-5
% Construction Change Order:	6%
Design as Percent of Construction:	NA
Other as Percent of Construction:	76%

High Friction Surface Treatments 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.040	$0.040	$0.000	$0.027
Construction	$0.579	$0.579	$0.000	$0.532
Other	$0.653	$0.661	$0.008	$0.084
Contingency	$0.037	$0.029	($0.008)	$0.000
Total	**$1.308**	**$1.308**	**$0.000**	**$0.643**

PTSID: 0025J TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jan-17	30-Apr-17	18-Sep-17

Anticipated Completion at NTP:	31-Jan-18
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	NA
Other as Percent of Construction:	114%

HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.042	$0.037	($0.004)	$0.000
Construction	$0.700	$0.710	$0.010	$0.673
Other	$0.745	$0.739	($0.006)	$0.451
Contingency	$0.032	$0.032	$0.000	$0.000
Total	**$1.518**	**$1.518**	**$0.000**	**$1.123**

PTSID: 0073Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Sep-17	18-Jan-18	21-Sep-18

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-10
% Construction Change Order:	6%
Design as Percent of Construction:	5%
Other as Percent of Construction:	104%

Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.330	$0.159	($0.172)	$0.159
Construction	$1.468	$1.354	($0.114)	$1.354
Other	$2.016	$0.872	($1.144)	$0.872
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.889**	**$2.385**	**($1.504)**	**$2.385**

PTSID: 0061K TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Jan-17	28-Mar-17	25-May-18

Anticipated Completion at NTP:	31-May-18
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	12%
Other as Percent of Construction:	64%

Intersection Safety Improvements Newport, Warwick, Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.236	$0.221	($0.015)	$0.073
Construction	$1.100	$1.100	$0.000	$0.988
Other	$0.414	$0.594	$0.180	$0.428
Contingency	$0.165	$0.000	($0.165)	$0.000
Total	**$1.915**	**$1.915**	**$0.000**	**$1.488**

PTSID: 0011D TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-17	16-Jan-18	02-Nov-18

Anticipated Completion at NTP:	30-Apr-19
# of months late:	-6
% Construction Change Order:	-4%
Design as Percent of Construction:	20%
Other as Percent of Construction:	54%

Statewide Road Diet 2017

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.000
Construction	$0.549	$0.561	$0.012	$0.435
Other	$0.430	$0.445	$0.015	$0.260
Contingency	$0.055	$0.028	($0.027)	$0.000
Total	**$1.098**	**$1.098**	**$0.000**	**$0.695**

PTSID: 0025P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Aug-17	21-Nov-17	10-Aug-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	79%

Traffic Signal Optimization, C-3, 2016

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.228	$0.228	$0.000	$0.193
Construction	$1.403	$1.403	$0.000	$1.377
Other	$0.511	$0.511	$0.000	$0.653
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.282**	**$2.282**	**$0.000**	**$2.223**

PTSID: 0072J TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Feb-17	24-May-17	29-Jun-18

Anticipated Completion at NTP:	31-Jul-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	NA
Other as Percent of Construction:	36%

FFY 2018 PROJECTS
Insert A

FFY18

BRIDGE

Bridge Group 05 - EGR, EXE, WAR, WGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.237	$1.129	($0.108)	$1.076
Construction	$7.300	$7.445	$0.145	$7.246
Other	$1.853	$2.179	$0.327	$2.160
Contingency	$0.378	$0.014	($0.364)	$0.000
Total	**$10.768**	**$10.768**	**$0.000**	**$10.482**

PTSID: 0013F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Sep-18	05-Dec-18	08-Oct-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-3
% Construction Change Order:	-1%
Design as Percent of Construction:	15%
Other as Percent of Construction:	29%

Bridge Group 06 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.819	$0.781	($0.037)	$0.781
Construction	$7.695	$8.053	$0.358	$8.053
Other	$1.529	$1.215	($0.314)	$1.215
Contingency	$0.385	$0.000	($0.385)	$0.000
Total	**$10.427**	**$10.049**	**($0.378)**	**$10.049**

PTSID: 0013P TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Sep-18	18-Dec-18	31-Aug-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-9
% Construction Change Order:	25%
Design as Percent of Construction:	10%
Other as Percent of Construction:	15%

Bridge Group 09 - CRA, JOH

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.998	$0.964	($0.034)	$0.964
Construction	$2.664	$2.799	$0.135	$2.799
Other	$0.895	$1.000	$0.105	$1.000
Contingency	$0.080	$0.000	($0.080)	$0.000
Total	**$4.637**	**$4.762**	**$0.125**	**$4.762**

PTSID: 0013G TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Sep-18	05-Dec-18	31-May-20

Anticipated Completion at NTP:	31-May-20
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	34%
Other as Percent of Construction:	36%

Bridge Group 13A - Rt 146 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.125	$1.000	($0.125)	$0.831
Construction	$3.633	$4.433	$0.800	$4.126
Other	$2.174	$1.370	($0.804)	$1.073
Contingency	$0.180	$0.000	($0.180)	$0.000
Total	**$7.112**	**$6.803**	**($0.309)**	**$6.029**

PTSID: 0013S TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Aug-18	15-Nov-18	15-Apr-20

Anticipated Completion at NTP:	31-May-20
# of months late:	-2
% Construction Change Order:	31%
Design as Percent of Construction:	23%
Other as Percent of Construction:	31%

Bridge Group 15A - East Bay

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.480	$1.480	$0.000	$1.477
Construction	$6.500	$6.500	$0.000	$4.891
Other	$2.133	$2.133	$0.000	$1.184
Contingency	$0.625	$0.625	$0.000	$0.000
Total	**$10.738**	**$10.738**	**$0.000**	**$7.551**

PTSID: 0013U TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Aug-18	29-Oct-18	04-Sep-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-9
% Construction Change Order:	0%
Design as Percent of Construction:	23%
Other as Percent of Construction:	33%

Bridge Group 15B - Aquidneck Island

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.520	$0.520	$0.000	$0.471
Construction	$5.355	$5.519	$0.164	$4.634
Other	$1.830	$1.686	($0.144)	$0.931
Contingency	$0.375	$0.355	($0.020)	$0.000
Total	**$8.080**	**$8.080**	**$0.000**	**$6.036**

PTSID: 0015A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Sep-18	26-Nov-18	23-Nov-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-6
% Construction Change Order:	4%
Design as Percent of Construction:	9%
Other as Percent of Construction:	31%

Bridge Group 16T-13 - Woonasquatucket Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.434
Construction	$6.700	$6.700	$0.000	$6.909
Other	$2.626	$2.626	$0.000	$0.827
Contingency	$1.040	$1.040	$0.000	$0.000
Total	**$10.816**	**$10.816**	**$0.000**	**$8.170**

PTSID: 0017E TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Nov-17	28-Aug-18	02-Jul-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-12
% Construction Change Order:	4%
Design as Percent of Construction:	7%
Other as Percent of Construction:	39%

Bridge Group 35T-8 - I-295 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.788	$0.788	$0.000	$0.367
Construction	$10.729	$10.729	$0.000	$10.659
Other	$3.381	$3.381	$0.000	$1.938
Contingency	$1.609	$1.609	$0.000	$0.000
Total	**$16.508**	**$16.508**	**$0.000**	**$12.964**

PTSID: 0114V TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Nov-17	30-Oct-18	12-Jul-21

Anticipated Completion at NTP:	31-Oct-22
# of months late:	-16
% Construction Change Order:	1%
Design as Percent of Construction:	7%
Other as Percent of Construction:	32%

Bridge Group 38C - Geneva Pond

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.510	$0.050	$0.444
Construction	$2.502	$2.552	$0.050	$2.499
Other	$1.944	$1.944	$0.000	$0.829
Contingency	$0.250	$0.150	($0.100)	$0.000
Total	**$5.156**	**$5.156**	**$0.000**	**$3.772**

PTSID: 0017G TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-May-18	02-Aug-18	25-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-6
% Construction Change Order:	2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	76%

Bridge Group 38T-12 - Rt 146 Farnum Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.774	$0.745	($0.030)	$0.745
Construction	$9.980	$10.305	$0.326	$10.305
Other	$2.115	$2.321	$0.206	$2.271
Contingency	$1.000	$0.000	($1.000)	$0.000
Total	**$13.869**	**$13.370**	**($0.498)**	**$13.320**

PTSID: 0114J TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-Feb-18	14-Jan-19	29-Sep-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-9
% Construction Change Order:	3%
Design as Percent of Construction:	7%
Other as Percent of Construction:	23%

Bridge Group 46A - Lafayette Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.787	($0.013)	$0.787
Construction	$5.944	$6.470	$0.526	$6.469
Other	$1.598	$2.048	$0.450	$2.037
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$8.742**	**$9.306**	**$0.564**	**$9.293**

PTSID: 0015B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Aug-18	15-Nov-18	10-Nov-20

Anticipated Completion at NTP:	31-Aug-20
# of months late:	2
% Construction Change Order:	12%
Design as Percent of Construction:	12%
Other as Percent of Construction:	32%

Bridge Group 48A - Howard Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.397	$0.433	$0.035	$0.433
Construction	$1.664	$1.784	$0.120	$1.780
Other	$0.834	$0.834	$0.000	$0.470
Contingency	$0.160	$0.005	($0.155)	$0.000
Total	**$3.055**	**$3.055**	**$0.000**	**$2.683**

PTSID: 0145Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Sep-18	14-Jun-19	14-Dec-20

Anticipated Completion at NTP:	30-Jun-20
# of months late:	6
% Construction Change Order:	7%
Design as Percent of Construction:	24%
Other as Percent of Construction:	47%

Bridge Group 57K - Big River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.375	$0.000	$0.272
Construction	$2.322	$2.322	$0.000	$2.174
Other	$1.260	$1.260	$0.000	$1.034
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$4.072**	**$4.072**	**$0.000**	**$3.479**

PTSID: 0143A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Nov-17	06-Mar-18	13-Dec-19

Anticipated Completion at NTP:	31-Jan-21
# of months late:	-14
% Construction Change Order:	-2%
Design as Percent of Construction:	NA
Other as Percent of Construction:	54%

Bridge Group 58B - Railroad Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.382
Construction	$1.702	$1.702	$0.000	$1.646
Other	$1.290	$1.290	$0.000	$0.695
Contingency	$0.077	$0.077	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.722**

PTSID: 0201A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Oct-17	30-Jan-18	15-Nov-18

Anticipated Completion at NTP:	30-Jun-19
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	29%
Other as Percent of Construction:	76%

Bridge Group 58E - Barbs Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.625	$0.625	$0.000	$0.365
Construction	$1.520	$1.520	$0.000	$1.428
Other	$1.348	$1.348	$0.000	$0.557
Contingency	$0.076	$0.076	$0.000	$0.000
Total	**$3.569**	**$3.569**	**$0.000**	**$2.350**

PTSID: 0201B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	12-Jul-18	26-Sep-18	02-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	-5%
Design as Percent of Construction:	41%
Other as Percent of Construction:	89%

Bridge Group 59A - Park Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.040	$0.955	($0.086)	$0.954
Construction	$6.868	$7.568	$0.700	$7.391
Other	$3.440	$5.268	$1.828	$5.187
Contingency	$0.340	$0.000	($0.340)	$0.000
Total	**$11.688**	**$13.791**	**$2.103**	**$13.532**

PTSID: 0194C TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-18	10-Feb-20	10-Aug-22

Anticipated Completion at NTP:	31-Aug-22
# of months late:	-1
% Construction Change Order:	9%
Design as Percent of Construction:	13%
Other as Percent of Construction:	70%

Bridge Group 59B - Centerville Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.370	$0.000	$0.269
Construction	$3.808	$4.227	$0.419	$3.783
Other	$1.687	$1.204	($0.483)	$1.091
Contingency	$0.250	$0.159	($0.091)	$0.000
Total	**$6.115**	**$5.960**	**($0.155)**	**$5.143**

PTSID: 0014D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Dec-17	29-Mar-18	04-Sep-20

Anticipated Completion at NTP:	30-Apr-20
# of months late:	4
% Construction Change Order:	-1%
Design as Percent of Construction:	9%
Other as Percent of Construction:	28%

Bridge Group 62T-11 - Louisquisset Pk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.801	$0.921	$0.120	$0.892
Construction	$10.000	$20.435	$10.435	$20.322
Other	$2.815	$4.170	$1.355	$3.869
Contingency	$0.900	$0.000	($0.900)	$0.000
Total	**$14.516**	**$25.526**	**$11.010**	**$25.083**

PTSID: 0014Z TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Mar-18	25-Feb-19	28-Apr-23

Anticipated Completion at NTP:	31-Dec-21
# of months late:	16
% Construction Change Order:	37%
Design as Percent of Construction:	5%
Other as Percent of Construction:	20%

Bridge Group 75 - Rt 146 Louisquisset Pk Ramp

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.775	$0.699	($0.076)	$0.699
Construction	$3.661	$3.727	$0.066	$3.139
Other	$1.733	$1.097	($0.636)	$1.100
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$6.469**	**$5.523**	**($0.946)**	**$4.937**

PTSID: 0167C TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-May-18	07-Aug-18	24-Aug-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-3
% Construction Change Order:	2%
Design as Percent of Construction:	19%
Other as Percent of Construction:	29%

Replacement of the Park Avenue Bridge No. 480 Superstructure

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.789	$0.553	($0.236)	$0.553
Construction	$1.988	$2.134	$0.146	$2.134
Other	$3.052	$2.427	($0.625)	$2.407
Contingency	$0.099	$0.000	($0.099)	$0.000
Total	**$5.928**	**$5.114**	**($0.814)**	**$5.094**

PTSID: 0170B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jul-18	26-Sep-18	05-Nov-20

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-13
% Construction Change Order:	7%
Design as Percent of Construction:	26%
Other as Percent of Construction:	114%

OPERATING

2018 Crack Sealing Limited Access

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.342	$0.342	$0.000	$0.350
Other	$0.218	$0.218	$0.000	$0.044
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$0.600**	**$0.600**	**$0.000**	**$0.394**

PTSID: 0105C TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-May-18	27-Jul-18	30-Oct-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 64%

2018 Crack Sealing North and East Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.666	$0.666	$0.000	$0.584
Other	$0.251	$0.251	$0.000	$0.062
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.950**	**$0.950**	**$0.000**	**$0.646**

PTSID: 0105F TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Dec-17	26-Mar-18	05-Sep-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -2
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 38%

2018 Crack Sealing South and Central Regions

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.698	$0.698	$0.000	$0.625
Other	$0.251	$0.251	$0.000	$0.069
Contingency	$0.033	$0.033	$0.000	$0.000
Total	**$0.982**	**$0.982**	**$0.000**	**$0.694**

PTSID: 0105B TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-Dec-17	08-Mar-18	15-Aug-18

Anticipated Completion at NTP: 31-Oct-18
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: NA
Other as Percent of Construction: 36%

2018 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.237	$1.237	$0.000	$1.216
Other	$0.339	$0.339	$0.000	$0.211
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.651**	**$1.651**	**$0.000**	**$1.427**

PTSID: 0105D TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Dec-17	20-Feb-18	11-Oct-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: -2
% Construction Change Order: -2%
Design as Percent of Construction:
Other as Percent of Construction: 27%

2018 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.008	$0.008	$0.000
Construction	$2.009	$2.614	$0.605	$2.590
Other	$0.340	$0.383	$0.043	$0.445
Contingency	$0.060	$0.030	($0.030)	$0.000
Total	**$2.409**	**$3.035**	**$0.626**	**$3.035**

PTSID: 0105G TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-May-18	02-Aug-18	13-Dec-18

Anticipated Completion at NTP: 30-Nov-18
# of months late: 0
% Construction Change Order: 29%
Design as Percent of Construction: 0%
Other as Percent of Construction: 15%

2018 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.427	$1.427	$0.000	$1.429
Other	$0.339	$0.339	$0.000	$0.125
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.841**	**$1.841**	**$0.000**	**$1.555**

PTSID: 0105E TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Dec-17	20-Feb-18	10-Apr-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 24%

2018 Rubberized Asphalt Chip Seal C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.523	$1.523	$0.000	$1.563
Other	$0.402	$0.402	$0.000	$0.153
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.717**

PTSID: 0105A TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-May-18	25-Jul-18	24-Jun-19

Anticipated Completion at NTP: 30-Jun-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 26%

Salt Storage Facility - Portsmouth

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.108	$0.108	$0.000	$0.076
Construction	$1.147	$1.152	$0.005	$1.134
Other	$0.307	$0.307	$0.000	$0.126
Contingency	$0.060	$0.055	($0.005)	$0.000
Total	**$1.622**	**$1.622**	**$0.000**	**$1.337**

PTSID: 0131L TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Sep-18	04-Feb-19	24-Sep-19

Anticipated Completion at NTP: 31-Dec-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction: 9%
Other as Percent of Construction: 27%

PAVEMENT

I-195 Relocation - C-17 - Waterfront Parks

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.590
Construction	$6.089	$6.083	($0.006)	$5.808
Other	$1.603	$1.603	$0.000	$1.160
Contingency	$0.713	$0.719	$0.006	$0.000
Total	**$9.205**	**$9.205**	**$0.000**	**$7.557**

PTSID: 0012Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Dec-17	30-Mar-18	18-Sep-19

Anticipated Completion at NTP: 31-Aug-19
# of months late: 1
% Construction Change Order: 5%
Design as Percent of Construction: 13%
Other as Percent of Construction: 26%

I-195 Relocation - C-18 - Gano St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.670	$0.280	($0.390)	$0.209
Construction	$1.630	$1.630	$0.000	$1.598
Other	$0.801	$0.801	$0.000	$0.560
Contingency	$0.105	$0.010	($0.095)	$0.000
Total	**$3.206**	**$2.721**	**($0.485)**	**$2.366**

PTSID: 0012T TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Sep-18	06-Dec-18	13-Nov-19

Anticipated Completion at NTP: 30-Jun-20
# of months late: -8
% Construction Change Order: -1%
Design as Percent of Construction: 17%
Other as Percent of Construction: 49%

Nayatt Rd (Rumstick Rd - Washington Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.358	$0.358	$0.000	$0.266
Construction	$2.728	$2.738	$0.010	$2.372
Other	$0.768	$0.768	$0.000	$0.510
Contingency	$0.135	$0.125	($0.010)	$0.000
Total	**$3.989**	**$3.989**	**$0.000**	**$3.148**

PTSID: 0171D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-May-18	13-Sep-18	18-Aug-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	13%
Other as Percent of Construction:	28%

Railroad St (Manville Hill Rd - Rt 126)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.180	$0.180	$0.000	$0.102
Construction	$2.324	$2.324	$0.000	$2.007
Other	$0.928	$0.928	$0.000	$0.739
Contingency	$0.116	$0.116	$0.000	$0.000
Total	**$3.548**	**$3.548**	**$0.000**	**$2.847**

PTSID: 0165J TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Mar-18	12-Jun-18	30-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	-12%
Design as Percent of Construction:	8%
Other as Percent of Construction:	40%

Rockland Rd (Central Pk to Danielson Pk)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.062
Construction	$1.395	$1.395	$0.000	$1.032
Other	$0.717	$0.717	$0.000	$0.392
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$2.551**	**$2.551**	**$0.000**	**$1.486**

PTSID: 0173K TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Mar-18	15-Jun-18	09-Nov-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-7
% Construction Change Order:	1%
Design as Percent of Construction:	22%
Other as Percent of Construction:	51%

Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.460	$0.460	$0.000	$0.430
Construction	$3.995	$4.545	$0.550	$4.473
Other	$1.509	$1.059	($0.450)	$0.989
Contingency	$0.208	$0.108	($0.100)	$0.000
Total	**$6.172**	**$6.172**	**$0.000**	**$5.892**

PTSID: 0130E TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jan-18	12-Apr-18	14-Dec-18

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-25
% Construction Change Order:	16%
Design as Percent of Construction:	10%
Other as Percent of Construction:	23%

Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.755	$0.755	$0.000	$0.712
Construction	$7.373	$7.464	$0.090	$5.551
Other	$1.478	$1.550	$0.072	$1.361
Contingency	$0.350	$0.188	($0.162)	$0.000
Total	**$9.956**	**$9.956**	**$0.000**	**$7.624**

PTSID: 0061A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	21-Sep-18	18-Dec-18	17-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-8
% Construction Change Order:	-22%
Design as Percent of Construction:	NA
Other as Percent of Construction:	21%

Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.380	$0.303	($0.077)	$0.303
Construction	$1.241	$1.273	$0.033	$1.273
Other	$1.640	$1.160	($0.480)	$1.160
Contingency	$0.062	$0.000	($0.062)	$0.000
Total	**$3.323**	**$2.736**	**($0.587)**	**$2.736**

PTSID: 0138B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Apr-18	27-Jun-18	24-Oct-18

Anticipated Completion at NTP:	30-Nov-18
# of months late:	-1
% Construction Change Order:	5%
Design as Percent of Construction:	24%
Other as Percent of Construction:	91%

TAP

Blackstone River Bikeway - 8B-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.246	$0.246	$0.000	$0.000
Construction	$2.490	$2.490	$0.000	$2.652
Other	$1.288	$1.288	$0.000	$0.997
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$4.203**	**$4.203**	**$0.000**	**$3.649**

PTSID: 0021S TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Apr-18	29-Jun-18	24-Oct-19

Anticipated Completion at NTP:	31-Oct-19
# of months late:	0
% Construction Change Order:	7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	52%

Trestle Trail Bridges - West

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.262	$0.127	$0.262
Construction	$3.186	$4.118	$0.932	$4.118
Other	$0.538	$1.319	$0.781	$1.316
Contingency	$0.395	$0.000	($0.395)	$0.000
Total	**$4.254**	**$5.698**	**$1.445**	**$5.696**

PTSID: 0026P TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-18	07-Jun-18	26-Jun-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	-4
% Construction Change Order:	9%
Design as Percent of Construction:	6%
Other as Percent of Construction:	32%

TRAFFIC

2018 Roadway Departure Mitigation - C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.126	($0.029)	$0.121
Construction	$1.065	$0.774	($0.291)	$0.761
Other	$0.516	$0.457	($0.059)	$0.463
Contingency	$0.061	$0.000	($0.061)	$0.000
Total	**$1.797**	**$1.357**	**($0.440)**	**$1.346**

PTSID: 0025S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Jun-18	01-Oct-18	31-Oct-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-2
% Construction Change Order:	-27%
Design as Percent of Construction:	16%
Other as Percent of Construction:	59%

2018 Intersection Safety Improvements - Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.240	$0.240	$0.000	$0.209
Construction	$0.745	$0.773	$0.028	$0.709
Other	$0.724	$0.724	$0.000	$0.229
Contingency	$0.075	$0.047	($0.028)	$0.000
Total	**$1.784**	**$1.784**	**$0.000**	**$1.148**

PTSID: 0025K TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Aug-18	26-Oct-18	31-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	-5%
Design as Percent of Construction:	31%
Other as Percent of Construction:	94%

Aquidneck Avenue HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.550	$0.570	$0.020	$0.509
Construction	$0.460	$0.510	$0.050	$0.469
Other	$1.155	$0.595	($0.560)	$0.424
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.215**	**$1.725**	**($0.490)**	**$1.401**

PTSID: 0011E TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Sep-18	15-Nov-18	08-Nov-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	112%
Other as Percent of Construction:	117%

Aquidneck Avenue Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.445	$0.464	$0.020	$0.411
Construction	$1.668	$1.783	$0.115	$1.562
Other	$1.621	$1.543	($0.078)	$1.128
Contingency	$0.083	$0.027	($0.057)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$3.101**

PTSID: 0076Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Dec-17	23-Feb-18	30-Aug-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	26%
Other as Percent of Construction:	87%

HSIP - Rt 1, S. County Median Guardrail

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.050	$0.047	($0.003)	$0.046
Construction	$2.285	$2.227	($0.058)	$2.227
Other	$0.654	$0.199	($0.455)	$0.199
Contingency	$0.114	$0.000	($0.114)	$0.000
Total	**$3.104**	**$2.473**	**($0.630)**	**$2.473**

PTSID: 0072Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Sep-18	14-Nov-18	14-May-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	-3
% Construction Change Order:	1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	9%

Intersection Safety Improvements 2017 Statewide

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.375	$0.380	$0.005	$0.346
Construction	$2.092	$2.102	$0.010	$1.924
Other	$0.930	$0.925	($0.005)	$0.746
Contingency	$0.110	$0.100	($0.010)	$0.000
Total	**$3.507**	**$3.507**	**$0.000**	**$3.016**

PTSID: 0025N TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-18	24-May-18	05-Sep-19

Anticipated Completion at NTP:	31-Jul-19
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.650	$0.771	$0.121	$0.718
Construction	$7.335	$7.316	($0.019)	$6.548
Other	$2.920	$3.118	$0.198	$2.795
Contingency	$0.367	$0.067	($0.300)	$0.000
Total	**$11.272**	**$11.272**	**$0.000**	**$10.062**

PTSID: 0073X TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Mar-18	26-Jun-18	23-Jun-20

Anticipated Completion at NTP:	31-Oct-20
# of months late:	-4
% Construction Change Order:	-10%
Design as Percent of Construction:	11%
Other as Percent of Construction:	43%

Intersection Safety Improvements to Rt 44 at Smithfield Crossings

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.100	$0.100	$0.000	$0.087
Construction	$0.630	$0.630	$0.000	$0.665
Other	$0.571	$0.571	$0.000	$0.317
Contingency	$0.044	$0.044	$0.000	$0.000
Total	**$1.345**	**$1.345**	**$0.000**	**$1.069**

PTSID: 0025R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jul-18	05-Oct-18	30-Oct-19

Anticipated Completion at NTP:	31-May-20
# of months late:	-7
% Construction Change Order:	11%
Design as Percent of Construction:	16%
Other as Percent of Construction:	91%

Metacom Avenue - HSIP

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.594	$0.609	$0.015	$0.519
Construction	$3.000	$3.100	$0.100	$2.570
Other	$1.807	$1.992	$0.185	$1.873
Contingency	$0.300	$0.000	($0.300)	$0.000
Total	**$5.700**	**$5.700**	**$0.000**	**$4.962**

PTSID: 0071P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-Aug-18	29-Oct-18	20-Feb-20

Anticipated Completion at NTP:	31-May-20
# of months late:	-3
% Construction Change Order:	-1%
Design as Percent of Construction:	20%
Other as Percent of Construction:	64%

Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146 (N. Smithfield)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.060	$0.000	$0.038
Construction	$1.600	$1.600	$0.000	$1.554
Other	$0.841	$0.841	$0.000	$0.151
Contingency	$0.086	$0.086	$0.000	$0.000
Total	**$2.587**	**$2.587**	**$0.000**	**$1.743**

PTSID: 0025Q TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Oct-17	01-Feb-18	11-Jul-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-11
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	53%

Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.027
Construction	$0.767	$0.767	$0.000	$0.690
Other	$0.476	$0.476	$0.000	$0.067
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.353**	**$1.353**	**$0.000**	**$0.783**

PTSID: 0091S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Jun-18	29-Aug-18	03-Jul-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-6
% Construction Change Order:	-8%
Design as Percent of Construction:	9%
Other as Percent of Construction:	62%

Rt 146 Guide Signs - C-1 - North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.503	$0.448	($0.055)	$0.424
Construction	$1.500	$1.522	$0.022	$1.416
Other	$1.022	$0.867	($0.156)	$0.867
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.100**	**$2.836**	**($0.264)**	**$2.707**

PTSID: 0073S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Jan-18	26-Mar-18	29-Jan-20

Anticipated Completion at NTP:	30-Nov-19
# of months late:	2
% Construction Change Order:	2%
Design as Percent of Construction:	29%
Other as Percent of Construction:	57%

SRTS - C-1 (Cra, Epr)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.556	$0.672	$0.116	$0.644
Construction	$1.051	$1.065	$0.014	$1.017
Other	$0.504	$0.445	($0.059)	$0.328
Contingency	$0.083	$0.012	($0.072)	$0.000
Total	**$2.194**	**$2.194**	**$0.000**	**$1.990**

PTSID: 0162A TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-18	25-Jun-18	11-Dec-18

Anticipated Completion at NTP:	31-May-19
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	63%
Other as Percent of Construction:	42%

STC - Allens Avenue at Terminal and Ernest

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.098	$0.054	($0.044)	$0.045
Construction	$0.745	$0.783	$0.038	$0.722
Other	$0.786	$0.792	$0.006	$0.662
Contingency	$0.055	$0.055	$0.000	$0.000
Total	**$1.684**	**$1.684**	**$0.000**	**$1.429**

PTSID: 0080H TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-18	31-May-18	30-May-19

Anticipated Completion at NTP:	31-Aug-19
# of months late:	-3
% Construction Change Order:	-3%
Design as Percent of Construction:	7%
Other as Percent of Construction:	101%

STC - Statewide Pedestrian and Intersection Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.370	$0.341	($0.029)	$0.341
Construction	$1.486	$1.229	($0.258)	$1.229
Other	$0.941	$0.724	($0.218)	$0.722
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.872**	**$2.293**	**($0.579)**	**$2.291**

PTSID: 0080C TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Jun-18	17-Sep-18	12-Dec-19

Anticipated Completion at NTP:	30-Nov-19
# of months late:	0
% Construction Change Order:	-17%
Design as Percent of Construction:	28%
Other as Percent of Construction:	59%

TRANSIT

Pawtucket/Central Falls Commuter Rail Station and Bus Hub

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.087	$4.500	$4.413	$4.273
Construction	$35.796	$43.646	$7.850	$41.697
Other	$20.277	$16.802	($3.475)	$17.788
Contingency	$1.790	$0.000	($1.790)	$0.000
Total	**$57.950**	**$64.948**	**$6.998**	**$63.758**

PTSID: 9007Q TYPE: TRANSIT ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-18	31-Oct-18	23-Jan-23

Anticipated Completion at NTP:	31-Jul-22
# of months late:	6
% Construction Change Order:	19%
Design as Percent of Construction:	10%
Other as Percent of Construction:	38%

FFY 2019 PROJECTS
Insert A

FFY19
BRIDGE

Bridge Group 01 - PVD

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.865	$1.329	$0.463	$1.329
Construction	$9.173	$20.469	$11.297	$20.469
Other	$1.898	$3.066	$1.168	$2.991
Contingency	$0.742	$0.000	($0.742)	$0.000
Total	**$12.678**	**$24.864**	**$12.186**	**$24.789**

PTSID: 0013A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-19	03-Jun-19	31-May-22

Anticipated Completion at NTP:	31-May-22
# of months late:	0
% Construction Change Order:	121%
Design as Percent of Construction:	6%
Other as Percent of Construction:	15%

Bridge Group 03 - I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.798	$0.798	$0.000	$0.794
Construction	$10.222	$10.278	$0.056	$9.743
Other	$2.207	$2.223	$0.016	$2.146
Contingency	$0.511	$0.439	($0.072)	$0.000
Total	**$13.738**	**$13.738**	**$0.000**	**$12.683**

PTSID: 0013N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-Aug-19	21-Oct-19	10-Nov-21

Anticipated Completion at NTP:	31-Jul-22
# of months late:	-9
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Bridge Group 12A - Sandy Bottom

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.638	$0.638	$0.000	$0.898
Construction	$5.150	$5.150	$0.000	$5.242
Other	$2.563	$2.563	$0.000	$2.812
Contingency	$0.500	$0.700	$0.200	$0.000
Total	**$8.850**	**$9.050**	**$0.200**	**$8.952**

PTSID: 0114W TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Jul-19	21-Oct-19	26-May-23

Anticipated Completion at NTP:	31-Oct-23
# of months late:	-5
% Construction Change Order:	4%
Design as Percent of Construction:	12%
Other as Percent of Construction:	50%

Bridge Group 16A - FOS, GLO, PVD, SCI, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.013	$1.013	$0.000	$1.127
Construction	$6.040	$12.935	$6.895	$10.338
Other	$1.194	$2.617	$1.423	$2.611
Contingency	$0.305	$0.000	($0.305)	$0.000
Total	**$8.552**	**$16.565**	**$8.013**	**$14.075**

PTSID: 0013V TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Jun-19	12-Sep-19	26-Apr-23

Anticipated Completion at NTP:	31-Dec-21
# of months late:	16
% Construction Change Order:	45%
Design as Percent of Construction:	8%
Other as Percent of Construction:	20%

Bridge Group 16B - FOS, JOH, PVD, SCI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.977	$0.977	$0.000	$0.941
Construction	$3.155	$3.155	$0.000	$2.770
Other	$1.520	$0.837	($0.683)	$0.620
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$5.812**	**$5.129**	**($0.683)**	**$4.332**

PTSID: 0015C TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Sep-19	29-Nov-19	02-Jul-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-6
% Construction Change Order:	2%
Design as Percent of Construction:	31%
Other as Percent of Construction:	27%

Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.700	$0.560	($0.140)	$0.560
Construction	$3.982	$4.642	$0.661	$4.642
Other	$1.920	$1.258	($0.662)	$1.258
Contingency	$0.199	$0.050	($0.149)	$0.000
Total	**$6.801**	**$6.511**	**($0.290)**	**$6.460**

PTSID: 0013W TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Sep-19	06-Dec-19	20-Dec-21

Anticipated Completion at NTP:	30-Apr-22
# of months late:	-4
% Construction Change Order:	13%
Design as Percent of Construction:	12%
Other as Percent of Construction:	27%

Bridge Group 18B - EGR, NKS

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.379	$0.315	($0.065)	$0.315
Construction	$2.772	$2.672	($0.100)	$2.672
Other	$0.906	$0.933	$0.027	$0.883
Contingency	$0.180	$0.000	($0.180)	$0.000
Total	**$4.238**	**$3.919**	**($0.319)**	**$3.869**

PTSID: 0031Y TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-May-19	09-Aug-19	31-Mar-21

Anticipated Completion at NTP:	30-Sep-21
# of months late:	-6
% Construction Change Order:	-2%
Design as Percent of Construction:	12%
Other as Percent of Construction:	35%

Bridge Group 40A - Hawkins

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.884	($0.066)	$0.884
Construction	$2.171	$2.215	$0.044	$2.215
Other	$1.351	$0.590	($0.761)	$0.590
Contingency	$0.250	$0.000	($0.250)	$0.000
Total	**$4.721**	**$3.689**	**($1.033)**	**$3.689**

PTSID: 0114X TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jun-19	04-Sep-19	14-Oct-20

Anticipated Completion at NTP:	31-Oct-21
# of months late:	-13
% Construction Change Order:	7%
Design as Percent of Construction:	40%
Other as Percent of Construction:	27%

Bridge Group 40B - Bath St East

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.436	$0.436	$0.000	$0.368
Construction	$2.368	$2.368	$0.000	$2.000
Other	$0.738	$0.853	$0.115	$0.922
Contingency	$0.275	$0.160	($0.115)	$0.000
Total	**$3.817**	**$3.817**	**$0.000**	**$3.289**

PTSID: 0015D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-19	14-May-19	15-Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-1
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	36%

Bridge Group 44A - Silver Creek

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.494	$0.681	$0.188	$0.673
Construction	$2.586	$3.786	$1.200	$3.685
Other	$1.741	$1.654	($0.087)	$1.464
Contingency	$0.129	$0.000	($0.129)	$0.000
Total	**$4.950**	**$6.121**	**$1.171**	**$5.822**

PTSID: 2601G TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-19	20-Aug-19	17-Nov-20

Anticipated Completion at NTP:	31-Mar-22
# of months late:	-17
% Construction Change Order:	46%
Design as Percent of Construction:	18%
Other as Percent of Construction:	44%

Bridge Group 51A - Rt 37 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$7.069	$0.669	$6.996
Construction	$57.980	$61.484	$3.504	$51.549
Other	$7.066	$13.281	$6.215	$12.093
Contingency	$4.500	$0.000	($4.500)	$0.000
Total	**$75.946**	**$81.834**	**$5.888**	**$70.638**

PTSID: 2601E TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Sep-19	27-Jan-20	Sep-25

Anticipated Completion at NTP:	31-May-23
# of months late:	28
% Construction Change Order:	5%
Design as Percent of Construction:	11%
Other as Percent of Construction:	22%

Bridge Group 54A - Kingston Rd Bridge

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.900	$1.900	$0.000	$1.194
Construction	$14.639	$14.639	$0.000	$14.623
Other	$3.898	$3.898	$0.000	$4.475
Contingency	$0.888	$0.888	$0.000	$0.000
Total	**$21.325**	**$21.325**	**$0.000**	**$20.293**

PTSID: 0143C TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-19	10-Jun-19	04-Jan-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-6
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	27%

Bridge Group 58A - Division St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.440	$1.440	$0.000	$1.164
Construction	$15.661	$15.706	$0.045	$14.718
Other	$5.065	$5.065	$0.000	$4.801
Contingency	$0.783	$0.738	($0.045)	$0.000
Total	**$22.949**	**$22.949**	**$0.000**	**$20.683**

PTSID: 0156D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Apr-19	06-Aug-19	30-Nov-22

Anticipated Completion at NTP:	30-Nov-22
# of months late:	0
% Construction Change Order:	-60%
Design as Percent of Construction:	9%
Other as Percent of Construction:	32%

Bridge Group 62 - Manville Br

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.200	$1.200	$0.000	$0.944
Construction	$7.000	$7.000	$0.000	$5.782
Other	$2.030	$2.425	$0.395	$1.749
Contingency	$0.500	$0.105	($0.395)	$0.000
Total	**$10.730**	**$10.730**	**$0.000**	**$8.475**

PTSID: 0014M TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-19	04-Feb-20	12-Jul-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-6
% Construction Change Order:	-7%
Design as Percent of Construction:	17%
Other as Percent of Construction:	35%

OPERATING

Materials Lab - Quality Assurance

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.451	$0.521	$0.070	$0.304
Construction	$2.900	$2.900	$0.000	$2.904
Other	$0.210	$0.210	$0.000	$0.050
Contingency	$0.290	$0.220	($0.070)	$0.000
Total	**$3.851**	**$3.851**	**$0.000**	**$3.258**

PTSID: 9003E TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Dec-18	15-Apr-19	31-Jul-20

Anticipated Completion at NTP:	31-Jul-20
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	7%

Salt Storage Facility - East Providence

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.117	$0.117	$0.000	$0.107
Construction	$2.074	$2.074	$0.000	$2.074
Other	$0.471	$0.471	$0.000	$0.077
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.762**	**$2.762**	**$0.000**	**$2.258**

PTSID: 0131M TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jul-19	21-Oct-19	14-Oct-20

Anticipated Completion at NTP: 31-Oct-20
# of months late: -1
% Construction Change Order: 0%
Design as Percent of Construction: 6%
Other as Percent of Construction: 23%

PAVEMENT

2018 Crack Sealing South and Central Regions C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$0.422	$0.360	($0.062)	$0.360
Other	$0.247	$0.122	($0.125)	$0.122
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$0.719**	**$0.483**	**($0.236)**	**$0.483**

PTSID: 0105H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jan-19	14-May-19	01-Aug-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: -3
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 34%

2019 Crack Sealing North and East Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$0.681	$0.530	($0.151)	$0.530
Other	$0.242	$0.084	($0.158)	$0.084
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$1.047**	**$0.614**	**($0.434)**	**$0.614**

PTSID: 2602B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Mar-19	06-Aug-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 16%

2019 Crack Sealing South and Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$0.723	$0.626	($0.096)	$0.626
Other	$0.226	$0.082	($0.144)	$0.082
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$1.047**	**$0.708**	**($0.339)**	**$0.708**

PTSID: 2602C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-19	07-Jun-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 0%
Design as Percent of Construction:
Other as Percent of Construction: 13%

2019 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.713	$1.824	$0.110	$1.639
Other	$0.335	$0.337	$0.002	$0.307
Contingency	$0.133	$0.021	($0.112)	$0.000
Total	**$2.181**	**$2.181**	**$0.000**	**$1.946**

PTSID: 2601D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Jan-19	08-Apr-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 6%
Design as Percent of Construction:
Other as Percent of Construction: 18%

2019 Paver Placed Elastomeric Surface Treatment C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$2.194	$3.256	$1.061	$3.256
Other	$0.557	$0.396	($0.161)	$0.396
Contingency	$0.220	$0.000	($0.220)	$0.000
Total	**$2.971**	**$3.652**	**$0.681**	**$3.652**

PTSID: 2601F TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jan-19	01-Apr-19	31-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 48%
Design as Percent of Construction:
Other as Percent of Construction: 12%

2019 Paver Placed Elastomeric Surface Treatment C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.500	$1.555	$0.055	$1.422
Other	$0.280	$0.359	$0.079	$0.325
Contingency	$0.150	$0.017	($0.133)	$0.000
Total	**$1.930**	**$1.930**	**$0.000**	**$1.747**

PTSID: 2602A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-19	04-Jun-19	25-Oct-19

Anticipated Completion at NTP: 31-Oct-19
# of months late: 0
% Construction Change Order: 8%
Design as Percent of Construction:
Other as Percent of Construction: 23%

2019 Rubberized Asphalt Chip Seal

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.024	$0.000	($0.024)	$0.000
Construction	$1.653	$1.526	($0.128)	$1.526
Other	$0.249	$0.204	($0.044)	$0.204
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.001**	**$1.730**	**($0.271)**	**$1.730**

PTSID: 2601Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Mar-19	14-May-19	10-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction:
Other as Percent of Construction: 13%

2019 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.000	$0.000	$0.000	$0.000
Construction	$1.133	$1.040	($0.093)	$1.040
Other	$0.288	$0.107	($0.182)	$0.107
Contingency	$0.079	$0.000	($0.079)	$0.000
Total	**$1.500**	**$1.146**	**($0.354)**	**$1.146**

PTSID: 2601C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Jan-19	28-Mar-19	10-Apr-20

Anticipated Completion at NTP: 31-May-20
# of months late: -2
% Construction Change Order: -8%
Design as Percent of Construction:
Other as Percent of Construction: 10%

Broad St Regeneration

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.665	$1.751	$0.086	$1.751
Construction	$12.884	$13.596	$0.713	$13.371
Other	$3.035	$6.659	$3.624	$6.289
Contingency	$0.644	$0.000	($0.644)	$0.000
Total	**$18.228**	**$22.006**	**$3.778**	**$21.411**

PTSID: 0004D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Aug-19	02-Dec-19	08-Aug-23

Anticipated Completion at NTP: 30-Jun-23
# of months late: 1
% Construction Change Order: 13%
Design as Percent of Construction: 13%
Other as Percent of Construction: 49%

Central Pk & Battey Meetinghouse Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.291	$0.326	$0.035	$0.172
Construction	$3.277	$3.277	$0.000	$2.763
Other	$0.831	$0.796	($0.035)	$0.518
Contingency	$0.157	$0.157	$0.000	$0.000
Total	**$4.556**	**$4.556**	**$0.000**	**$3.452**

PTSID: 0173G TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	03-Apr-19	10-Jun-19	25-Oct-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-8
% Construction Change Order:	-1%
Design as Percent of Construction:	10%
Other as Percent of Construction:	24%

Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.320	$0.283	($0.037)	$0.058
Construction	$0.550	$0.557	$0.007	$0.431
Other	$0.532	$0.562	$0.030	$0.167
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.502**	**$1.502**	**$0.000**	**$0.656**

PTSID: 0173H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Oct-18	02-Jan-19	23-Oct-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-2
% Construction Change Order:	-20%
Design as Percent of Construction:	51%
Other as Percent of Construction:	101%

Old Tower Hill Rd (Rt 108 - Rt 1)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.342	$0.342	$0.000	$0.342
Construction	$2.239	$2.231	($0.008)	$2.231
Other	$1.158	$0.786	($0.373)	$0.736
Contingency	$0.175	$0.000	($0.175)	$0.000
Total	**$3.915**	**$3.359**	**($0.556)**	**$3.309**

PTSID: 0055L TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-Aug-19	22-Oct-19	29-Sep-20

Anticipated Completion at NTP:	31-May-21
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	15%
Other as Percent of Construction:	35%

Pell Bridge Ramps - Phase 1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.150	$1.150	$0.000	$0.877
Construction	$6.296	$6.296	$0.000	$6.208
Other	$3.021	$3.021	$0.000	$2.163
Contingency	$0.495	$0.495	$0.000	$0.000
Total	**$10.962**	**$10.962**	**$0.000**	**$9.248**

PTSID: 0050A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-19	02-Mar-20	31-Aug-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-4
% Construction Change Order:	0%
Design as Percent of Construction:	18%
Other as Percent of Construction:	48%

Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.515	$0.515	$0.000	$0.492
Construction	$3.043	$3.043	$0.000	$2.800
Other	$1.025	$1.025	$0.000	$1.308
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$4.758**	**$4.758**	**$0.000**	**$4.600**

PTSID: 0076R TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Aug-19	17-Dec-19	30-Jun-21

Anticipated Completion at NTP:	31-May-21
# of months late:	1
% Construction Change Order:	-8%
Design as Percent of Construction:	17%
Other as Percent of Construction:	34%

Rt 6 - (Rt 102 - Rt 101)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.325	$0.273	($0.052)	$0.273
Construction	$6.247	$5.785	($0.462)	$5.785
Other	$1.190	$0.772	($0.418)	$0.772
Contingency	$0.312	$0.000	($0.312)	$0.000
Total	**$8.075**	**$6.830**	**($1.244)**	**$6.830**

PTSID: 0081Y TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Nov-18	15-Jan-19	30-Aug-19

Anticipated Completion at NTP:	30-Sep-19
# of months late:	-1
% Construction Change Order:	-7%
Design as Percent of Construction:	5%
Other as Percent of Construction:	13%

Rt 78 (Rt 1 - Conn S/L)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.395	$0.408	$0.013	$0.369
Construction	$3.003	$3.405	$0.403	$2.882
Other	$0.905	$0.704	($0.201)	$0.717
Contingency	$0.250	$0.035	($0.215)	$0.000
Total	**$4.553**	**$4.553**	**$0.000**	**$3.969**

PTSID: 0081J TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Oct-18	04-Jan-19	27-Nov-19

Anticipated Completion at NTP:	31-Dec-19
# of months late:	-1
% Construction Change Order:	-4%
Design as Percent of Construction:	12%
Other as Percent of Construction:	21%

TRAFFIC

High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.017
Construction	$1.756	$1.801	$0.045	$1.778
Other	$0.510	$0.465	($0.045)	$0.274
Contingency	$0.175	$0.175	$0.000	$0.000
Total	**$2.511**	**$2.511**	**$0.000**	**$2.069**

PTSID: 0192J TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-May-19	18-Jul-19	30-Jun-20

Anticipated Completion at NTP:	31-Jul-20
# of months late:	-1
% Construction Change Order:	3%
Design as Percent of Construction:	4%
Other as Percent of Construction:	26%

Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.135	$0.135	$0.000	$0.049
Construction	$1.100	$1.100	$0.000	$0.916
Other	$0.860	$0.860	$0.000	$0.491
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$2.195**	**$2.195**	**$0.000**	**$1.456**

PTSID: 0091T TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Nov-18	05-Feb-19	27-Nov-19

Anticipated Completion at NTP:	30-Apr-20
# of months late:	-5
% Construction Change Order:	-17%
Design as Percent of Construction:	12%
Other as Percent of Construction:	78%

SRTS - C-1A (Bar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.134	$0.042	($0.092)	$0.000
Construction	$0.958	$1.081	$0.123	$0.999
Other	$0.735	$0.749	$0.014	$0.618
Contingency	$0.048	$0.003	($0.045)	$0.000
Total	**$1.875**	**$1.875**	**$0.000**	**$1.617**

PTSID: 2601U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-Mar-19	14-May-19	04-Aug-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-5
% Construction Change Order:	12%
Design as Percent of Construction:	4%
Other as Percent of Construction:	69%

SRTS - C-2 (Nar)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.560	$0.588	$0.028	$0.561
Construction	$1.296	$1.307	$0.011	$1.377
Other	$0.565	$0.493	($0.073)	$0.310
Contingency	$0.060	$0.037	($0.024)	$0.000
Total	**$2.481**	**$2.424**	**($0.057)**	**$2.249**

PTSID: 0162G TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Feb-19	28-Jun-19	02-Nov-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	6%
Design as Percent of Construction:	45%
Other as Percent of Construction:	38%

SRTS - C-3 (Smi, Wns)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.424	$0.404	($0.020)	$0.362
Construction	$1.125	$1.013	($0.112)	$1.013
Other	$0.569	$0.694	$0.124	$0.754
Contingency	$0.043	$0.043	$0.000	$0.000
Total	**$2.161**	**$2.154**	**($0.007)**	**$2.129**

PTSID: 0162H TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Mar-19	16-May-19	09-Jul-20

Anticipated Completion at NTP:	30-Sep-20
# of months late:	-3
% Construction Change Order:	-9%
Design as Percent of Construction:	40%
Other as Percent of Construction:	68%

STC Misc Improvements 2018

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.419	($0.081)	$0.419
Construction	$1.939	$1.550	($0.389)	$1.549
Other	$0.910	$0.894	($0.016)	$0.890
Contingency	$0.096	$0.000	($0.096)	$0.000
Total	**$3.445**	**$2.863**	**($0.582)**	**$2.858**

PTSID: 0080E TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	10-Oct-18	28-Jan-19	13-Dec-19

Anticipated Completion at NTP:	30-Jun-20
# of months late:	-7
% Construction Change Order:	-20%
Design as Percent of Construction:	27%
Other as Percent of Construction:	58%

STC Misc Improvements 2019

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.514	$0.514	$0.000	$0.450
Construction	$1.685	$1.770	$0.085	$1.797
Other	$0.914	$1.018	$0.104	$1.045
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$3.188**	**$3.302**	**$0.114**	**$3.293**

PTSID: 2601H TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-19	12-Dec-19	13-Nov-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	7%
Design as Percent of Construction:	29%
Other as Percent of Construction:	58%

FFY 2020 PROJECTS
Insert A

FFY20

BRIDGE

Bridge Group 10 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.835	$0.885	$0.050	$0.803
Construction	$12.971	$14.331	$1.360	$13.521
Other	$1.535	$3.732	$2.197	$3.991
Contingency	$0.840	$0.000	($0.840)	$0.000
Total	**$16.181**	**$18.948**	**$2.767**	**$18.315**

PTSID: 0013R TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Mar-20	15-Jan-21	02-Jul-24

Anticipated Completion at NTP:	31-Jul-22
# of months late:	23
% Construction Change Order:	14%
Design as Percent of Construction:	6%
Other as Percent of Construction:	26%

Bridge Group 43A - Mohegan

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.863	$0.863	$0.000	$0.874
Construction	$6.036	$6.036	$0.000	$5.525
Other	$3.361	$3.361	$0.000	$2.352
Contingency	$0.302	$0.302	$0.000	$0.000
Total	**$10.562**	**$10.562**	**$0.000**	**$8.751**

PTSID: 2601A TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	05-Mar-20	13-Jul-20	21-May-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	1
% Construction Change Order:	1%
Design as Percent of Construction:	14%
Other as Percent of Construction:	56%

Bridge Group 49 - Henderson

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.500	$6.500	$0.000	$6.258
Construction	$65.964	$67.884	$1.920	$64.216
Other	$8.620	$9.755	$1.135	$8.426
Contingency	$3.298	$0.243	($3.055)	$0.000
Total	**$84.382**	**$84.382**	**$0.000**	**$78.899**

PTSID: 0017B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	12-Mar-20	29-Oct-20	21-Nov-24

Anticipated Completion at NTP:	31-Jul-25
# of months late:	-8
% Construction Change Order:	7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	14%

Bridge Group 53 - Union Village RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.946	$0.872	($0.074)	$0.802
Construction	$3.426	$3.801	$0.375	$3.959
Other	$0.741	$3.521	$2.780	$3.092
Contingency	$0.130	$0.003	($0.127)	$0.000
Total	**$5.243**	**$8.197**	**$2.954**	**$7.852**

PTSID: 0145C TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	10-Mar-20	08-Jul-20	16-Jun-23

Anticipated Completion at NTP:	30-Apr-23
# of months late:	2
% Construction Change Order:	18%
Design as Percent of Construction:	23%
Other as Percent of Construction:	93%

Bridge Group 75T-5 - I-95 Viaduct NB

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$11.500	$11.500	$0.000	$9.760
Construction	$212.000	$219.448	$7.448	$203.575
Other	$21.500	$21.500	$0.000	$25.318
Contingency	$20.000	$12.552	($7.448)	$0.000
Total	**$265.000**	**$265.000**	**$0.000**	**$238.654**

PTSID: 0018B TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Nov-19	27-Jul-20	Sep-25

Anticipated Completion at NTP:	30-Sep-25
# of months late:	0
% Construction Change Order:	5%
Design as Percent of Construction:	5%
Other as Percent of Construction:	10%

PAVEMENT

2020 Crack Sealing Limited Access C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.048	$0.048	$0.000	$0.048
Construction	$1.373	$1.373	$0.000	$1.229
Other	$0.528	$0.528	$0.000	$0.357
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.000**	**$2.000**	**$0.000**	**$1.634**

PTSID: 2603B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Feb-20	04-Jun-20	01-Sep-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	38%

2020 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.052	$0.057	$0.005	$0.057
Construction	$1.613	$1.330	($0.283)	$1.330
Other	$0.420	$0.300	($0.121)	$0.295
Contingency	$0.118	$0.000	($0.118)	$0.000
Total	**$2.203**	**$1.686**	**($0.517)**	**$1.682**

PTSID: 2602Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Feb-20	09-Apr-20	07-Jul-20

Anticipated Completion at NTP:	30-Nov-20
# of months late:	-5
% Construction Change Order:	-14%
Design as Percent of Construction:	4%
Other as Percent of Construction:	23%

2020 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.064	$0.064	$0.000	$0.063
Construction	$1.323	$1.323	$0.000	$1.148
Other	$0.305	$0.305	$0.000	$0.249
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$1.792**	**$1.792**	**$0.000**	**$1.460**

PTSID: 2603A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Feb-20	09-Apr-20	05-Apr-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-3
% Construction Change Order:	-11%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

ADA Improvements to Greene Lane

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.150	$0.150	$0.000	$0.142
Construction	$1.455	$1.455	$0.000	$1.322
Other	$0.722	$0.722	$0.000	$0.418
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$2.527**	**$2.527**	**$0.000**	**$1.881**

PTSID: 0078V TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Nov-19	27-Jan-20	25-Sep-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-9
% Construction Change Order:	-7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	50%

Danielson Pk (Rt 102 - West Greenville Rd)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.255	$0.249	($0.006)	$0.249
Construction	$4.837	$4.131	($0.706)	$4.131
Other	$1.088	$0.669	($0.419)	$0.664
Contingency	$0.242	$0.000	($0.242)	$0.000
Total	**$6.421**	**$5.049**	**($1.372)**	**$5.044**

PTSID: 0079P TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Oct-19	04-Mar-20	25-Sep-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-3
% Construction Change Order:	-9%
Design as Percent of Construction:	6%
Other as Percent of Construction:	16%

I-95 (Charles St - Lonsdale Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.372	$0.372	$0.000	$0.283
Construction	$4.491	$4.491	$0.000	$4.128
Other	$3.244	$1.484	($1.760)	$0.634
Contingency	$0.374	$0.234	($0.140)	$0.000
Total	**$8.481**	**$6.581**	**($1.900)**	**$5.045**

PTSID: 0082D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	12-Nov-19	13-Feb-20	25-Sep-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-9
% Construction Change Order:	-1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.231	$0.131	($0.100)	$0.000
Construction	$1.575	$1.500	($0.075)	$1.488
Other	$0.461	$0.857	$0.396	$0.917
Contingency	$0.221	$0.000	($0.221)	$0.000
Total	**$2.488**	**$2.488**	**$0.000**	**$2.405**

PTSID: 0173C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	12-Nov-19	27-Jan-20	27-Oct-20

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	57%

Rt 1A, Old Post Rd Charlestown

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.163	$0.187	$0.024	$0.187
Construction	$0.870	$0.761	($0.109)	$0.761
Other	$0.689	$0.360	($0.329)	$0.360
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$1.771**	**$1.308**	**($0.464)**	**$1.308**

PTSID: 0172N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	03-Jul-20	11-Sep-20	14-Dec-20

Anticipated Completion at NTP:	31-Dec-20
# of months late:	-1
% Construction Change Order:	-12%
Design as Percent of Construction:	25%
Other as Percent of Construction:	47%

Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.033	$1.180	$0.147	$1.170
Construction	$14.071	$14.071	$0.000	$13.687
Other	$4.275	$6.005	$1.730	$5.746
Contingency	$0.586	$0.000	($0.586)	$0.000
Total	**$19.965**	**$21.256**	**$1.291**	**$20.603**

PTSID: 0079B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Mar-20	13-Aug-20	02-Dec-22

Anticipated Completion at NTP:	30-Jun-23
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	8%
Other as Percent of Construction:	43%

TRAFFIC

HSIP - Crosswalk & Sign Enhancements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.341	$0.341	$0.000	$0.206
Construction	$1.460	$1.486	$0.027	$1.335
Other	$1.011	$0.984	($0.027)	$0.787
Contingency	$0.080	$0.080	$0.000	$0.000
Total	**$2.892**	**$2.892**	**$0.000**	**$2.327**

PTSID: 0091P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jun-20	28-Aug-20	28-Feb-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-4
% Construction Change Order:	1%
Design as Percent of Construction:	23%
Other as Percent of Construction:	66%

HSIP - Crosswalk & Signal Improvements 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.800	$0.800	$0.000	$0.304
Construction	$1.393	$1.413	$0.020	$1.185
Other	$1.506	$1.506	$0.000	$0.709
Contingency	$0.070	$0.049	($0.020)	$0.000
Total	**$3.767**	**$3.767**	**$0.000**	**$2.198**

PTSID: 2603P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-May-20	14-Aug-20	01-Feb-22

Anticipated Completion at NTP: 31-Dec-22
# of months late: -11
% Construction Change Order: -15%
Design as Percent of Construction: 57%
Other as Percent of Construction: 107%

HSIP - Intersection Safety Improvements - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.221	$0.221	$0.000	$0.205
Construction	$0.933	$0.933	$0.000	$0.861
Other	$0.409	$0.409	$0.000	$0.589
Contingency	$0.094	$0.094	$0.000	$0.000
Total	**$1.656**	**$1.656**	**$0.000**	**$1.655**

PTSID: 0153K TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Aug-20	29-Oct-20	30-Aug-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -4
% Construction Change Order: -3%
Design as Percent of Construction: 24%
Other as Percent of Construction: 44%

HSIP - Roadway Departure Mitigation - 2020

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.155	$0.155	$0.000	$0.038
Construction	$2.291	$2.291	$0.000	$2.133
Other	$0.635	$0.635	$0.000	$0.179
Contingency	$0.115	$0.115	$0.000	$0.000
Total	**$3.196**	**$3.196**	**$0.000**	**$2.350**

PTSID: 2601Y TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	06-Mar-20	23-Jun-20	16-Oct-20

Anticipated Completion at NTP: 31-May-21
# of months late: -8
% Construction Change Order: -7%
Design as Percent of Construction: 7%
Other as Percent of Construction: 28%

HSIP - Signalization of Allens Ave. C-5

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.206	$0.118	($0.089)	$0.097
Construction	$3.084	$3.134	$0.050	$2.860
Other	$1.255	$1.679	$0.423	$1.665
Contingency	$0.155	$0.006	($0.149)	$0.000
Total	**$4.700**	**$4.936**	**$0.236**	**$4.622**

PTSID: 0070I TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Apr-20	07-Jul-20	05-Nov-21

Anticipated Completion at NTP: 31-Dec-21
# of months late: -2
% Construction Change Order: -2%
Design as Percent of Construction: 4%
Other as Percent of Construction: 54%

STC – I-295 SB at Bald Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.409	$0.409	$0.000	$0.259
Construction	$1.270	$1.270	$0.000	$1.124
Other	$1.195	$1.195	$0.000	$0.855
Contingency	$0.113	$0.113	$0.000	$0.000
Total	**$2.987**	**$2.987**	**$0.000**	**$2.239**

PTSID: 2602L TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-20	15-Jan-21	20-Oct-21

Anticipated Completion at NTP: 31-May-22
# of months late: -7
% Construction Change Order: -11%
Design as Percent of Construction: 32%
Other as Percent of Construction: 94%

STC Improvements - 2020

	Budget			Spent
	Initial	**Projected**	**Difference**	**To Date**
Design	$0.294	$0.294	$0.000	$0.291
Construction	$0.974	$0.974	$0.000	$0.931
Other	$0.845	$0.845	$0.000	$0.924
Contingency	$0.097	$0.097	$0.000	$0.000
Total	**$2.210**	**$2.210**	**$0.000**	**$2.145**

PTSID: 2602M TYPE: TRAFFIC ☐ DesignBuild

	Advertise	NTP	Complete
Schedule:	21-Jul-20	28-Sep-20	26-Aug-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-4
% Construction Change Order:	-3%
Design as Percent of Construction:	30%
Other as Percent of Construction:	87%

FFY 2021 PROJECTS
Insert A

FFY21
BRIDGE

Rt 146 Reconstruction

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$4.225	$4.225	$0.000	$3.498
Construction	$167.400	$168.674	$1.274	$119.797
Other	$16.700	$16.700	$0.000	$13.241
Contingency	$8.500	$7.226	($1.274)	$0.000
Total	**$196.825**	**$196.825**	**$0.000**	**$136.535**

PTSID: 2603N TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Jul-21	18-Mar-22	Aug-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	0
% Construction Change Order:	9%
Design as Percent of Construction:	3%
Other as Percent of Construction:	10%

Bridge Group 32 – I-95

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.460	$2.460	$0.000	$2.742
Construction	$29.000	$29.000	$0.000	$28.418
Other	$4.330	$4.330	$0.000	$3.555
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$37.790**	**$37.790**	**$0.000**	**$34.714**

PTSID: 2603F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Nov-20	05-Feb-21	11-Aug-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	-4
% Construction Change Order:	10%
Design as Percent of Construction:	8%
Other as Percent of Construction:	15%

Bridge Group 35 - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.874	$1.874	$0.000	$1.340
Construction	$9.182	$9.182	$0.000	$9.171
Other	$4.037	$4.037	$0.000	$3.259
Contingency	$0.684	$0.684	$0.000	$0.000
Total	**$15.777**	**$15.777**	**$0.000**	**$13.770**

PTSID: 0016N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Jun-21	07-Sep-21	16-Jul-24

Anticipated Completion at NTP:	31-Aug-24
# of months late:	-2
% Construction Change Order:	11%
Design as Percent of Construction:	20%
Other as Percent of Construction:	44%

Bridge Group 45C_H - Cottrell

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.876	$0.874	($0.002)	$0.874
Construction	$2.620	$2.558	($0.062)	$2.558
Other	$1.753	$1.102	($0.652)	$1.033
Contingency	$0.270	$0.000	($0.270)	$0.000
Total	**$5.519**	**$4.534**	**($0.986)**	**$4.465**

PTSID: 2602X TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Jul-21	24-Sep-21	13-Oct-22

Anticipated Completion at NTP:	30-Apr-23
# of months late:	-7
% Construction Change Order:	-2%
Design as Percent of Construction:	34%
Other as Percent of Construction:	43%

Bridge Group 51B - Rt 37 C-3

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.515	$3.635	$0.120	$3.013
Construction	$65.333	$65.432	$0.099	$48.413
Other	$10.152	$11.433	$1.281	$7.026
Contingency	$6.000	$4.500	($1.500)	$0.000
Total	**$85.000**	**$85.000**	**$0.000**	**$58.452**

PTSID: 0013D TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Aug-21	01-Apr-22	Jun-26

Anticipated Completion at NTP:	30-Jun-26
# of months late:	0
% Construction Change Order:	2%
Design as Percent of Construction:	6%
Other as Percent of Construction:	17%

Bridge Group 57J - Browning Mill

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.428	$0.428	$0.000	$0.413
Construction	$0.600	$0.600	$0.000	$0.508
Other	$0.909	$0.909	$0.000	$0.706
Contingency	$0.107	$0.107	$0.000	$0.000
Total	**$2.044**	**$2.044**	**$0.000**	**$1.627**

PTSID: 0201L TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Jan-21	15-Mar-21	14-Oct-21

Anticipated Completion at NTP:	31-Dec-21
# of months late:	-3
% Construction Change Order:	-15%
Design as Percent of Construction:	71%
Other as Percent of Construction:	152%

Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.100	$3.100	$0.000	$3.168
Construction	$59.488	$59.488	$0.000	$31.991
Other	$9.510	$9.960	$0.450	$4.270
Contingency	$5.950	$5.500	($0.450)	$0.000
Total	**$78.048**	**$78.048**	**$0.000**	**$39.428**

PTSID: 2604M TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Mar-21	01-Sep-21	11-Apr-24

Anticipated Completion at NTP:	31-Aug-26
# of months late:	-29
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	17%

Bridge Group 59C - Reservoir Ave RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.078	$2.308	$0.230	$2.268
Construction	$7.889	$10.889	$3.000	$9.250
Other	$4.154	$6.884	$2.730	$6.077
Contingency	$0.400	$0.000	($0.400)	$0.000
Total	**$14.521**	**$20.081**	**$5.560**	**$17.596**

PTSID: 0014N TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Dec-20	30-Mar-21	03-Oct-24

Anticipated Completion at NTP:	31-Dec-22
# of months late:	21
% Construction Change Order:	30%
Design as Percent of Construction:	21%
Other as Percent of Construction:	63%

Bridge Group 69E - Hunts Mills

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.997	$0.997	$0.000	$1.002
Construction	$5.511	$5.511	$0.000	$5.215
Other	$2.020	$2.020	$0.000	$1.944
Contingency	$0.280	$0.280	$0.000	$0.000
Total	**$8.809**	**$8.809**	**$0.000**	**$8.161**

PTSID: 0032B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Sep-21	18-Mar-22	16-Oct-23

Anticipated Completion at NTP:	31-Oct-23
# of months late:	-1
% Construction Change Order:	-4%
Design as Percent of Construction:	18%
Other as Percent of Construction:	37%

OPERATING

Salt Storage Facility - Pawtucket

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.130	$0.130	$0.000	$0.124
Construction	$1.860	$1.860	$0.000	$1.841
Other	$0.210	$0.210	$0.000	$0.245
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$2.275**	**$2.275**	**$0.000**	**$2.210**

PTSID: 0131N TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-May-21	19-Aug-21	31-Oct-22

Anticipated Completion at NTP:	30-Sep-22
# of months late:	1
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	11%

PAVEMENT

2021 Crack Sealing North, South, Central Regions C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.054
Construction	$0.841	$0.825	($0.016)	$0.825
Other	$0.590	$0.302	($0.288)	$0.302
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$1.560**	**$1.181**	**($0.379)**	**$1.181**

PTSID: 2604C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Mar-21	27-May-21	15-Sep-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-3
% Construction Change Order:	-2%
Design as Percent of Construction:	7%
Other as Percent of Construction:	37%

2021 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.062	$0.060	($0.002)	$0.060
Construction	$1.934	$2.990	$1.056	$2.990
Other	$0.575	$0.841	$0.266	$0.791
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$2.671**	**$3.891**	**$1.220**	**$3.841**

PTSID: 2604A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Mar-21	04-Jun-21	28-Oct-21

Anticipated Completion at NTP:	30-Nov-21
# of months late:	-1
% Construction Change Order:	55%
Design as Percent of Construction:	2%
Other as Percent of Construction:	28%

2021 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.053	$0.053	$0.000	$0.053
Construction	$1.164	$1.042	($0.121)	$1.042
Other	$0.400	$0.239	($0.161)	$0.189
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$1.667**	**$1.335**	**($0.332)**	**$1.284**

PTSID: 2604B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Mar-21	17-May-21	08-Apr-22

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-3
% Construction Change Order:	-10%
Design as Percent of Construction:	5%
Other as Percent of Construction:	23%

Birch Swamp & Schoolhouse Rd (Market St - Long Ln)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.458	$0.458	$0.000	$0.356
Construction	$3.698	$3.727	$0.028	$3.119
Other	$1.543	$1.388	($0.155)	$1.115
Contingency	$0.300	$0.100	($0.200)	$0.000
Total	**$6.000**	**$5.673**	**($0.327)**	**$4.589**

PTSID: 0083R TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-May-21	26-Jul-21	14-Apr-23

Anticipated Completion at NTP:	31-May-23
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	37%

I-195 Relocation - C-19 - Parks/Bridge Compltion

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.300	$0.300	$0.000	$0.280
Construction	$0.500	$0.500	$0.000	$0.403
Other	$0.644	$0.644	$0.000	$0.387
Contingency	$0.075	$0.075	$0.000	$0.000
Total	**$1.519**	**$1.519**	**$0.000**	**$1.069**

PTSID: 0012X TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Apr-21	09-Jul-21	30-Nov-21

Anticipated Completion at NTP:	30-Jun-22
# of months late:	-7
% Construction Change Order:	-13%
Design as Percent of Construction:	60%
Other as Percent of Construction:	129%

I-95 SB High Speed Lane Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.034	($0.002)	$0.033
Construction	$0.353	$0.212	($0.141)	$0.212
Other	$0.221	$0.227	$0.007	$0.227
Contingency	$0.035	$0.050	$0.015	$0.000
Total	**$0.644**	**$0.523**	**($0.121)**	**$0.473**

PTSID: 2604D TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	12-Dec-20	24-Mar-21	21-May-21

Anticipated Completion at NTP:	30-Jun-21
# of months late:	-1
% Construction Change Order:	-3%
Design as Percent of Construction:	16%
Other as Percent of Construction:	107%

Pell Bridge Ramps - Phase 2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.400	$7.600	$1.200	$6.780
Construction	$57.979	$84.979	$27.000	$62.171
Other	$8.200	$22.235	$14.035	$19.948
Contingency	$2.000	$2.000	$0.000	$0.000
Total	**$74.579**	**$116.814**	**$42.235**	**$88.899**

PTSID: 0050B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Nov-20	01-Jun-21	31-Jul-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	-5
% Construction Change Order:	23%
Design as Percent of Construction:	9%
Other as Percent of Construction:	26%

STORMWATER

Rt 1 - Post Rd (NKS) - Drainage

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.169	$1.090	($0.079)	$1.090
Construction	$5.536	$4.975	($0.561)	$4.975
Other	$3.557	$2.170	($1.388)	$2.120
Contingency	$0.280	$0.000	($0.280)	$0.000
Total	**$10.542**	**$8.234**	**($2.308)**	**$8.184**

PTSID: 2601W TYPE: STORMWATER ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jan-21	12-Apr-21	30-Dec-22

Anticipated Completion at NTP:	31-May-23
# of months late:	-5
% Construction Change Order:	-10%
Design as Percent of Construction:	22%
Other as Percent of Construction:	44%

TRAFFIC

HSIP - Intersection Safety - Route 6 & 7

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.335	$0.335	$0.000	$0.308
Construction	$2.547	$2.547	$0.000	$1.945
Other	$1.688	$1.688	$0.000	$1.032
Contingency	$0.060	$0.060	$0.000	$0.000
Total	**$4.630**	**$4.630**	**$0.000**	**$3.285**

PTSID: 0091U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Dec-20	24-Mar-21	31-May-22

Anticipated Completion at NTP:	30-Sep-22
# of months late:	-4
% Construction Change Order:	-23%
Design as Percent of Construction:	13%
Other as Percent of Construction:	66%

HSIP - Intersection Safety - Rt 37 & Natick Ave

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.166	$0.166	$0.000	$0.027
Construction	$2.019	$2.108	$0.089	$2.039
Other	$0.690	$0.690	$0.000	$0.918
Contingency	$0.125	$0.036	($0.089)	$0.000
Total	**$3.000**	**$3.000**	**$0.000**	**$2.984**

PTSID: 2604G TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Oct-20	15-Jan-21	03-May-22

Anticipated Completion at NTP:	30-Sep-21
# of months late:	7
% Construction Change Order:	10%
Design as Percent of Construction:	8%
Other as Percent of Construction:	33%

HSIP - Roadway Departure Mitigation - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.109
Construction	$0.900	$0.900	$0.000	$0.752
Other	$1.605	$1.605	$0.000	$0.326
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$2.880**	**$2.880**	**$0.000**	**$1.187**

PTSID: 2603S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Feb-21	23-Apr-21	29-Jun-22

Anticipated Completion at NTP:	31-Dec-21
# of months late:	6
% Construction Change Order:	-14%
Design as Percent of Construction:	14%
Other as Percent of Construction:	178%

Intersection Safety Improvements 2019 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.540	$0.540	$0.000	$0.482
Construction	$4.615	$4.615	$0.000	$4.132
Other	$1.370	$1.370	$0.000	$1.514
Contingency	$0.240	$0.240	$0.000	$0.000
Total	**$6.765**	**$6.765**	**$0.000**	**$6.127**

PTSID: 0025Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-21	29-Dec-21	18-Apr-23

Anticipated Completion at NTP:	31-May-23
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	30%

Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.105	$0.105	$0.000	$0.039
Construction	$0.926	$0.926	$0.000	$0.811
Other	$1.100	$1.100	$0.000	$0.272
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$2.130**	**$2.130**	**$0.000**	**$1.122**

PTSID: 0011U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Sep-21	15-Dec-21	31-Oct-22

Anticipated Completion at NTP:	31-Dec-22
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	11%
Other as Percent of Construction:	119%

SRTS - C-4 (Wrn)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.786	$0.919	$0.133	$0.881
Construction	$3.746	$4.246	$0.500	$1.949
Other	$1.118	$1.768	$0.650	$1.462
Contingency	$0.200	$0.000	($0.200)	$0.000
Total	**$5.850**	**$6.933**	**$1.083**	**$4.292**

PTSID: 0162D TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Feb-21	15-Dec-21	Dec-25

Anticipated Completion at NTP:	31-Aug-23
# of months late:	28
% Construction Change Order:	15%
Design as Percent of Construction:	22%
Other as Percent of Construction:	42%

FFY 2022 PROJECTS
Insert A

FFY22

BRIDGE

Barrington & Warren Bike Path Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.550	$1.550	$0.000	$1.318
Construction	$17.987	$17.987	$0.000	$12.399
Other	$3.610	$3.610	$0.000	$1.700
Contingency	$1.780	$1.780	$0.000	$0.000
Total	**$24.927**	**$24.927**	**$0.000**	**$15.417**

PTSID: 0188A TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Dec-21	01-Sep-22	Jun-26

Anticipated Completion at NTP:	30-Jun-26
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

Bridge Group 13B - Rt 146 C-2

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.569	$0.569	$0.000	$0.614
Construction	$3.186	$3.186	$0.000	$2.824
Other	$1.560	$1.560	$0.000	$1.140
Contingency	$0.185	$0.185	$0.000	$0.000
Total	**$5.500**	**$5.500**	**$0.000**	**$4.578**

PTSID: 0031Z TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	21-Feb-22	19-May-22	13-Nov-24

Anticipated Completion at NTP:	31-Dec-23
# of months late:	11
% Construction Change Order:	2%
Design as Percent of Construction:	18%
Other as Percent of Construction:	49%

Bridge Group 14 - Rt 99

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.500	$2.500	$0.000	$1.545
Construction	$15.777	$15.777	$0.000	$12.243
Other	$3.779	$3.779	$0.000	$2.455
Contingency	$0.790	$0.790	$0.000	$0.000
Total	**$22.846**	**$22.846**	**$0.000**	**$16.242**

PTSID: 0013T TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-22	08-Dec-22	Nov-25

Anticipated Completion at NTP:	30-Nov-25
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	16%
Other as Percent of Construction:	24%

Bridge Group 33A - I-295 Providence St.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.124	$1.124	$0.000	$1.024
Construction	$10.726	$10.726	$0.000	$9.386
Other	$3.632	$3.632	$0.000	$2.543
Contingency	$0.537	$0.537	$0.000	$0.000
Total	**$16.018**	**$16.018**	**$0.000**	**$12.953**

PTSID: 2603G TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Jul-22	19-Oct-22	18-Dec-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-5
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	34%

Bridge Group 37 - I-295 Mendon

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.922	$0.922	$0.000	$0.930
Construction	$11.553	$11.553	$0.000	$8.356
Other	$4.545	$4.545	$0.000	$2.381
Contingency	$0.580	$0.580	$0.000	$0.000
Total	**$17.600**	**$17.600**	**$0.000**	**$11.667**

PTSID: 0016Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-22	03-Aug-22	Nov-25

Anticipated Completion at NTP:	31-May-25
# of months late:	6
% Construction Change Order:	3%
Design as Percent of Construction:	8%
Other as Percent of Construction:	39%

Bridge Group 39 - Rt 146

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.451	$2.451	$0.000	$2.495
Construction	$26.560	$26.560	$0.000	$19.846
Other	$5.327	$5.327	$0.000	$5.101
Contingency	$1.341	$1.341	$0.000	$0.000
Total	**$35.679**	**$35.679**	**$0.000**	**$27.443**

PTSID: 0016R TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Mar-22	06-May-22	Sep-26

Anticipated Completion at NTP:	31-Oct-24
# of months late:	23
% Construction Change Order:	31%
Design as Percent of Construction:	9%
Other as Percent of Construction:	20%

Bridge Group 42A

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.559	$0.539	($0.020)	$0.180
Construction	$2.943	$2.939	($0.003)	$2.709
Other	$2.834	$2.857	$0.023	$1.060
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$6.485**	**$6.485**	**$0.000**	**$3.949**

PTSID: 0016U TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Oct-21	20-Jan-22	17-Mar-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	-5
% Construction Change Order:	-7%
Design as Percent of Construction:	18%
Other as Percent of Construction:	97%

Bridge Group 45B_H - Kings Factory (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.500	$0.500	$0.000	$0.563
Construction	$4.180	$4.180	$0.000	$3.923
Other	$1.895	$1.895	$0.000	$1.100
Contingency	$0.220	$0.220	$0.000	$0.000
Total	**$6.794**	**$6.794**	**$0.000**	**$5.586**

PTSID: 2606B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Aug-22	19-Oct-22	15-Apr-24

Anticipated Completion at NTP:	31-Jul-24
# of months late:	-4
% Construction Change Order:	-1%
Design as Percent of Construction:	12%
Other as Percent of Construction:	45%

OPERATING

Salt Storage Facility - Newport

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.190	$0.190	$0.000	$0.180
Construction	$3.123	$3.123	$0.000	$3.220
Other	$0.570	$0.570	$0.000	$0.284
Contingency	$0.100	$0.100	$0.000	$0.000
Total	**$3.983**	**$3.983**	**$0.000**	**$3.683**

PTSID: 0131P TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	30-Jun-22	09-Sep-22	22-Sep-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-9
% Construction Change Order:	3%
Design as Percent of Construction:	6%
Other as Percent of Construction:	18%

PAVEMENT

2022 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.060	$0.051	($0.009)	$0.051
Construction	$1.307	$1.298	($0.009)	$1.298
Other	$0.643	$0.326	($0.317)	$0.276
Contingency	$0.050	$0.000	($0.050)	$0.000
Total	**$2.060**	**$1.676**	**($0.384)**	**$1.626**

PTSID: 2605C TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Feb-22	09-Sep-22	23-Jun-23

Anticipated Completion at NTP:	30-Nov-22
# of months late:	7
% Construction Change Order:	-1%
Design as Percent of Construction:	4%
Other as Percent of Construction:	25%

2022 Paver Placed Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.066	$0.066	$0.000	$0.063
Construction	$2.156	$3.166	$1.010	$3.153
Other	$0.770	$0.760	($0.010)	$0.633
Contingency	$0.100	$0.000	($0.100)	$0.000
Total	**$3.091**	**$3.991**	**$0.900**	**$3.849**

PTSID: 2605A TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	11-Feb-22	18-Apr-22	29-Oct-22

Anticipated Completion at NTP:	30-Nov-22
# of months late:	-1
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	24%

2022 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.054	$0.054	$0.000	$0.054
Construction	$1.499	$1.500	$0.001	$1.500
Other	$0.430	$0.303	($0.127)	$0.243
Contingency	$0.075	$0.000	($0.075)	$0.000
Total	**$2.057**	**$1.856**	**($0.201)**	**$1.796**

PTSID: 2605B TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	04-Feb-22	18-Apr-22	21-Apr-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	-2
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	20%

Airport Connector & Rt 1/1A Post Rd.

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.595	$0.595	$0.000	$0.640
Construction	$8.467	$8.467	$0.000	$6.626
Other	$3.370	$3.370	$0.000	$2.451
Contingency	$0.520	$0.520	$0.000	$0.000
Total	**$12.952**	**$12.952**	**$0.000**	**$9.718**

PTSID: 0074Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Feb-22	13-May-22	13-Nov-24

Anticipated Completion at NTP:	31-Oct-23
# of months late:	13
% Construction Change Order:	14%
Design as Percent of Construction:	7%
Other as Percent of Construction:	40%

Boston Neck Rd & South County Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.831	$0.831	$0.000	$0.631
Construction	$20.469	$20.469	$0.000	$15.385
Other	$4.735	$4.735	$0.000	$2.836
Contingency	$1.003	$1.003	$0.000	$0.000
Total	**$27.037**	**$27.037**	**$0.000**	**$18.852**

PTSID: 0082S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-May-22	13-Jul-22	15-Nov-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-8
% Construction Change Order:	-4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	23%

East Shore Expwy & Wampanoag Tr

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.389	$0.389	$0.000	$0.374
Construction	$7.981	$7.981	$0.000	$6.921
Other	$2.250	$2.250	$0.000	$1.731
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$11.019**	**$11.019**	**$0.000**	**$9.026**

PTSID: 0082N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Nov-21	01-Mar-22	18-Nov-22

Anticipated Completion at NTP:	30-Apr-23
# of months late:	-5
% Construction Change Order:	-2%
Design as Percent of Construction:	5%
Other as Percent of Construction:	28%

I-95 (Connecticut S/L to Baker Pine Rd.)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.308
Construction	$14.575	$14.575	$0.000	$11.814
Other	$3.467	$3.467	$0.000	$1.466
Contingency	$0.760	$0.760	$0.000	$0.000
Total	**$19.251**	**$19.251**	**$0.000**	**$13.588**

PTSID: 2604S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	09-Sep-22	04-Nov-22	13-Oct-23

Anticipated Completion at NTP:	31-Dec-23
# of months late:	-3
% Construction Change Order:	-19%
Design as Percent of Construction:	3%
Other as Percent of Construction:	24%

Interstate Resurfacing (I-95 and I-295)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.713	$0.713	$0.000	$0.610
Construction	$29.345	$29.345	$0.000	$26.965
Other	$5.310	$5.310	$0.000	$2.063
Contingency	$1.393	$1.393	$0.000	$0.000
Total	**$36.761**	**$36.761**	**$0.000**	**$29.639**

PTSID: 2605G TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	03-Jun-22	27-Jul-22	20-Nov-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-7
% Construction Change Order:	8%
Design as Percent of Construction:	2%
Other as Percent of Construction:	18%

Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.816	$0.816	$0.000	$0.838
Construction	$4.981	$4.981	$0.000	$3.856
Other	$2.864	$2.864	$0.000	$1.978
Contingency	$0.251	$0.251	$0.000	$0.000
Total	**$8.911**	**$8.911**	**$0.000**	**$6.673**

PTSID: 0082U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	16-Dec-21	18-Mar-22	24-Jul-24

Anticipated Completion at NTP:	31-Aug-23
# of months late:	11
% Construction Change Order:	6%
Design as Percent of Construction:	16%
Other as Percent of Construction:	57%

Statewide Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.294	$0.294	$0.000	$0.292
Construction	$2.449	$2.449	$0.000	$2.037
Other	$1.087	$1.087	$0.000	$0.246
Contingency	$0.170	$0.170	$0.000	$0.000
Total	**$4.000**	**$4.000**	**$0.000**	**$2.575**

PTSID: 2605V TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Apr-22	30-Jun-22	04-Dec-22

Anticipated Completion at NTP:	31-May-23
# of months late:	-6
% Construction Change Order:	-17%
Design as Percent of Construction:	12%
Other as Percent of Construction:	44%

US-6, RI-94, Reynolds Rd, & East Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.317	$0.314	($0.003)	$0.314
Construction	$11.274	$10.215	($1.059)	$10.215
Other	$1.378	$1.438	$0.059	$1.388
Contingency	$0.570	$0.000	($0.570)	$0.000
Total	**$13.540**	**$11.966**	**($1.573)**	**$11.916**

PTSID: 2605U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-May-22	12-Jul-22	30-Jun-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	0
% Construction Change Order:	-10%
Design as Percent of Construction:	3%
Other as Percent of Construction:	14%

TRAFFIC

HSIP - High Risk Rural Roads Improvements 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.151	$0.151	$0.000	$0.152
Construction	$1.979	$1.979	$0.000	$1.595
Other	$1.015	$1.015	$0.000	$0.712
Contingency	$0.200	$0.200	$0.000	$0.000
Total	**$3.345**	**$3.345**	**$0.000**	**$2.459**

PTSID: 2604N TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Feb-22	18-Apr-22	28-Apr-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	-3
% Construction Change Order:	-21%
Design as Percent of Construction:	8%
Other as Percent of Construction:	51%

HSIP - Intersection & Crosswalk - East-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.407	$0.420	$0.013	$0.383
Construction	$1.165	$1.675	$0.510	$1.484
Other	$1.302	$1.302	$0.000	$0.778
Contingency	$0.341	$0.341	$0.000	$0.000
Total	**$3.215**	**$3.738**	**$0.523**	**$2.646**

PTSID: 2604P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Jul-22	19-Oct-22	17-Nov-23

Anticipated Completion at NTP:	31-May-24
# of months late:	-7
% Construction Change Order:	13%
Design as Percent of Construction:	25%
Other as Percent of Construction:	78%

HSIP - Intersection & Crosswalk Improvements East Bay - 2021

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.377	$0.377	$0.000	$0.376
Construction	$2.399	$2.399	$0.000	$2.451
Other	$1.105	$1.105	$0.000	$0.885
Contingency	$0.120	$0.120	$0.000	$0.000
Total	**$4.000**	**$4.000**	**$0.000**	**$3.712**

PTSID: 2603U TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jan-22	18-Apr-22	30-Jul-23

Anticipated Completion at NTP:	30-Jun-23
# of months late:	1
% Construction Change Order:	8%
Design as Percent of Construction:	16%
Other as Percent of Construction:	46%

HSIP - Intersection & Crosswalks Central-South - 2022

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.446	$0.446	$0.000	$0.433
Construction	$2.783	$2.783	$0.000	$2.774
Other	$2.135	$1.550	($0.585)	$1.344
Contingency	$0.140	$0.140	$0.000	$0.000
Total	**$5.504**	**$4.919**	**($0.585)**	**$4.550**

PTSID: 2603T TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Nov-21	15-Feb-22	12-May-23

Anticipated Completion at NTP:	31-Jul-23
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	16%
Other as Percent of Construction:	56%

Rt 146 Guide Signs - C-2 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.035	$0.035	$0.000	$0.610
Construction	$5.875	$5.875	$0.000	$4.287
Other	$1.014	$1.014	$0.000	$1.094
Contingency	$0.195	$0.195	$0.000	$0.000
Total	**$7.119**	**$7.119**	**$0.000**	**$5.990**

PTSID: 2604R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Oct-21	21-Jan-22	27-Feb-25

Anticipated Completion at NTP:	30-Jun-24
# of months late:	8
% Construction Change Order:	1%
Design as Percent of Construction:	1%
Other as Percent of Construction:	17%

Statewide Congested Corridor Upgrades

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.170	$0.170	$0.000	$0.101
Construction	$1.770	$1.770	$0.000	$1.372
Other	$1.275	$1.275	$0.000	$0.931
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$3.365**	**$3.365**	**$0.000**	**$2.403**

PTSID: 2605X TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Sep-22	06-Feb-23	08-Apr-25

Anticipated Completion at NTP:	31-Jul-24
# of months late:	8
% Construction Change Order:	8%
Design as Percent of Construction:	10%
Other as Percent of Construction:	72%

TRANSIT

Pawtucket/Central Falls Transit Center Parking Lot

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.369	$0.369	$0.000	$0.162
Construction	$4.378	$6.878	$2.500	$6.380
Other	$4.239	$3.407	($0.832)	$3.274
Contingency	$0.466	$0.000	($0.466)	$0.000
Total	**$9.452**	**$10.655**	**$1.202**	**$9.815**

PTSID: 9009B TYPE: TRANSIT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	01-Mar-22	01-Jun-22	23-Jan-23

Anticipated Completion at NTP:	31-Mar-23
# of months late:	-2
% Construction Change Order:	137%
Design as Percent of Construction:	5%
Other as Percent of Construction:	50%

Providence Station Improvements SOGR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$2.500	$6.300	$3.800	$5.514
Construction	$20.707	$20.707	$0.000	$0.425
Other	$1.793	$2.662	$0.869	$4.966
Contingency	$0.000	$0.000	$0.000	$0.000
Total	**$25.000**	**$29.669**	**$4.669**	**$10.906**

PTSID: 9005V TYPE: TRANSIT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-22	10-Jun-22	Mar-27

Anticipated Completion at NTP:	31-Dec-22
# of months late:	52
% Construction Change Order:	7%
Design as Percent of Construction:	30%
Other as Percent of Construction:	13%

FFY 2023 PROJECTS
Insert A

FFY23
BRIDGE

Bridge Group 13E - West River

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.044	$1.044	$0.000	$0.920
Construction	$5.928	$5.928	$0.000	$4.809
Other	$3.200	$3.200	$0.000	$1.239
Contingency	$0.300	$0.300	$0.000	$0.000
Total	**$10.471**	**$10.471**	**$0.000**	**$6.968**

PTSID: 2605F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Jun-23	23-Aug-23	28-May-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	-5
% Construction Change Order:	3%
Design as Percent of Construction:	18%
Other as Percent of Construction:	54%

Bridge Group 17B - BUR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.898	$1.898	$0.000	$1.954
Construction	$12.441	$12.441	$0.000	$7.592
Other	$3.754	$3.754	$0.000	$1.259
Contingency	$0.700	$0.700	$0.000	$0.000
Total	**$18.793**	**$18.793**	**$0.000**	**$10.805**

PTSID: 2601R TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	03-Feb-23	23-May-23	Jun-26

Anticipated Completion at NTP:	30-Jun-26
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	15%
Other as Percent of Construction:	30%

Bridge Group 17D – BUR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.063	$1.063	$0.000	$1.052
Construction	$8.696	$8.696	$0.000	$7.787
Other	$2.187	$2.187	$0.000	$1.332
Contingency	$0.700	$0.700	$0.000	$0.000
Total	**$12.646**	**$12.646**	**$0.000**	**$10.171**

PTSID: 2606V TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Jul-23	26-Sep-23	15-Nov-24

Anticipated Completion at NTP:	30-Jun-25
# of months late:	-8
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	25%

Bridge Preservation Program 2022 C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.450	$0.450	$0.000	$0.301
Construction	$4.657	$4.657	$0.000	$3.920
Other	$1.194	$1.194	$0.000	$0.884
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$6.801**	**$6.801**	**$0.000**	**$5.105**

PTSID: 1500B TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	14-Dec-22	27-Feb-23	12-Mar-25

Anticipated Completion at NTP:	31-May-24
# of months late:	10
% Construction Change Order:	-7%
Design as Percent of Construction:	10%
Other as Percent of Construction:	26%

Corridor - Tower Hill Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.901	$1.901	$0.000	$1.856
Construction	$27.983	$27.983	$0.000	$14.310
Other	$4.611	$4.611	$0.000	$3.032
Contingency	$1.400	$1.400	$0.000	$0.000
Total	**$35.896**	**$35.896**	**$0.000**	**$19.199**

PTSID: 0016H TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Aug-23	16-Nov-23	May-26

Anticipated Completion at NTP:	31-May-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	16%

PAVEMENT

2023 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.065	$0.065	$0.000	$0.057
Construction	$1.474	$1.474	$0.000	$1.414
Other	$0.595	$0.595	$0.000	$0.155
Contingency	$0.058	$0.058	$0.000	$0.000
Total	**$2.193**	**$2.193**	**$0.000**	**$1.626**

PTSID: 2606Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Mar-23	25-May-23	01-Sep-23

Anticipated Completion at NTP:	30-Nov-23
# of months late:	-3
% Construction Change Order:	-4%
Design as Percent of Construction:	4%
Other as Percent of Construction:	40%

2023 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.075	$0.075	$0.000	$0.069
Construction	$6.689	$6.689	$0.000	$5.098
Other	$1.174	$1.174	$0.000	$0.664
Contingency	$0.250	$0.250	$0.000	$0.000
Total	**$8.187**	**$8.187**	**$0.000**	**$5.831**

PTSID: 2606N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Feb-23	25-May-23	15-Jan-24

Anticipated Completion at NTP:	30-Nov-23
# of months late:	2
% Construction Change Order:	-2%
Design as Percent of Construction:	1%
Other as Percent of Construction:	18%

2023 Rubberized Asphalt Chip Seal C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.070	$0.070	$0.000	$0.060
Construction	$1.251	$1.251	$0.000	$1.104
Other	$0.494	$0.494	$0.000	$0.234
Contingency	$0.052	$0.052	$0.000	$0.000
Total	**$1.867**	**$1.867**	**$0.000**	**$1.399**

PTSID: 2606P TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	13-Mar-23	30-May-23	22-Apr-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-2
% Construction Change Order:	-12%
Design as Percent of Construction:	6%
Other as Percent of Construction:	39%

Pavement Improvements - BAR, EPR, WRN

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.950	$0.950	$0.000	$0.986
Construction	$15.083	$15.083	$0.000	$4.284
Other	$3.065	$3.065	$0.000	$1.304
Contingency	$1.207	$1.207	$0.000	$0.000
Total	**$20.304**	**$20.304**	**$0.000**	**$6.574**

PTSID: 2605R TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Aug-23	27-Feb-24	Oct-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	0
% Construction Change Order:	3%
Design as Percent of Construction:	6%
Other as Percent of Construction:	20%

Pavement Improvements - CHA, WES

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.795	$0.795	$0.000	$0.645
Construction	$16.900	$16.848	($0.052)	$15.350
Other	$3.232	$3.298	$0.067	$2.680
Contingency	$1.700	$1.685	($0.015)	$0.000
Total	**$22.627**	**$22.626**	**$0.000**	**$18.675**

PTSID: 2605P TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Jun-23	23-Aug-23	07-Dec-24

Anticipated Completion at NTP:	30-Jun-25
# of months late:	-7
% Construction Change Order:	-1%
Design as Percent of Construction:	5%
Other as Percent of Construction:	20%

Pavement Improvements - CUM

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.953	$0.953	$0.000	$0.712
Construction	$9.169	$9.169	$0.000	$2.431
Other	$4.030	$4.030	$0.000	$1.477
Contingency	$0.460	$0.460	$0.000	$0.000
Total	**$14.613**	**$14.613**	**$0.000**	**$4.620**

PTSID: 2605Q TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-23	18-Dec-23	Nov-25

Anticipated Completion at NTP:	30-Nov-25
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	44%

Pavement Improvements - Mendon Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.515	$0.515	$0.000	$0.527
Construction	$4.498	$4.498	$0.000	$3.406
Other	$2.768	$2.768	$0.000	$1.210
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$8.280**	**$8.280**	**$0.000**	**$5.142**

PTSID: 2606U TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-23	21-Aug-23	27-Nov-24

Anticipated Completion at NTP:	31-Dec-24
# of months late:	-1
% Construction Change Order:	-1%
Design as Percent of Construction:	11%
Other as Percent of Construction:	62%

Pavement Improvements - Putnam Pike & Reservoir Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.334	$0.334	$0.000	$0.245
Construction	$3.972	$3.972	$0.000	$3.115
Other	$1.930	$1.930	$0.000	$0.614
Contingency	$0.199	$0.199	$0.000	$0.000
Total	**$6.435**	**$6.435**	**$0.000**	**$3.974**

PTSID: 2605N TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Aug-23	16-Nov-23	05-Sep-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-9
% Construction Change Order:	-1%
Design as Percent of Construction:	8%
Other as Percent of Construction:	49%

Pavement Improvements - WAR C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.252	$1.252	$0.000	$1.215
Construction	$6.153	$6.153	$0.000	$2.419
Other	$3.490	$3.490	$0.000	$1.177
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$11.296**	**$11.296**	**$0.000**	**$4.812**

PTSID: 2604X TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Sep-23	19-Dec-23	Oct-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	0
% Construction Change Order:	-2%
Design as Percent of Construction:	20%
Other as Percent of Construction:	57%

TAP

Airport Connector Landscaping

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.140	$1.140	$0.000	$0.739
Construction	$7.003	$7.003	$0.000	$6.293
Other	$1.835	$1.835	$0.000	$0.594
Contingency	$0.350	$0.350	$0.000	$0.000
Total	**$10.328**	**$10.328**	**$0.000**	**$7.626**

PTSID: 2606L TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Mar-23	02-Jun-23	31-May-24

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-1
% Construction Change Order:	6%
Design as Percent of Construction:	16%
Other as Percent of Construction:	26%

Washington Secondary Bike Path Resurfacing

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.760	$0.760	$0.000	$0.647
Construction	$7.587	$7.587	$0.000	$6.393
Other	$2.361	$2.361	$0.000	$0.779
Contingency	$0.379	$0.379	$0.000	$0.000
Total	**$11.086**	**$11.086**	**$0.000**	**$7.819**

PTSID: 0026Q TYPE: TAP ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Sep-23	21-Dec-23	14-Dec-24

Anticipated Completion at NTP:	31-Oct-25
# of months late:	-11
% Construction Change Order:	1%
Design as Percent of Construction:	10%
Other as Percent of Construction:	31%

TRAFFIC

HSIP - Intersection & Crosswalk - 2023

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.475	$0.475	$0.000	$0.493
Construction	$2.981	$2.981	$0.000	$2.128
Other	$1.820	$1.820	$0.000	$1.063
Contingency	$0.400	$0.400	$0.000	$0.000
Total	**$5.676**	**$5.676**	**$0.000**	**$3.684**

PTSID: 2605Y TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	23-Jun-23	22-Aug-23	10-Oct-24

Anticipated Completion at NTP:	31-Oct-24
# of months late:	-1
% Construction Change Order:	-4%
Design as Percent of Construction:	16%
Other as Percent of Construction:	61%

HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.525	$0.525	$0.000	$0.432
Construction	$3.499	$3.499	$0.000	$2.971
Other	$2.057	$2.057	$0.000	$0.850
Contingency	$0.225	$0.225	$0.000	$0.000
Total	**$6.306**	**$6.306**	**$0.000**	**$4.253**

PTSID: 2606R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Oct-22	06-Feb-23	23-May-24

Anticipated Completion at NTP:	31-Jul-24
# of months late:	-2
% Construction Change Order:	3%
Design as Percent of Construction:	15%
Other as Percent of Construction:	59%

Pawtucket Bridge Lighting and Bridge Strike Detection Systems

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.753	$0.753	$0.000	$0.426
Construction	$3.163	$3.163	$0.000	$3.018
Other	$1.438	$1.438	$0.000	$0.477
Contingency	$0.160	$0.160	$0.000	$0.000
Total	**$5.514**	**$5.514**	**$0.000**	**$3.921**

PTSID: 2605W TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Oct-22	26-Jan-23	01-Dec-23

Anticipated Completion at NTP:	30-Jun-24
# of months late:	-7
% Construction Change Order:	13%
Design as Percent of Construction:	24%
Other as Percent of Construction:	45%

Rt 138 & Rt 112 Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.642	$0.642	$0.000	$0.578
Construction	$3.566	$3.566	$0.000	$3.148
Other	$2.123	$2.123	$0.000	$1.642
Contingency	$0.180	$0.180	$0.000	$0.000
Total	**$6.511**	**$6.511**	**$0.000**	**$5.368**

PTSID: 0102R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Nov-22	08-Feb-23	24-Oct-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-7
% Construction Change Order:	5%
Design as Percent of Construction:	18%
Other as Percent of Construction:	60%

Statewide Systemic Safety Improvements

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.215	$0.215	$0.000	$0.000
Construction	$4.779	$4.779	$0.000	$3.934
Other	$1.380	$1.380	$0.000	$0.938
Contingency	$0.240	$0.240	$0.000	$0.000
Total	**$6.614**	**$6.614**	**$0.000**	**$4.872**

PTSID: 2606A TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Oct-22	16-Dec-22	29-Mar-25

Anticipated Completion at NTP:	30-Jun-24
# of months late:	9
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	29%

FFY 2024 PROJECTS
Insert A

FFY24

BRIDGE

Bridge Group 02 - Foster

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.749	$1.749	$0.000	$1.576
Construction	$9.181	$9.181	$0.000	$2.524
Other	$2.058	$2.058	$0.000	$0.726
Contingency	$0.450	$0.450	$0.000	$0.000
Total	**$13.438**	**$13.438**	**$0.000**	**$4.826**

PTSID: 2605M TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-May-24	26-Jul-24	Sep-27

Anticipated Completion at NTP:	30-Sep-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	19%
Other as Percent of Construction:	22%

Bridge Group 04_R - I-95/RT 10

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$14.951	$14.951	$0.000	$8.582
Construction	$625.087	$625.087	$0.000	$69.764
Other	$76.800	$76.800	$0.000	$1.772
Contingency	$62.509	$62.509	$0.000	$0.000
Total	**$779.347**	**$779.347**	**$0.000**	**$80.118**

PTSID: 2603M TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Jan-24	31-Jul-24	Jun-31

Anticipated Completion at NTP:	30-Jun-31
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	12%

Bridge Group 17A - I-295

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.520	$3.520	$0.000	$3.036
Construction	$49.333	$49.333	$0.000	$8.986
Other	$5.668	$5.668	$0.000	$0.758
Contingency	$4.940	$4.940	$0.000	$0.000
Total	**$63.461**	**$63.461**	**$0.000**	**$12.780**

PTSID: 2608E TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	01-Dec-23	30-May-24	Sep-26

Anticipated Completion at NTP:	30-Sep-26
# of months late:	0
% Construction Change Order:	-1%
Design as Percent of Construction:	7%
Other as Percent of Construction:	11%

Bridge Group 17C - Newell and Sneech

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.418	$1.418	$0.000	$1.062
Construction	$5.306	$5.306	$0.000	$0.377
Other	$3.587	$3.587	$0.000	$0.457
Contingency	$0.270	$0.270	$0.000	$0.000
Total	**$10.581**	**$10.581**	**$0.000**	**$1.896**

PTSID: 2602D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Aug-24	11-Dec-24	Aug-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	27%
Other as Percent of Construction:	68%

Bridge Group 18C_R - Frenchtown

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.026	$3.026	$0.000	$1.154
Construction	$54.828	$54.828	$0.000	$3.873
Other	$13.430	$13.430	$0.000	$0.588
Contingency	$5.490	$5.490	$0.000	$0.000
Total	**$76.773**	**$76.773**	**$0.000**	**$5.616**

PTSID: 2608R TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	17-Apr-24	23-Oct-24	Jun-27

Anticipated Completion at NTP:	30-Jun-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	24%

Bridge Group 42C - Greene Bridges

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.623	$1.623	$0.000	$1.206
Construction	$8.125	$8.125	$0.000	$0.000
Other	$2.842	$2.842	$0.000	$0.477
Contingency	$0.406	$0.406	$0.000	$0.000
Total	**$12.996**	**$12.996**	**$0.000**	**$1.683**

PTSID: 2601P TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-24	14-Jan-25	May-27

Anticipated Completion at NTP:	31-May-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	35%

Bridge Group 46_R - Lafayette RR

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.420	$0.420	$0.000	$0.336
Construction	$3.134	$3.134	$0.000	$1.844
Other	$3.279	$3.279	$0.000	$0.727
Contingency	$0.367	$0.367	$0.000	$0.000
Total	**$7.200**	**$7.200**	**$0.000**	**$2.908**

PTSID: 2606K TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-24	05-Jun-24	Sep-26

Anticipated Completion at NTP:	30-Sep-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	13%
Other as Percent of Construction:	105%

Bridge Group 51C - Rt 37 C-4

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.690	$3.690	$0.000	$1.795
Construction	$115.596	$115.596	$0.000	$9.801
Other	$11.963	$11.963	$0.000	$0.543
Contingency	$11.560	$11.560	$0.000	$0.000
Total	**$142.809**	**$142.809**	**$0.000**	**$12.140**

PTSID: 2607J TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Feb-24	21-Aug-24	Jun-28

Anticipated Completion at NTP:	30-Jun-28
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	3%
Other as Percent of Construction:	10%

Bridge Group 95 - Rt 4/95 & Rt 403 Ramps

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$5.160	$5.160	$0.000	$3.718
Construction	$107.321	$107.321	$0.000	$7.511
Other	$21.658	$21.658	$0.000	$1.164
Contingency	$10.732	$10.732	$0.000	$0.000
Total	**$144.871**	**$144.871**	**$0.000**	**$12.393**

PTSID: 0048I TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-May-24	23-Dec-24	Oct-27

Anticipated Completion at NTP:	31-May-29
# of months late:	-19
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	20%

Bridge Group 97 - Warwick Corridor

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$3.673	$3.673	$0.000	$1.775
Construction	$79.862	$79.862	$0.000	$24.688
Other	$10.845	$10.845	$0.000	$1.408
Contingency	$7.990	$7.990	$0.000	$0.000
Total	**$102.370**	**$102.370**	**$0.000**	**$27.871**

PTSID: 2604Y TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	06-Oct-23	28-Mar-24	Sep-27

Anticipated Completion at NTP:	30-Sep-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	14%

Washington Bridge North #700 Demolition

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.589	$1.589	$0.000	$0.872
Construction	$87.187	$87.187	$0.000	$51.422
Other	$4.180	$4.180	$0.000	$1.020
Contingency	$4.878	$4.878	$0.000	$0.000
Total	**$97.834**	**$97.834**	**$0.000**	**$53.313**

PTSID: 2608T TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Apr-24	15-Jul-24	Dec-25

Anticipated Completion at NTP:	31-Dec-25
# of months late:	0
% Construction Change Order:	87%
Design as Percent of Construction:	2%
Other as Percent of Construction:	5%

OPERATING

2024 Crack Sealing C-1 (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.056	$0.056	$0.000	$0.047
Construction	$1.486	$1.486	$0.000	$1.472
Other	$0.598	$0.598	$0.000	$0.089
Contingency	$0.050	$0.050	$0.000	$0.000
Total	**$2.190**	**$2.190**	**$0.000**	**$1.609**

PTSID: 2608W TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Apr-24	17-Jun-24	05-Sep-24

Anticipated Completion at NTP:	30-Nov-24
# of months late:	-3
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	40%

2024 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.125	$0.125	$0.000	$0.072
Construction	$8.260	$8.260	$0.000	$6.876
Other	$1.300	$1.300	$0.000	$0.636
Contingency	$1.413	$1.413	$0.000	$0.000
Total	**$11.098**	**$11.098**	**$0.000**	**$7.584**

PTSID: 2607A TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	22-Feb-24	16-Apr-24	09-Oct-24

Anticipated Completion at NTP:	30-Nov-24
# of months late:	-2
% Construction Change Order:	-1%
Design as Percent of Construction:	2%
Other as Percent of Construction:	16%

2024 Rubberized Asphalt Chip Seal - C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.090	$0.090	$0.000	$0.053
Construction	$1.575	$1.575	$0.000	$1.294
Other	$0.560	$0.560	$0.000	$0.237
Contingency	$0.079	$0.079	$0.000	$0.000
Total	**$2.303**	**$2.303**	**$0.000**	**$1.584**

PTSID: 2607B TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	26-Feb-24	09-May-24	19-Nov-24

Anticipated Completion at NTP:	31-Aug-25
# of months late:	-10
% Construction Change Order:	-1%
Design as Percent of Construction:	6%
Other as Percent of Construction:	36%

PAVEMENT

Corridor – Route 7

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.205	$1.205	$0.000	$1.021
Construction	$13.753	$13.753	$0.000	$7.098
Other	$4.224	$4.224	$0.000	$1.778
Contingency	$0.688	$0.688	$0.000	$0.000
Total	**$19.870**	**$19.870**	**$0.000**	**$9.897**

PTSID: 2605S TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	24-Oct-23	31-Jan-24	Oct-25

Anticipated Completion at NTP:	31-Oct-25
# of months late:	0
% Construction Change Order:	4%
Design as Percent of Construction:	9%
Other as Percent of Construction:	31%

Pavement Improvements - East Main Rd (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.808	$1.808	$0.000	$1.310
Construction	$5.875	$5.875	$0.000	$0.762
Other	$3.272	$3.272	$0.000	$0.604
Contingency	$0.650	$0.650	$0.000	$0.000
Total	**$11.605**	**$11.605**	**$0.000**	**$2.676**

PTSID: 2608X TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	20-May-24	18-Jul-24	Jul-26

Anticipated Completion at NTP:	31-Jul-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	31%
Other as Percent of Construction:	56%

Pavement Improvements - JAM (Resiliency)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.296	$0.296	$0.000	$0.220
Construction	$0.749	$0.749	$0.000	$0.762
Other	$0.468	$0.468	$0.000	$0.202
Contingency	$0.040	$0.040	$0.000	$0.000
Total	**$1.553**	**$1.553**	**$0.000**	**$1.184**

PTSID: 2606Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Jan-24	29-Apr-24	07-Aug-24

Anticipated Completion at NTP:	31-Oct-24
# of months late:	-3
% Construction Change Order:	2%
Design as Percent of Construction:	39%
Other as Percent of Construction:	63%

Pavement Improvements - LCM, TIV

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$1.233	$1.233	$0.000	$0.895
Construction	$15.425	$15.425	$0.000	$11.714
Other	$3.354	$3.354	$0.000	$1.675
Contingency	$2.069	$2.069	$0.000	$0.000
Total	**$22.081**	**$22.081**	**$0.000**	**$14.285**

PTSID: 2606H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Mar-24	30-May-24	29-May-25

Anticipated Completion at NTP:	31-Jul-25
# of months late:	-2
% Construction Change Order:	-5%
Design as Percent of Construction:	8%
Other as Percent of Construction:	22%

Pavement Improvements - Rt 4

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.355	$0.355	$0.000	$0.337
Construction	$9.353	$9.353	$0.000	$7.541
Other	$2.235	$2.235	$0.000	$0.890
Contingency	$0.500	$0.500	$0.000	$0.000
Total	**$12.443**	**$12.443**	**$0.000**	**$8.768**

PTSID: 2608F TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	08-Mar-24	20-May-24	08-Nov-24

Anticipated Completion at NTP:	31-May-25
# of months late:	-7
% Construction Change Order:	0%
Design as Percent of Construction:	4%
Other as Percent of Construction:	24%

Pavement Improvements - School St

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.551	$0.551	$0.000	$0.419
Construction	$6.778	$6.723	($0.055)	$0.632
Other	$3.727	$3.727	$0.000	$0.397
Contingency	$0.340	$0.340	$0.000	$0.000
Total	**$11.395**	**$11.341**	**($0.055)**	**$1.447**

PTSID: 0076M TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	27-Sep-24	07-Jan-25	Nov-26

Anticipated Completion at NTP:	30-Nov-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	55%

TRAFFIC

HSIP - Intersection & Crosswalk - 2024

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.735	$0.735	$0.000	$0.608
Construction	$1.875	$1.875	$0.000	$0.069
Other	$1.950	$1.950	$0.000	$0.364
Contingency	$0.130	$0.130	$0.000	$0.000
Total	**$4.690**	**$4.690**	**$0.000**	**$1.041**

PTSID: 2606W TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Aug-24	28-Oct-24	Aug-26

Anticipated Completion at NTP:	31-Aug-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	39%
Other as Percent of Construction:	104%

HSIP - Roadway Departure - 2024 C-1 (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.634	$0.634	$0.000	$0.556
Construction	$7.618	$7.618	$0.000	$1.885
Other	$3.800	$3.800	$0.000	$0.385
Contingency	$0.385	$0.385	$0.000	$0.000
Total	**$12.437**	**$12.437**	**$0.000**	**$2.825**

PTSID: 2608Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	15-May-24	19-Aug-24	Apr-26

Anticipated Completion at NTP:	30-Apr-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	50%

Statewide Congested Corridor Upgrades 2024-2025

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.285	$0.285	$0.000	$0.187
Construction	$2.406	$2.406	$0.000	$0.000
Other	$1.709	$1.709	$0.000	$0.107
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$4.550**	**$4.550**	**$0.000**	**$0.293**

PTSID: 2607S TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	21-Jun-24	24-Sep-24	Nov-25

Anticipated Completion at NTP:	30-Nov-25
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	71%

FFY 2025 PROJECTS
Insert A

FFY25
BRIDGE

Bridge Group 08 - I-295 WAR, WST

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$2.865
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.186
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$3.051**

PTSID: 2607F TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jul-25	Oct-25	Aug-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	12%
Other as Percent of Construction:	31%

Bridge Group 26C - Woonsocket Blackstone River West

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.851
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.233
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.084**

PTSID: 2607E TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-25	Nov-25	Jun-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	22%

Bridge Group 44_H - Nonquit (Re-Advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.920
Construction	NA	NA	NA	$0.124
Other	NA	NA	NA	$0.601
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.644**

PTSID: 2609Q TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Apr-25	Jul-25	Sep-26

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	33%
Other as Percent of Construction:	98%

Bridge Group 76 - I-Way Preservation

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$1.469
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.219
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.688**

PTSID: 2604U TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Mar-25	Jul-25	Sep-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	12%

Corridor - Hope

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$1.187
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.261
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.448**

PTSID: 2601M TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-25	Nov-25	Sep-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	27%

Corridor – Rt 138, Kingstown Rd

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.349
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.020
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.369**

PTSID: 0139C TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jul-25	Apr-26	Oct-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	7%
Other as Percent of Construction:	21%

Corridor - Woonsocket

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$1.711
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.278
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.989**

PTSID: 2607D TYPE: BRIDGE ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-25	Jan-26	Jul-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	14%
Other as Percent of Construction:	23%

Washington Bridge North #700 Replacement

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$6.300	$6.300	$0.000	$2.004
Construction	$339.579	$339.579	$0.000	$0.000
Other	$48.041	$48.041	$0.000	$0.187
Contingency	$33.960	$33.960	$0.000	$0.000
Total	**$427.880**	**$427.880**	**$0.000**	**$2.191**

PTSID: 2608S TYPE: BRIDGE ☑ DesignBuild

Schedule:	Advertise	NTP	Complete
	18-Dec-24	25-Jun-25	Jun-29

Anticipated Completion at NTP:	30-Jun-29
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	14%

OPERATING

2025 - 2026 Crack Sealing C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.078
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.022
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.100**

PTSID: 2608N TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	25-Apr-25	Jul-25	May-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	9%
Other as Percent of Construction:	23%

2025 - 2026 Paver Placed Elastomeric Surface Treatment C-1

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.275	$0.275	$0.000	$0.189
Construction	$13.274	$13.274	$0.000	$0.000
Other	$2.761	$2.761	$0.000	$0.043
Contingency	$0.690	$0.690	$0.000	$0.000
Total	**$17.000**	**$17.000**	**$0.000**	**$0.231**

PTSID: 2608L TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-25	10-Jun-25	May-27

Anticipated Completion at NTP:	31-May-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	21%

Salt Storage Facility - Clayville & Johnston

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.435	$0.435	$0.000	$0.251
Construction	$5.432	$5.432	$0.000	$0.853
Other	$1.120	$1.120	$0.000	$0.143
Contingency	$0.280	$0.280	$0.000	$0.000
Total	**$7.267**	**$7.267**	**$0.000**	**$1.246**

PTSID: 0131S TYPE: OPERATING ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	19-Nov-24	30-Jan-25	Jul-26

Anticipated Completion at NTP:	31-Jul-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	21%

OTHER

RI Welcome Center Well System Upgrade (Re-advertised)

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.206	$0.206	$0.000	$0.000
Construction	$2.570	$2.570	$0.000	$0.000
Other	$1.110	$1.110	$0.000	$0.005
Contingency	$0.257	$0.257	$0.000	$0.000
Total	**$4.143**	**$4.143**	**$0.000**	**$0.005**

PTSID: 9002F TYPE: OTHER ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	07-Mar-25	20-Jun-25	Dec-26

Anticipated Completion at NTP:	31-Dec-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	8%
Other as Percent of Construction:	43%

PAVEMENT

Pavement Improvements - West Main & Sprague

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$1.080
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.231
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.311**

PTSID: 0131K TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jul-25	Oct-25	May-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	40%

Pavement Improvements - WRN

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.572
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.153
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.725**

PTSID: 2607Z TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-25	Nov-25	Jun-28

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	42%

Post Rd & West Main St Curb & Sidewalk

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$1.056
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.495
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$1.551**

PTSID: 0055H TYPE: PAVEMENT ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Sep-25	Jan-26	Nov-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	10%
Other as Percent of Construction:	24%

TRAFFIC

2024 DMS Replacement Project

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.027	$0.027	$0.000	$0.000
Construction	$2.986	$2.986	$0.000	$0.000
Other	$1.534	$1.534	$0.000	$0.006
Contingency	$0.150	$0.150	$0.000	$0.000
Total	**$4.697**	**$4.697**	**$0.000**	**$0.006**

PTSID: 2608G TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	28-Mar-25	17-Jun-25	Nov-26

Anticipated Completion at NTP:	30-Nov-26
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	1%
Other as Percent of Construction:	51%

2025-2026 Statewide Pavement Striping - East Bay & North

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.200	$0.200	$0.000	$0.093
Construction	$4.400	$4.400	$0.000	$0.000
Other	$2.680	$2.680	$0.000	$0.023
Contingency	$0.220	$0.220	$0.000	$0.000
Total	**$7.500**	**$7.500**	**$0.000**	**$0.117**

PTSID: 0116Z TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	29-Apr-25	09-Jun-25	Jun-27

Anticipated Completion at NTP:	30-Jun-27
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	5%
Other as Percent of Construction:	61%

HSIP - Intersection & Crosswalk - 2025

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.433
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.316
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.749**

PTSID: 2607V TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Jul-25	Oct-25	May-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	32%
Other as Percent of Construction:	73%

HSIP - Wickford Roundabout

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	$0.075	$0.075	$0.000	$0.000
Construction	$1.175	$1.175	$0.000	$0.000
Other	$1.130	$1.130	$0.000	$0.000
Contingency	$0.118	$0.118	$0.000	$0.000
Total	**$2.498**	**$2.498**	**$0.000**	**$0.000**

PTSID: 2609P TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	31-Mar-25	27-Jun-25	Nov-25

Anticipated Completion at NTP:	30-Nov-25
# of months late:	0
% Construction Change Order:	0%
Design as Percent of Construction:	6%
Other as Percent of Construction:	96%

Statewide Hardware Replacement 2026-2028

	Budget			Spent
	Initial	Projected	Difference	To Date
Design	NA	NA	NA	$0.000
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.000
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.000**

PTSID: 7006R TYPE: TRAFFIC ☐ DesignBuild

Schedule:	Advertise	NTP	Complete
	Aug-25	Nov-25	Apr-29

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	2%
Other as Percent of Construction:	15%

TRANSIT

Kingston Station Parking Lot

	Budget			Spent
	Initial	**Projected**	**Difference**	**To Date**
Design	NA	NA	NA	$0.052
Construction	NA	NA	NA	$0.000
Other	NA	NA	NA	$0.035
Contingency	NA	NA	NA	$0.000
Total	NA	NA	NA	**$0.088**

PTSID: 2607T TYPE: TRANSIT ☐ DesignBuild

Schedule:	**Advertise**	**NTP**	**Complete**
	Aug-25	Nov-25	Jul-27

Anticipated Completion at NTP:	NA
# of months late:	NA
% Construction Change Order:	0%
Design as Percent of Construction:	20%
Other as Percent of Construction:	56%

Project Summary Lists
Insert A

FFY17

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
BRIDGE										
0170C	Baker Pines Bridge No. 593	RIC	A-1	1	0	☑	May-17	Feb-18	Jun-21	$7.5
0114L	Central RI Bridges - Group 12 (29 Bridges)	CHA;COV;CRA;EGR;HOP;PVD;RIC;WAR;WGR;WST	A-1	0	28	☐	Sep-17	Jan-18	Nov-19	$6.2
0114S	Cumberland I-295 Corridor Bridges (37T - I)	CUM	A-1	4	0	☑	Apr-17	Dec-17	Aug-20	$16.0
0168H	Hope Valley Bridges (69D)	COV;FOS;HOP;RIC	A-1	0	5	☐	Jul-17	Oct-17	Sep-19	$2.1
0143W	Horton Farm Bridge No. 472 (57M)	EPR	A-1	1	0	☐	Sep-17	Feb-18	Aug-19	$13.7
0013M	I-195 Corridor Bridges (77)	EPR;PVD	A-2	2	3	☐	Sep-17	Jan-18	Jun-19	$12.6
0114U	I-295 Bridges Contract 2	JOH	A-2	6	0	☑	Sep-17	Mar-18	Jul-20	$34.5
0114T	I-295 Bridges Contract I	CRA	A-2	4	0	☑	Sep-17	Mar-18	Dec-20	$20.0
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T	PAW	A-2	4	0	☑	Sep-17	Mar-18	May-22	$21.5
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 68	WAR	A-2	2	0	☑	Sep-17	Mar-18	Apr-21	$19.2
0114N	Oxford Street Bridge No. 653 (2T)	PVD	A-3	1	0	☑	Aug-17	Feb-18	Dec-19	$8.9
0016J	Pine Street Bridge No. 548 (31)	PAW	A-3	1	0	☐	Sep-17	Dec-17	Nov-18	$7.2
0027B	Reconstruction of the Route 6/10 Interchange	PVD	A-3	9	0	☑	May-17	Dec-17	May-25	$276.9
0013L	Route 146 Corridor Bridges (38)	NSM	A-3	2	0	☐	Sep-17	Jan-18	Nov-19	$9.6
0014F	Simmonsville Bridge No. 326 (57C)	JOH	A-3	1	0	☐	Sep-17	Jan-18	Apr-19	$1.6
0168C	Victory Highway Bridge No. 589 (71)	WGR	A-4	1	0	☐	Aug-17	Oct-17	Jul-20	$11.9
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T	HOP;RIC	A-4	1	0	☑	Apr-17	Jan-18	Aug-20	$13.2
				40	**36**					**$483**
PAVEMENT										
0173U	1 R Improvements to Winsor Avenue	JOH;SCI	A-6	0	0	☐	Sep-17	Jan-18	Jul-18	$1.1
0007C	East Main Road 1R Improvements	POR	A-6	0	0	☐	Dec-16	Apr-17	Dec-18	$6.6
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	WAR	A-6	0	0	☐	Jul-17	Oct-17	Oct-18	$6.7
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAW	A-6	0	0	☐	Jul-17	Oct-17	Sep-18	$3.0
0081D	Improvements to US Route 1 (South Kingstown)	SKS	A-6	0	0	☐	Sep-17	Feb-18	Aug-18	$5.0
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAW	A-7	0	0	☐	Sep-17	Jan-18	Dec-18	$3.1
0081W	Route 146 Improvements	LIN;NPR;PVD	A-7	0	0	☐	Feb-17	May-17	Nov-17	$4.5
0081R	Route 24 Improvements	POR	A-7	0	0	☐	Jun-17	Oct-17	Oct-18	$5.2
0166H	Route 4 Improvements, C-2	EGR;NKS;WAR	A-7	0	0	☐	Oct-16	Jan-17	May-18	$4.1
0173S	Snell Road Improvements	LCM	A-7	0	0	☐	Jul-17	Oct-17	Dec-17	$0.9
0173Z	US Route 6 Hartford Ave	JOH;SCI	A-8	0	0	☐	Sep-17	Dec-17	Dec-18	$6.0
0165V	Woodville Road Improvements	HOP;RIC	A-8	0	0	☐	Aug-17	Oct-17	Sep-18	$2.4
				0	**0**					**$49**
TRAFFIC										
0025E	Coventry - Local Safety Improvements	COV	A-8	0	0	☐	May-17	Sep-17	May-18	$0.0
0025F	Cranston - Local Safety Improvements	CRA	A-9	0	0	☐	Aug-17	Nov-17	Nov-18	$0.5
0153T	Diamond Hill Road Improvements at Mendon Road	WNS	A-9	0	0	☐	Sep-17	Jan-18	Jun-19	$1.6
0025J	High Friction Surface Treatments 2016	STATEWIDE	A-9	0	0	☐	Jan-17	Apr-17	Sep-17	$0.6
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Cu	SKS	A-9	0	0	☐	Sep-17	Jan-18	Sep-18	$0.7

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
0061K	Improvements to Rt 44/100 Intersection and Chepachet Riv	GLO	A-9	0	0	☐	Jan-17	Mar-17	May-18	$1.4
0011D	Intersection Safety Improvements Newport, Warwick, Johns	JOH;NPT;WAR	A-10	0	0	☐	Sep-17	Jan-18	Nov-18	$1.1
0025P	Statewide Road Diet 2017	STATEWIDE	A-10	0	0	☐	Aug-17	Nov-17	Aug-18	$0.6
0072J	Traffic Signal Optimization, C-3, 2016	STATEWIDE	A-10	0	0	☐	Feb-17	May-17	Jun-18	$1.4
				0	**0**					**$8**
TAP										
0021U	Blackstone Bikeway 8C	NSM;WNS	A-8	0	0	☐	Jun-17	Sep-17	Nov-18	$2.8
				0	**0**					**$3**
STORMWATER										
0166M	High Street/Kingstown Road Stormwater Mitigation	SKS	A-8	0	0	☐	Mar-17	Jun-17	Sep-17	$0.2
				0	**0**					**$0**
OPERATING										
0084C	2017 Crack Sealing Limited Access	STATEWIDE	A-4	0	0	☐	Apr-17	Jul-17	Sep-17	$0.5
0084B	2017 Crack Sealing North and East Regions	STATEWIDE	A-4	0	0	☐	Apr-17	Jul-17	Sep-17	$0.5
0084A	2017 Crack Sealing South and Central Regions	STATEWIDE	A-4	0	0	☐	Apr-17	Jul-17	Oct-17	$0.6
0086Y	2017 Paver Placed Elastomeric Surface Treatment	LIN;RIC;SKS;TIV	A-5	0	0	☐	Apr-17	Jun-17	Dec-17	$1.2
0086X	2017 Rubberized Asphalt Chip Sealing	COV;FOS;GLO;HOP;SCI;SKS	A-5	0	0	☐	Apr-17	Jul-17	Jun-18	$2.0
0073M	2017-2018 Statewide Pavement Striping -North	BUR;CFA;CUM;GLO;LIN;NPR;NSM;PAW;SMI;WNS	A-5	0	0	☐	Feb-17	May-17	Oct-18	$1.8
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	CRA;PVD;WAR	A-5	7	18	☐	May-17	Jul-17	May-19	$5.3
0073J	Statewide Pavement Striping Eastbay 17-18	STATEWIDE	A-5	0	0	☐	Feb-17	May-17	Aug-18	$1.9
				7	**18**					**$14**
				47	**54**					**$556**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	0	48	48

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY18										
BRIDGE										
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	EGR;EXE;WAR;WGR	A-11	0	6	☐	Sep-18	Dec-18	Oct-20	$7.4
0013P	Bridge Group 06 - PVD	PVD	A-11	0	7	☐	Sep-18	Dec-18	Aug-20	$8.1
0013G	Bridge Group 09 - CRA, JOH	CRA;JOH	A-11	0	9	☐	Sep-18	Dec-18	May-20	$2.8
0013S	Bridge Group 13A - Rt 146 C-1	NSM;PVD	A-11	0	7	☐	Aug-18	Nov-18	Apr-20	$4.4
0013U	Bridge Group 15A - East Bay	BAR;EPR;WRN	A-11	0	18	☐	Aug-18	Oct-18	Sep-20	$6.5
0015A	Bridge Group 15B - Aquidneck Island	MID;NAR;NPT;POR;TIV	A-12	0	20	☐	Sep-18	Nov-18	Nov-20	$5.5
0017E	Bridge Group 16T-13 - Woonasquatucket Br	PVD	A-12	1	0	☑	Nov-17	Aug-18	Jul-20	$6.7
0114V	Bridge Group 35T-8 - I-295 C-3	JOH	A-12	2	0	☑	Nov-17	Oct-18	Jul-21	$10.7
0017G	Bridge Group 38C - Geneva Pond	PVD	A-12	1	0	☐	May-18	Aug-18	Nov-19	$2.6
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	NSM	A-12	0	2	☑	Feb-18	Jan-19	Sep-21	$10.3
0015B	Bridge Group 46A - Lafayette Rd	NKS	A-13	1	0	☐	Aug-18	Nov-18	Nov-20	$6.5
0145Q	Bridge Group 48A - Howard Rd	CUM	A-13	1	0	☐	Sep-18	Jun-19	Dec-20	$1.8
0143A	Bridge Group 57K - Big River	WGR	A-13	0	1	☐	Nov-17	Mar-18	Dec-19	$2.3
0201A	Bridge Group 58B - Railroad Ave	BUR	A-13	1	0	☐	Oct-17	Jan-18	Nov-18	$1.7
0201B	Bridge Group 58E - Barbs Hill Rd	COV	A-13	1	0	☐	Jul-18	Sep-18	Dec-19	$1.5
0194C	Bridge Group 59A - Park Ave RR	CRA	A-14	1	0	☐	Apr-18	Feb-20	Aug-22	$7.6
0014D	Bridge Group 59B - Centerville Rd	WAR	A-14	1	0	☐	Dec-17	Mar-18	Sep-20	$4.2
0014Z	Bridge Group 62T-11 - Louisquisset Pk	LIN	A-14	1	0	☑	Mar-18	Feb-19	Apr-23	$20.4
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	PVD	A-14	1	0	☐	May-18	Aug-18	Aug-20	$3.7
0170B	Replacement of the Park Avenue Bridge No. 480 Superstru	CRA	A-14	1	0	☐	Jul-18	Sep-18	Nov-20	$2.1
				13	**70**					**$117**
PAVEMENT										
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PVD	A-16	0	0	☐	Dec-17	Mar-18	Sep-19	$6.1
0012T	I-195 Relocation - C-18 - Gano St	PVD	A-16	0	0	☐	Sep-18	Dec-18	Nov-19	$1.6
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	BAR	A-17	0	0	☐	May-18	Sep-18	Aug-19	$2.7
0165J	Railroad St (Manville Hill Rd - Rt 126)	LIN	A-17	0	0	☐	Mar-18	Jun-18	Nov-18	$2.3
0173K	Rockland Rd (Central Pk to Danielson Pk)	SCI	A-17	0	0	☐	Mar-18	Jun-18	Nov-18	$1.4
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	CRA	A-17	0	0	☐	Jan-18	Apr-18	Dec-18	$4.5
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	GLO;SMI	A-17	0	0	☐	Sep-18	Dec-18	Oct-19	$7.5
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	JOH	A-18	0	0	☐	Apr-18	Jun-18	Oct-18	$1.3
				0	**0**					**$27**
TRAFFIC										
0025S	2018 Roadway Departure Mitigation - C-1	CRA;EPR;LIN;NKS;PVD;SMI;WAR	A-18	0	0	☐	Jun-18	Oct-18	Oct-19	$0.8
0025K	2018 Intersection Safety Improvements - Statewide	EGR;EPR;LIN;PVD;WAR	A-18	0	0	☐	Aug-18	Oct-18	Oct-19	$0.8
0011E	Aquidneck Avenue HSIP	MID	A-19	0	0	☐	Sep-18	Nov-18	Nov-19	$0.5
0076Z	Aquidneck Avenue Improvements	MID	A-19	0	0	☐	Dec-17	Feb-18	Aug-19	$1.8
0072Z	HSIP - Rt 1, S. County Median Guardrail	CHA;WES	A-19	0	0	☐	Sep-18	Nov-18	May-19	$2.2

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
0025N	Intersection Safety Improvements 2017 Statewide	CRA;CUM;PVD;WAR	A-19	0	0	☐	Feb-18	May-18	Sep-19	$2.1
0073X	Intersection Safety Improvements to Rt 114 between Bear	CUM	A-19	0	0	☐	Mar-18	Jun-18	Jun-20	$7.3
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Cro	SMI	A-20	0	0	☐	Jul-18	Oct-18	Oct-19	$0.6
0071P	Metacom Avenue - HSIP	BRI;WRN	A-20	0	0	☐	Aug-18	Oct-18	Feb-20	$3.1
0025Q	Roadway Departure Mitigation - Guardrail and Median Impr	NSM;WAR	A-20	0	0	☐	Oct-17	Feb-18	Jul-18	$1.6
0091S	Roadway Departure Mitigation - Systemic High Friction Surf	CRA;GLO	A-20	0	0	☐	Jun-18	Aug-18	Jul-19	$0.8
0073S	Rt 146 Guide Signs - C-1 - North	NSM	A-20	0	0	☐	Jan-18	Mar-18	Jan-20	$1.5
0162A	SRTS - C-1 (Cra, Epr)	CRA;EPR	A-21	0	0	☐	Mar-18	Jun-18	Dec-18	$1.1
0080H	STC - Allens Avenue at Terminal and Ernest	PVD	A-21	0	0	☐	Feb-18	May-18	May-19	$0.8
0080C	STC - Statewide Pedestrian and Intersection Safety Improv	BAR;CUM;EGR;JAM;LCM;LIN;TIV;WAR;WST	A-21	0	0	☐	Jun-18	Sep-18	Dec-19	$1.2
				0	**0**					**$26**
TAP										
0021S	Blackstone River Bikeway - 8B-1	WNS	A-18	0	0	☐	Apr-18	Jun-18	Oct-19	$2.5
0026P	Trestle Trail Bridges - West	COV	A-18	0	0	☐	Feb-18	Jun-18	Jun-20	$4.1
				0	**0**					**$7**
OPERATING										
0105C	2018 Crack Sealing Limited Access	STATEWIDE	A-15	0	0	☐	May-18	Jul-18	Oct-18	$0.3
0105F	2018 Crack Sealing North and East Regions	STATEWIDE	A-15	0	0	☐	Dec-17	Mar-18	Sep-18	$0.7
0105B	2018 Crack Sealing South and Central Regions	STATEWIDE	A-15	0	0	☐	Dec-17	Mar-18	Aug-18	$0.7
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	JAM;NSM;SCI;WST	A-15	0	0	☐	Dec-17	Feb-18	Oct-18	$1.2
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	EPR;NKS;PVD;SCI;WAR	A-15	0	0	☐	May-18	Aug-18	Dec-18	$2.6
0105E	2018 Rubberized Asphalt Chip Seal C-1	BUR;COV;CUM;FOS;GLO;SCI	A-16	0	0	☐	Dec-17	Feb-18	Apr-19	$1.4
0105A	2018 Rubberized Asphalt Chip Seal C-2	EXE;HOP;RIC;SCI;SKS	A-16	0	0	☐	May-18	Jul-18	Jun-19	$1.5
0131L	Salt Storage Facility - Portsmouth	POR	A-16	0	0	☐	Sep-18	Feb-19	Sep-19	$1.2
				0	**0**					**$10**
TRANSIT										
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hu	PAW	A-21	0	0	☑	Apr-18	Oct-18	Jan-23	$43.6
				0	**0**					**$44**
				13	**70**					**$230**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	0	54	54

FFY19

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
BRIDGE										
0013A	Bridge Group 01 - PVD	PVD	A-22	0	5	☐	Mar-19	Jun-19	May-22	$20.5
0013N	Bridge Group 03 - I-95	PAW	A-22	0	11	☐	Aug-19	Oct-19	Nov-21	$10.3
0114W	Bridge Group 12A - Sandy Bottom	COV	A-22	1	0	☐	Jul-19	Oct-19	May-23	$5.2
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	FOS;GLO;PVD;SCI;SMI	A-22	1	13	☐	Jun-19	Sep-19	Apr-23	$12.9
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	FOS;JOH;PVD;SCI	A-22	0	15	☐	Sep-19	Nov-19	Jul-21	$3.2
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BUR;CUM;LIN;NPR;NSM;SMI	A-23	0	16	☐	Sep-19	Dec-19	Dec-21	$4.6
0031Y	Bridge Group 18B - EGR, NKS	EGR;NKS	A-23	0	11	☐	May-19	Aug-19	Mar-21	$2.7
0114X	Bridge Group 40A - Hawkins	PVD	A-23	1	0	☐	Jun-19	Sep-19	Oct-20	$2.2
0015D	Bridge Group 40B - Bath St East	PVD	A-23	1	0	☐	Feb-19	May-19	Dec-20	$2.4
2601G	Bridge Group 44A - Silver Creek	BRI	A-23	1	0	☐	Apr-19	Aug-19	Nov-20	$3.8
2601E	Bridge Group 51A - Rt 37 C-2	CRA;WAR	A-24	4	8	☐	Sep-19	Jan-20	Sep-25	$61.5
0143C	Bridge Group 54A - Kingston Rd Bridge	RIC	A-24	1	0	☐	Mar-19	Jun-19	Jan-22	$14.6
0156D	Bridge Group 58A - Division St	EGR	A-24	1	0	☐	Apr-19	Aug-19	Nov-22	$15.7
0014M	Bridge Group 62 - Manville Br	CUM	A-24	1	0	☐	Sep-19	Feb-20	Jul-21	$7.0
				12	**79**					**$167**
PAVEMENT										
0105H	2018 Crack Sealing South and Central Regions C-2	STATEWIDE	A-25	0	0	☐	Jan-19	May-19	Aug-19	$0.4
2602B	2019 Crack Sealing North and East Regions C-1	STATEWIDE	A-25	0	0	☐	Mar-19	Aug-19	Oct-19	$0.5
2602C	2019 Crack Sealing South and Central Regions C-1	STATEWIDE	A-25	0	0	☐	Mar-19	Jun-19	Oct-19	$0.6
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	COV;CRA;CUM	A-25	0	0	☐	Jan-19	Apr-19	Oct-19	$1.8
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	CRA;RIC;SCI;SKS	A-26	0	0	☐	Jan-19	Apr-19	Oct-19	$3.3
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	BRI;EPR;JOH;SMI	A-26	0	0	☐	Mar-19	Jun-19	Oct-19	$1.6
2601Z	2019 Rubberized Asphalt Chip Seal	BUR;NSM;RIC	A-26	0	0	☐	Mar-19	May-19	Apr-20	$1.5
2601C	2019 Rubberized Asphalt Chip Seal C-1	BUR;COV;GLO;SCI	A-26	0	0	☐	Jan-19	Mar-19	Apr-20	$1.0
0004D	Broad St Regeneration	CFA;CUM;PAW	A-26	0	0	☐	Aug-19	Dec-19	Aug-23	$13.6
0173G	Central Pk & Battey Meetinghouse Rd	SCI	A-27	0	0	☐	Apr-19	Jun-19	Oct-19	$3.3
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	COV	A-27	0	0	☐	Oct-18	Jan-19	Oct-19	$0.6
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	SKS	A-27	0	0	☐	Aug-19	Oct-19	Sep-20	$2.2
0050A	Pell Bridge Ramps - Phase 1	MID;NPT	A-27	0	0	☐	Sep-19	Mar-20	Aug-21	$6.3
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	EPR	A-27	0	0	☐	Aug-19	Dec-19	Jun-21	$3.0
0081Y	Rt 6 - (Rt 102 - Rt 101)	SCI	A-28	0	0	☐	Nov-18	Jan-19	Aug-19	$5.8
0081J	Rt 78 (Rt 1 - Conn S/L)	WES	A-28	0	0	☐	Oct-18	Jan-19	Nov-19	$3.4
				0	**0**					**$49**
TRAFFIC										
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, R	PAW	A-28	0	0	☐	May-19	Jul-19	Jun-20	$1.8
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Im	STATEWIDE	A-28	0	0	☐	Nov-18	Feb-19	Nov-19	$1.1
2601U	SRTS - C-1A (Bar)	BAR	A-28	0	0	☐	Mar-19	May-19	Aug-20	$1.1

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
0162G	SRTS - C-2 (Nar)	NAR	A-29	0	0	☐	Feb-19	Jun-19	Nov-20	$1.3
0162H	SRTS - C-3 (Smi, Wns)	SMI;WNS	A-29	0	0	☐	Mar-19	May-19	Jul-20	$1.0
0080E	STC Misc Improvements 2018	COV;CUM;LIN;NSM;POR;PVD;SMI;WAR	A-29	0	0	☐	Oct-18	Jan-19	Dec-19	$1.5
2601H	STC Misc Improvements 2019	COV;EPR;HOP;JOH;LIN;NPR;NSM;POR;TIV;WES;WGR	A-29	0	0	☐	Sep-19	Dec-19	Nov-20	$1.8
				0	**0**					**$10**
OPERATING										
9003E	Materials Lab - Quality Assurance	PVD	A-24	0	0	☐	Dec-18	Apr-19	Jul-20	$2.9
0131M	Salt Storage Facility - East Providence	EPR	A-25	0	0	☐	Jul-19	Oct-19	Oct-20	$2.1
				0	**0**					**$5**
				12	**79**					**$230**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	38	39

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY20										
BRIDGE										
0013R	Bridge Group 10 - I-295	SMI	A-30	0	10	☐	Mar-20	Jan-21	Jul-24	$14.3
2601A	Bridge Group 43A - Mohegan	BUR	A-30	1	0	☐	Mar-20	Jul-20	May-23	$6.0
0017B	Bridge Group 49 - Henderson	EPR;PVD	A-30	3	0	☐	Mar-20	Oct-20	Nov-24	$67.9
0145C	Bridge Group 53 - Union Village RR	NSM	A-30	1	0	☐	Mar-20	Jul-20	Jun-23	$3.8
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	PVD	A-30	6	5	☑	Nov-19	Jul-20	Sep-25	$219.4
				11	**15**					**$312**
PAVEMENT										
2603B	2020 Crack Sealing Limited Access C-1	CRA;EXE;HOP;PVD;RIC;WES;WGR	A-31	0	0	☐	Feb-20	Jun-20	Sep-20	$1.4
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	COV;JOH;SMI;WST	A-31	0	0	☐	Feb-20	Apr-20	Jul-20	$1.3
2603A	2020 Rubberized Asphalt Chip Seal C-1	COV;POR;RIC;SCI	A-31	0	0	☐	Feb-20	Apr-20	Apr-21	$1.3
0078V	ADA Improvements to Greene Lane	MID	A-31	0	0	☐	Nov-19	Jan-20	Sep-20	$1.5
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	SCI	A-31	0	0	☐	Oct-19	Mar-20	Sep-20	$4.1
0082D	I-95 (Charles St - Lonsdale Ave)	PAW;PVD	A-32	0	0	☐	Nov-19	Feb-20	Sep-20	$4.5
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	SCI	A-32	0	0	☐	Nov-19	Jan-20	Oct-20	$1.5
0172N	Rt 1A, Old Post Rd Charlestown	CHA	A-32	0	0	☐	Jul-20	Sep-20	Dec-20	$0.8
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	CRA;WAR	A-32	1	0	☐	Mar-20	Aug-20	Dec-22	$14.1
				1	**0**					**$30**
TRAFFIC										
0091P	HSIP - Crosswalk & Sign Enhancements	CRA;POR;PVD;RIC;WAR;WGR	A-32	0	0	☐	Jun-20	Aug-20	Feb-22	$1.5
2603P	HSIP - Crosswalk & Signal Improvements 2020	CRA;MID;NKS;NPT;PVD;WRN;WST	A-33	0	0	☐	May-20	Aug-20	Feb-22	$1.4
0153K	HSIP - Intersection Safety Improvements - 2020	PVD	A-33	0	0	☐	Aug-20	Oct-20	Aug-21	$0.9
2601Y	HSIP - Roadway Departure Mitigation - 2020	STATEWIDE	A-33	0	0	☐	Mar-20	Jun-20	Oct-20	$2.3
0070I	HSIP - Signalization of Allens Ave. C-5	PVD	A-33	0	0	☐	Apr-20	Jul-20	Nov-21	$3.1
2602L	STC – I-295 SB at Bald Hill Rd	WAR	A-33	0	0	☐	Sep-20	Jan-21	Oct-21	$1.3
2602M	STC Improvements - 2020	NAR;NKS;NPR;WES	A-34	0	0	☐	Jul-20	Sep-20	Aug-21	$1.0
				0	**0**					**$12**
				12	**15**					**$353**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	1	20	21

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY21										
BRIDGE										
2603N	Rt 146 Reconstruction	LIN;NPR;NSM;PVD	A-35	4	2	☑	Jul-21	Mar-22	Aug-26	$168.7
2603F	Bridge Group 32 – I-95	CRA;PVD	A-35	2	0	☐	Nov-20	Feb-21	Aug-23	$29.0
0016N	Bridge Group 35 - I-295	SMI	A-35	1	0	☐	Jun-21	Sep-21	Jul-24	$9.2
2602X	Bridge Group 45C_H - Cottrell	WES	A-35	1	0	☐	Jul-21	Sep-21	Oct-22	$2.6
0013D	Bridge Group 51B - Rt 37 C-3	CRA;JOH	A-35	6	1	☑	Aug-21	Apr-22	Jun-26	$65.4
0201L	Bridge Group 57J - Browning Mill	EXE	A-36	0	2	☐	Jan-21	Mar-21	Oct-21	$0.6
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (R	EPR;PVD	A-36	3	0	☑	Mar-21	Sep-21	Apr-24	$59.5
0014N	Bridge Group 59C - Reservoir Ave RR	PVD	A-36	1	0	☐	Dec-20	Mar-21	Oct-24	$10.9
0032B	Bridge Group 69E - Hunts Mills	EPR	A-36	1	0	☐	Sep-21	Mar-22	Oct-23	$5.5
				19	**5**					**$351**
PAVEMENT										
2604C	2021 Crack Sealing North, South, Central Regions C-1	STATEWIDE	A-37	0	0	☐	Mar-21	May-21	Sep-21	$0.8
2604A	2021 Paver Placed Surface Treatment C-1	STATEWIDE	A-37	0	0	☐	Mar-21	Jun-21	Oct-21	$3.0
2604B	2021 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-37	0	0	☐	Mar-21	May-21	Apr-22	$1.0
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	WRN	A-37	0	0	☐	May-21	Jul-21	Apr-23	$3.7
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PVD	A-37	0	0	☐	Apr-21	Jul-21	Nov-21	$0.5
2604D	I-95 SB High Speed Lane Resurfacing	EXE;WGR	A-38	0	0	☐	Dec-20	Mar-21	May-21	$0.2
0050B	Pell Bridge Ramps - Phase 2	NPT	A-38	0	3	☐	Nov-20	Jun-21	Jul-24	$85.0
				0	**3**					**$94**
TRAFFIC										
0091U	HSIP - Intersection Safety - Route 6 & 7	FOS;JOH;SCI;SMI	A-38	0	0	☐	Dec-20	Mar-21	May-22	$2.5
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	CRA	A-38	0	0	☐	Oct-20	Jan-21	May-22	$2.1
2603S	HSIP - Roadway Departure Mitigation - 2021	CRA;LIN;SMI;WAR	A-39	0	0	☐	Feb-21	Apr-21	Jun-22	$0.9
0025Z	Intersection Safety Improvements 2019 C-2	JOH;PVD;	A-39	0	0	☐	Sep-21	Dec-21	Apr-23	$4.6
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	CRA;EGR;EXE;HOP;PAW;PVD;RIC;WAR;WGR	A-39	0	0	☐	Sep-21	Dec-21	Oct-22	$0.9
0162D	SRTS - C-4 (Wrn)	WRN	A-39	0	0	☐	Feb-21	Dec-21	Dec-25	$4.2
				0	**0**					**$15**
STORMWATER										
2601W	Rt 1 - Post Rd (NKS) - Drainage	NKS	A-38	0	0	☐	Jan-21	Apr-21	Dec-22	$5.0
				0	**0**					**$5**
OPERATING										
0131N	Salt Storage Facility - Pawtucket	PAW	A-36	0	0	☐	May-21	Aug-21	Oct-22	$1.9
				0	**0**					**$2**
				19	**8**					**$468**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	3	21	24

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY22										
BRIDGE										
0188A	Barrington & Warren Bike Path Bridges	BAR;WRN	A-40	2	0	☑	Dec-21	Sep-22	Jun-26	$18.0
0031Z	Bridge Group 13B - Rt 146 C-2	LIN;PVD	A-40	0	3	☐	Feb-22	May-22	Nov-24	$3.2
0013T	Bridge Group 14 - Rt 99	CUM;LIN	A-40	0	4	☐	Aug-22	Dec-22	Nov-25	$15.8
2603G	Bridge Group 33A - I-295 Providence St.	WST	A-40	1	0	☐	Jul-22	Oct-22	Dec-24	$10.7
0016Q	Bridge Group 37 - I-295 Mendon	CUM	A-40	1	0	☐	May-22	Aug-22	Nov-25	$11.6
0016R	Bridge Group 39 - Rt 146	LIN;NPR	A-41	4	0	☐	Mar-22	May-22	Sep-26	$26.6
0016U	Bridge Group 42A	WAR;WST	A-41	1	2	☐	Oct-21	Jan-22	Mar-23	$2.9
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	CHA;RIC	A-41	1	0	☐	Aug-22	Oct-22	Apr-24	$4.2
				10	**9**					**$93**
PAVEMENT										
2605C	2022 Crack Sealing C-1	STATEWIDE	A-41		0	☐	Feb-22	Sep-22	Jun-23	$1.3
2605A	2022 Paver Placed Surface Treatment C-1	STATEWIDE	A-42	0	0	☐	Feb-22	Apr-22	Oct-22	$3.2
2605B	2022 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-42	0	0	☐	Feb-22	Apr-22	Apr-23	$1.5
0074Q	Airport Connector & Rt 1/1A Post Rd.	WAR	A-42	0	0	☐	Feb-22	May-22	Nov-24	$8.5
0082S	Boston Neck Rd & South County Tr	EXE;NAR;NKS;RIC;SKS	A-42	0	0	☐	May-22	Jul-22	Nov-23	$20.5
0082N	East Shore Expwy & Wampanoag Tr	BAR;EPR	A-42	0	0	☐	Nov-21	Mar-22	Nov-22	$8.0
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	HOP;RIC	A-43	0	0	☐	Sep-22	Nov-22	Oct-23	$14.6
2605G	Interstate Resurfacing (I-95 and I-295)	CRA;JOH;PAW;SMI;WAR;WST	A-43	0	0	☐	Jun-22	Jul-22	Nov-23	$29.3
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	MID	A-43	0	0	☐	Dec-21	Mar-22	Jul-24	$5.0
2605V	Statewide Resurfacing	STATEWIDE	A-43	0	0	☐	Apr-22	Jun-22	Dec-22	$2.4
2605U	US-6, RI-94, Reynolds Rd, & East Rd	FOS;GLO;JOH;PVD;TIV	A-43	0	0	☐	May-22	Jul-22	Jun-23	$10.2
				0	**0**					**$104**
TRAFFIC										
2604N	HSIP - High Risk Rural Roads Improvements 2021	CRA;EXE;FOS	A-44	0	0	☐	Feb-22	Apr-22	Apr-23	$2.0
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	BAR;NAR;NKS;WAR	A-44	0	0	☐	Jul-22	Oct-22	Nov-23	$1.7
2603U	HSIP - Intersection & Crosswalk Improvements East Bay -	MID;POR	A-44	0	0	☐	Jan-22	Apr-22	Jul-23	$2.4
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	COV;HOP;SKS;WAR;WES	A-44	0	0	☐	Nov-21	Feb-22	May-23	$2.8
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	LIN;NPR;PVD	A-44	0	0	☐	Oct-21	Jan-22	Feb-25	$5.9
2605X	Statewide Congested Corridor Upgrades	STATEWIDE	A-45	0	0	☐	Sep-22	Feb-23	Apr-25	$1.8
				0	**0**					**$16**
OPERATING										
0131P	Salt Storage Facility - Newport	NPT	A-41	0	0	☐	Jun-22	Sep-22	Sep-23	$3.1
				0	**0**					**$3**
TRANSIT										
9009B	Pawtucket/Central Falls Transit Center Parking Lot	PAW	A-45	0	0	☐	Mar-22	Jun-22	Jan-23	$6.9
9005V	Providence Station Improvements SOGR	PVD	A-45	0	0	☐	Mar-22	Jun-22	Mar-27	$20.7
				0	**0**					**$28**
				10	**9**					**$245**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	5	23	28

FFY23

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
BRIDGE										
2605F	Bridge Group 13E - West River	PVD	A-46	1	0	☐	Jun-23	Aug-23	May-25	$5.9
2601R	Bridge Group 17B - BUR	BUR	A-46	0	3	☐	Feb-23	May-23	Jun-26	$12.4
2606V	Bridge Group 17D – BUR	BUR	A-46	1	1	☐	Jul-23	Sep-23	Nov-24	$8.7
1500B	Bridge Preservation Program 2022 C-1	PVD	A-46	0	10	☐	Dec-22	Feb-23	Mar-25	$4.7
0016H	Corridor - Tower Hill Rd	NKS;SKS	A-46	1	0	☐	Aug-23	Nov-23	May-26	$28.0
				3	**14**					**$60**
PAVEMENT										
2606Q	2023 Crack Sealing C-1	STATEWIDE	A-47	0	0	☐	Mar-23	May-23	Sep-23	$1.5
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-47	0	0	☐	Feb-23	May-23	Jan-24	$6.7
2606P	2023 Rubberized Asphalt Chip Seal C-1	STATEWIDE	A-47	0	0	☐	Mar-23	May-23	Apr-24	$1.3
2605R	Pavement Improvements - BAR, EPR, WRN	BAR;BRI;EPR;MID;WRN	A-47	0	0	☐	Aug-23	Feb-24	Oct-25	$15.1
2605P	Pavement Improvements - CHA, WES	CHA;WES	A-47	0	0	☐	Jun-23	Aug-23	Dec-24	$16.8
2605Q	Pavement Improvements - CUM	CUM	A-48	0	0	☐	Sep-23	Dec-23	Nov-25	$9.2
2606U	Pavement Improvements - Mendon Rd	WNS	A-48	0	0	☐	May-23	Aug-23	Nov-24	$4.5
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	BUR;GLO	A-48	0	0	☐	Aug-23	Nov-23	Sep-24	$4.0
2604X	Pavement Improvements - WAR C-1	WAR	A-48	0	0	☐	Sep-23	Dec-23	Oct-25	$6.2
				0	**0**					**$65**
TRAFFIC										
2605Y	HSIP - Intersection & Crosswalk - 2023	EGR;JOH;PVD;WAR	A-49	0	0	☐	Jun-23	Aug-23	Oct-24	$3.0
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re	BUR;LIN;NSM;PVD	A-49	0	0	☐	Oct-22	Feb-23	May-24	$3.5
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Syst	EGR;PAW;WST	A-49	0	0	☐	Oct-22	Jan-23	Dec-23	$3.2
0102R	Rt 138 & Rt 112 Roundabout	RIC	A-49	0	0	☐	Nov-22	Feb-23	Oct-24	$3.6
2606A	Statewide Systemic Safety Improvements	STATEWIDE	A-50	0	0	☐	Oct-22	Dec-22	Mar-25	$4.8
				0	**0**					**$18**
TAP										
2606L	Airport Connector Landscaping	WAR	A-48	0	0	☐	Mar-23	Jun-23	May-24	$7.0
0026Q	Washington Secondary Bike Path Resurfacing	COV;CRA;WAR;WST	A-49	0	0	☐	Sep-23	Dec-23	Dec-24	$7.6
				0	**0**					**$15**
				3	**14**					**$157**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	5	16	21

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
FFY24										
BRIDGE										
2605M	Bridge Group 02 - Foster	FOS	A-51	3	0	☐	May-24	Jul-24	Sep-27	$9.2
2603M	Bridge Group 04_R - I-95/RT 10	CRA;PVD;WAR	A-51	14	1	☑	Jan-24	Jul-24	Jun-31	$625.1
2608E	Bridge Group 17A - I-295	CUM;SMI	A-51	3	0	☑	Dec-23	May-24	Sep-26	$49.3
2602D	Bridge Group 17C - Newell and Sneech	CUM	A-51	1	1	☐	Aug-24	Dec-24	Aug-26	$5.3
2608R	Bridge Group 18C_R - Frenchtown	EGR;NKS	A-51	3	0	☑	Apr-24	Oct-24	Jun-27	$54.8
2601P	Bridge Group 42C - Greene Bridges	COV	A-52	3	0	☐	Sep-24	Jan-25	May-27	$8.1
2606K	Bridge Group 46_R - Lafayette RR	NKS	A-52	0	1	☐	Mar-24	Jun-24	Sep-26	$3.1
2607J	Bridge Group 51C - Rt 37 C-4	CRA;WAR	A-52	6	2	☑	Feb-24	Aug-24	Jun-28	$115.6
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	EGR;NKS;WAR;WST	A-52	0	0	☑	May-24	Dec-24	Oct-27	$107.3
2604Y	Bridge Group 97 - Warwick Corridor	WAR	A-52	2	0	☑	Oct-23	Mar-24	Sep-27	$79.9
2608T	Washington Bridge North #700 Demolition	EPR;PVD	A-53	0	0	☑	Apr-24	Jul-24	Dec-25	$87.2
				35	**5**					**$1,145**
PAVEMENT										
2605S	Corridor – Route 7	LIN;NPR;NSM;SMI	A-53	0	0	☐	Oct-23	Jan-24	Oct-25	$13.8
2608X	Pavement Improvements - East Main Rd (Re-Advertised)	MID	A-54	0	0	☐	May-24	Jul-24	Jul-26	$5.9
2606Z	Pavement Improvements - JAM (Resiliency)	JAM	A-54	0	0	☐	Jan-24	Apr-24	Aug-24	$0.7
2606H	Pavement Improvements - LCM, TIV	LCM;TIV	A-54	0	0	☐	Mar-24	May-24	May-25	$15.4
2608F	Pavement Improvements - Rt 4	EGR;NKS	A-54	0	0	☐	Mar-24	May-24	Nov-24	$9.4
0076M	Pavement Improvements - School St	LIN	A-54	0	0	☐	Sep-24	Jan-25	Nov-26	$6.7
				0	**0**					**$52**
TRAFFIC										
2606W	HSIP - Intersection & Crosswalk - 2024	CRA;PVD	A-55	0	0	☐	Aug-24	Oct-24	Aug-26	$1.9
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	EGR;WAR;WGR;WST	A-55	0	0	☐	May-24	Aug-24	Apr-26	$7.6
2607S	Statewide Congested Corridor Upgrades 2024-2025	STATEWIDE	A-55	0	0	☐	Jun-24	Sep-24	Nov-25	$2.4
				0	**0**					**$12**
OPERATING										
2608W	2024 Crack Sealing C-1 (Re-Advertised)	STATEWIDE	A-53	0	0	☐	Apr-24	Jun-24	Sep-24	$1.5
2607A	2024 Paver Placed Elastomeric Surface Treatment C-1	STATEWIDE	A-53	0	0	☐	Feb-24	Apr-24	Oct-24	$8.3
2607B	2024 Rubberized Asphalt Chip Seal - C-1	STATEWIDE	A-53	0	0	☐	Feb-24	May-24	Nov-24	$1.6
				0	**0**					**$11**
				35	**5**					**$1,220**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	0	0	17	6	23

FFY25

PTSID	Project Name	Locations	Page	BRIDGES R	P	DB	Schedule Advertise	NTP	Sub Complete	Construction Budget ($M)
BRIDGE										
2607F	Bridge Group 08 - I-295 WAR, WST	WAR;WST	A-56	4	2	☐	Jul-25	Oct-25	Aug-28	NA
2607E	Bridge Group 26C - Woonsocket Blackstone River West	WNS	A-56	2	0	☐	Aug-25	Nov-25	Jun-28	NA
2609Q	Bridge Group 44_H - Nonquit (Re-Advertised)	TIV	A-56	1	0	☐	Apr-25	Jul-25	Sep-26	NA
2604U	Bridge Group 76 - I-Way Preservation	PVD	A-56	0	8	☐	Mar-25	Jul-25	Sep-27	NA
2601M	Corridor - Hope	COV;SCI	A-56	1	1	☐	Aug-25	Nov-25	Sep-27	NA
0139C	Corridor – Rt 138, Kingstown Rd	SKS	A-57	4	0	☑	Jul-25	Apr-26	Oct-29	NA
2607D	Corridor - Woonsocket	WNS	A-57	1	4	☐	Aug-25	Jan-26	Jul-28	NA
2608S	Washington Bridge North #700 Replacement	EPR;PVD	A-57	3	0	☑	Dec-24	Jun-25	Jun-29	$339.6
				16	**15**					**$530**
PAVEMENT										
0131K	Pavement Improvements - West Main & Sprague	MID;POR	A-58	0	0	☐	Jul-25	Oct-25	May-28	NA
2607Z	Pavement Improvements - WRN	WRN	A-58	0	0	☐	Aug-25	Nov-25	Jun-28	NA
0055H	Post Rd & West Main St Curb & Sidewalk	NKS	A-58	0	0	☐	Sep-25	Jan-26	Nov-27	NA
				0	**0**					**$35**
TRAFFIC										
2608G	2024 DMS Replacement Project	EPR;HOP;PVD;WGR	A-59	0	0	☐	Mar-25	Jun-25	Nov-26	$3.0
0116Z	2025-2026 Statewide Pavement Striping - East Bay & North	STATEWIDE	A-59	0	0	☐	Apr-25	Jun-25	Jun-27	$4.4
2607V	HSIP - Intersection & Crosswalk - 2025	NKS;SCI;TIV	A-59	0	0	☐	Jul-25	Oct-25	May-27	NA
2609P	HSIP - Wickford Roundabout	NKS	A-59	0	0	☐	Mar-25	Jun-25	Nov-25	$1.2
7006R	Statewide Hardware Replacement 2026-2028	STATEWIDE	A-59	0	0	☐	Aug-25	Nov-25	Apr-29	NA
				0	**0**					**$29**
OPERATING										
2608N	2025 - 2026 Crack Sealing C-1	STATEWIDE	A-57	0	0	☐	Apr-25	Jul-25	May-27	NA
2608L	2025 - 2026 Paver Placed Elastomeric Surface Treatment	STATEWIDE	A-57	0	0	☐	Mar-25	Jun-25	May-27	$13.3
0131S	Salt Storage Facility - Clayville & Johnston	FOS;JOH	A-58	0	0	☐	Nov-24	Jan-25	Jul-26	$5.4
				0	**0**					**$22**
TRANSIT										
2607T	Kingston Station Parking Lot	SKS	A-60	0	0	☐	Aug-25	Nov-25	Jul-27	NA
				0	**0**					**$3**
OTHER										
9002F	RI Welcome Center Well System Upgrade (Re-advertised)	RIC	A-58	0	0	☐	Mar-25	Jun-25	Dec-26	$2.6
				0	**0**					**$3**
				16	**15**					**$621**

Number of Projects:	In design	Advertised	In Construction	Complete	Total
	11	3	7	0	21

Changes from Last Quarter
Insert A

Schedule Changes Since Last Quarter

	Milestone	Last Quarter	Current Quarter	+/-	Comments
Advertised					
2608N	**2025 - 2026 Crack Sealing C-1**				Achieved Advertisement.
	Advertise	4/30/2025	4/25/2025	5	
2609Q	**Bridge Group 44_H - Nonquit (Re-Advertised)**				Achieved Advertisement.
	Advertise	4/30/2025	4/29/2025	1	
In Construction					
2608G	**2024 DMS Replacement Project**				Achieved NTP.
	NTP	6/30/2025	6/17/2025	13	
2608L	**2025 - 2026 Paver Placed Elastomeric Surface Treatment C-1**				Achieved NTP.
	NTP	6/30/2025	6/10/2025	20	
0116Z	**2025-2026 Statewide Pavement Striping - East Bay & North**				Achieved Advertisement and Accelerated NTP.
	Advertise	4/30/2025	4/29/2025	1	
	NTP	7/31/2025	6/9/2025	52	
0016Q	**Bridge Group 37 - I-295 Mendon**				Third Party Delay.
	Substantially Complete	5/31/2025	11/30/2025	-183	
2609P	**HSIP - Wickford Roundabout**				Achieved NTP.
	NTP	6/30/2025	6/27/2025	3	
9002F	**RI Welcome Center Well System Upgrade (Re-advertised)**				Achieved NTP.
	NTP	6/30/2025	6/20/2025	10	
0162D	**SRTS - C-4 (Wrn)**				Contractor Delay.
	Substantially Complete	8/31/2025	12/31/2025	-122	
2608S	**Washington Bridge North #700 Replacement**				Accelerated NTP.
	NTP	7/31/2025	6/25/2025	36	
Complete					
2605F	**Bridge Group 13E - West River**				Accelerated Completion.
	Substantially Complete	10/31/2025	5/28/2025	156	
2604M	**Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)**				Contract was terminated as a result of the bridge closure and further analysis.
	Substantially Complete	8/31/2026	4/11/2024	872	
2606H	**Pavement Improvements - LCM, TIV**				Accelerated Completion.
	Substantially Complete	6/30/2025	5/29/2025	32	
0027B	**Reconstruction of the Route 6/10 Interchange**				Accelerated Completion.
	Substantially Complete	6/30/2025	5/22/2025	39	
2605X	**Statewide Congested Corridor Upgrades**				Achieved Completion.
	Substantially Complete	4/30/2025	4/8/2025	22	

Budget Changes Since Last Quarter

PTS	NAME	Last Quarter	Current Quarter	+/-	
In Construction					
2608G	2024 DMS Replacement Project	$4.724	$4.697	($0.027)	Revised for NTP budget.
2608L	2025 - 2026 Paver Placed Elastomeric Surface Treatm	$18.000	$17.000	($1.000)	Revised for NTP budget.
0116Z	2025-2026 Statewide Pavement Striping - East Bay &	$8.000	$7.500	($0.500)	Revised for NTP budget.
2609P	HSIP - Wickford Roundabout	$1.767	$2.498	$0.731	Revised for NTP budget.
9002F	RI Welcome Center Well System Upgrade (Re-advertis	$3.560	$4.143	$0.583	Revised for NTP budget.
2608S	Washington Bridge North #700 Replacement	$368.302	$427.880	$59.578	Revised for NTP budget.
Subtotal				**$59.365**	
Total				**$59.365**	

Index of Projects by Municipality
Insert A

Index of Projects by Municipality

PTSID	Project Name	Type	Appendix
BARRINGTON			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-42
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0171D	Nayatt Rd (Rumstick Rd - Washington Rd)	PAVEMENT	A-17
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
2601U	SRTS - C-1A (Bar)	TRAFFIC	A-28
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
BRISTOL			
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2601G	Bridge Group 44A - Silver Creek	BRIDGE	A-23
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
BURRILLVILLE			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2601R	Bridge Group 17B - BUR	BRIDGE	A-46
2606V	Bridge Group 17D – BUR	BRIDGE	A-46
2601A	Bridge Group 43A - Mohegan	BRIDGE	A-30
0201A	Bridge Group 58B - Railroad Ave	BRIDGE	A-13
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-48
CENTRAL FALLS			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0004D	Broad St Regeneration	PAVEMENT	A-26
CHARLESTOWN			
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-41
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-47
0172N	Rt 1A, Old Post Rd Charlestown	PAVEMENT	A-32
COVENTRY			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26

PTSID	Project Name	Type	Appendix
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0114W	Bridge Group 12A - Sandy Bottom	BRIDGE	A-22
2601P	Bridge Group 42C - Greene Bridges	BRIDGE	A-52
0201B	Bridge Group 58E - Barbs Hill Rd	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2601M	Corridor - Hope	BRIDGE	A-56
0025E	Coventry - Local Safety Improvements	TRAFFIC	A-8
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0173H	Old Summit Rd & Susan Bowen Rd (Rt 117 - Rt 117)	PAVEMENT	A-27
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0026P	Trestle Trail Bridges - West	TAP	A-18
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
CRANSTON			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-51
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
2607J	Bridge Group 51C - Rt 37 C-4	BRIDGE	A-52
0194C	Bridge Group 59A - Park Ave RR	BRIDGE	A-14
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0025F	Cranston - Local Safety Improvements	TRAFFIC	A-9
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-55
2604G	HSIP - Intersection Safety - Rt 37 & Natick Ave	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0114T	I-295 Bridges Contract I	BRIDGE	A-2
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0170B	Replacement of the Park Avenue Bridge No. 480 Superstructure	BRIDGE	A-14

PTSID	Project Name	Type	Appendix
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0130E	Rt 2 - Reservoir Ave (Sockanosset Cross Rd - Rt 12)	PAVEMENT	A-17
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
CUMBERLAND			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2601D	2019 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-25
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2608E	Bridge Group 17A - I-295	BRIDGE	A-51
2602D	Bridge Group 17C - Newell and Sneech	BRIDGE	A-51
0016Q	Bridge Group 37 - I-295 Mendon	BRIDGE	A-40
0145Q	Bridge Group 48A - Howard Rd	BRIDGE	A-13
0014M	Bridge Group 62 - Manville Br	BRIDGE	A-24
0004D	Broad St Regeneration	PAVEMENT	A-26
0114S	Cumberland I-295 Corridor Bridges (37T - I)	BRIDGE	A-1
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0073X	Intersection Safety Improvements to Rt 114 between Bear Hill Rd and I-295 Cumberland	TRAFFIC	A-19
2605Q	Pavement Improvements - CUM	PAVEMENT	A-48
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
EAST GREENWICH			
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
2608R	Bridge Group 18C_R - Frenchtown	BRIDGE	A-51
0156D	Bridge Group 58A - Division St	BRIDGE	A-24
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-52
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-55
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2608F	Pavement Improvements - Rt 4	PAVEMENT	A-54
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-49
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
EAST PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18

PTSID	Project Name	Type	Appendix
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2608G	2024 DMS Replacement Project	TRAFFIC	A-59
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-36
0032B	Bridge Group 69E - Hunts Mills	BRIDGE	A-36
0082N	East Shore Expwy & Wampanoag Tr	PAVEMENT	A-42
0143W	Horton Farm Bridge No. 472 (57M)	BRIDGE	A-1
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
0076R	Rt 44 - Taunton Ave (Rt 1A/114 - Mass S/L)	PAVEMENT	A-27
0131M	Salt Storage Facility - East Providence	OPERATING	A-25
0162A	SRTS - C-1 (Cra, Epr)	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
2608T	Washington Bridge North #700 Demolition	BRIDGE	A-53
2608S	Washington Bridge North #700 Replacement	BRIDGE	A-57
EXETER			
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0201L	Bridge Group 57J - Browning Mill	BRIDGE	A-36
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
FOSTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16
2605M	Bridge Group 02 - Foster	BRIDGE	A-51
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2604N	HSIP - High Risk Rural Roads Improvements 2021	TRAFFIC	A-44
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0131S	Salt Storage Facility - Clayville & Johnston	OPERATING	A-58
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-43
GLOCESTER			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16

PTSID	Project Name	Type	Appendix
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0061K	Improvements to Rt 44/100 Intersection and Chepachet River Bridge Repair C-3E	TRAFFIC	A-9
2605N	Pavement Improvements - Putnam Pike & Reservoir Rd	PAVEMENT	A-48
0091S	Roadway Departure Mitigation - Systemic High Friction Surface Treatments-2018	TRAFFIC	A-20
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-43
HOPKINTON			
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2608G	2024 DMS Replacement Project	TRAFFIC	A-59
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
JAMESTOWN			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2606Z	Pavement Improvements - JAM (Resiliency)	PAVEMENT	A-54
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
JOHNSTON			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013G	Bridge Group 09 - CRA, JOH	BRIDGE	A-11
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0114V	Bridge Group 35T-8 - I-295 C-3	BRIDGE	A-12
0013D	Bridge Group 51B - Rt 37 C-3	BRIDGE	A-35
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0114U	I-295 Bridges Contract 2	BRIDGE	A-2
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0138B	Rt 6A - Hartford Ave C-2 (Rt 5 - Killingly St)	PAVEMENT	A-18
0131S	Salt Storage Facility - Clayville & Johnston	OPERATING	A-58
0014F	Simmonsville Bridge No. 326 (57C)	BRIDGE	A-3

PTSID	Project Name	Type	Appendix
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-43
LINCOLN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
0013T	Bridge Group 14 - Rt 99	BRIDGE	A-40
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
0014Z	Bridge Group 62T-11 - Louisquisset Pk	BRIDGE	A-14
2605S	Corridor – Route 7	PAVEMENT	A-53
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0076M	Pavement Improvements - School St	PAVEMENT	A-54
0165J	Railroad St (Manville Hill Rd - Rt 126)	PAVEMENT	A-17
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-44
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
LITTLE COMPTON			
2606H	Pavement Improvements - LCM, TIV	PAVEMENT	A-54
0173S	Snell Road Improvements	PAVEMENT	A-7
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
MIDDLETOWN			
0078V	ADA Improvements to Greene Lane	PAVEMENT	A-31
0011E	Aquidneck Avenue HSIP	TRAFFIC	A-19
0076Z	Aquidneck Avenue Improvements	TRAFFIC	A-19
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
2608X	Pavement Improvements - East Main Rd (Re-Advertised)	PAVEMENT	A-54
0131K	Pavement Improvements - West Main & Sprague	PAVEMENT	A-58
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0082U	Rt 138A - Aquidneck Ave (E Main Rd - Green End Ave)	PAVEMENT	A-43
NARRAGANSETT			
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42

PTSID	Project Name	Type	Appendix
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
0162G	SRTS - C-2 (Nar)	TRAFFIC	A-29
2602M	STC Improvements - 2020	TRAFFIC	A-34
NEWPORT			
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
0050A	Pell Bridge Ramps - Phase 1	PAVEMENT	A-27
0050B	Pell Bridge Ramps - Phase 2	PAVEMENT	A-38
0131P	Salt Storage Facility - Newport	OPERATING	A-41
NORTH KINGSTOWN			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0031Y	Bridge Group 18B - EGR, NKS	BRIDGE	A-23
2608R	Bridge Group 18C_R - Frenchtown	BRIDGE	A-51
2606K	Bridge Group 46_R - Lafayette RR	BRIDGE	A-52
0015B	Bridge Group 46A - Lafayette Rd	BRIDGE	A-13
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-52
0016H	Corridor - Tower Hill Rd	BRIDGE	A-46
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2607V	HSIP - Intersection & Crosswalk - 2025	TRAFFIC	A-59
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
2609P	HSIP - Wickford Roundabout	TRAFFIC	A-59
2608F	Pavement Improvements - Rt 4	PAVEMENT	A-54
0055H	Post Rd & West Main St Curb & Sidewalk	PAVEMENT	A-58
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
2601W	Rt 1 - Post Rd (NKS) - Drainage	STORMWATER	A-38
2602M	STC Improvements - 2020	TRAFFIC	A-34
NORTH PROVIDENCE			
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0016R	Bridge Group 39 - Rt 146	BRIDGE	A-41
2605S	Corridor – Route 7	PAVEMENT	A-53
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-44
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
NORTH SMITHFIELD			
2603N	Rt 146 Reconstruction	BRIDGE	A-35

PTSID	Project Name	Type	Appendix
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
0021U	Blackstone Bikeway 8C	TAP	A-8
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
0114J	Bridge Group 38T-12 - Rt 146 Farnum Pk	BRIDGE	A-12
0145C	Bridge Group 53 - Union Village RR	BRIDGE	A-30
2605S	Corridor – Route 7	PAVEMENT	A-53
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0013L	Route 146 Corridor Bridges (38)	BRIDGE	A-3
0073S	Rt 146 Guide Signs - C-1 - North	TRAFFIC	A-20
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PAWTUCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0013N	Bridge Group 03 - I-95	BRIDGE	A-22
0004D	Broad St Regeneration	PAVEMENT	A-26
0192J	High Friction Surface Treatment - I-95 Curves Pawtucket, Route 24, Route 37	TRAFFIC	A-28
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32
0114R	I-95 Corridor Bridge Nos. 56101, 56121, 56201, 56221 (3T - F)	BRIDGE	A-2
0082C	I-95 Resurfacing, C-2 (Pawtucket)	PAVEMENT	A-6
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0081K	Pavement Preservation to Rt 1A (Newport Ave)	PAVEMENT	A-7
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-49
9007Q	Pawtucket/Central Falls Commuter Rail Station and Bus Hub	TRANSIT	A-21
9009B	Pawtucket/Central Falls Transit Center Parking Lot	TRANSIT	A-45
0016J	Pine Street Bridge No. 548 (31)	BRIDGE	A-3
0131N	Salt Storage Facility - Pawtucket	OPERATING	A-36
PORTSMOUTH			
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
0007C	East Main Road 1R Improvements	PAVEMENT	A-6
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603U	HSIP - Intersection & Crosswalk Improvements East Bay - 2021	TRAFFIC	A-44
0131K	Pavement Improvements - West Main & Sprague	PAVEMENT	A-58
0081R	Route 24 Improvements	PAVEMENT	A-7
0131L	Salt Storage Facility - Portsmouth	OPERATING	A-16
0080E	STC Misc Improvements 2018	TRAFFIC	A-29

PTSID	Project Name	Type	Appendix
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
PROVIDENCE			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
2603N	Rt 146 Reconstruction	BRIDGE	A-35
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2608G	2024 DMS Replacement Project	TRAFFIC	A-59
0013A	Bridge Group 01 - PVD	BRIDGE	A-22
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-51
0013P	Bridge Group 06 - PVD	BRIDGE	A-11
0013S	Bridge Group 13A - Rt 146 C-1	BRIDGE	A-11
0031Z	Bridge Group 13B - Rt 146 C-2	BRIDGE	A-40
2605F	Bridge Group 13E - West River	BRIDGE	A-46
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0017E	Bridge Group 16T-13 - Woonasquatucket Br	BRIDGE	A-12
2603F	Bridge Group 32 – I-95	BRIDGE	A-35
0017G	Bridge Group 38C - Geneva Pond	BRIDGE	A-12
0114X	Bridge Group 40A - Hawkins	BRIDGE	A-23
0015D	Bridge Group 40B - Bath St East	BRIDGE	A-23
0017B	Bridge Group 49 - Henderson	BRIDGE	A-30
2604M	Bridge Group 57T-10 - I-195 Washington North Phase 2 (Re-advertised)	BRIDGE	A-36
0014N	Bridge Group 59C - Reservoir Ave RR	BRIDGE	A-36
0167C	Bridge Group 75 - Rt 146 Louisquisset Pk Ramp	BRIDGE	A-14
0018B	Bridge Group 75T-5 - I-95 Viaduct NB	BRIDGE	A-30
2604U	Bridge Group 76 - I-Way Preservation	BRIDGE	A-56
1500B	Bridge Preservation Program 2022 C-1	BRIDGE	A-46
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2606W	HSIP - Intersection & Crosswalk - 2024	TRAFFIC	A-55
2606R	HSIP - Intersection & Crosswalks North-Central – 2022 (Re-advertised)	TRAFFIC	A-49
0153K	HSIP - Intersection Safety Improvements - 2020	TRAFFIC	A-33
0070I	HSIP - Signalization of Allens Ave. C-5	TRAFFIC	A-33
0013M	I-195 Corridor Bridges (77)	BRIDGE	A-2
0012Q	I-195 Relocation - C-17 - Waterfront Parks	PAVEMENT	A-16
0012T	I-195 Relocation - C-18 - Gano St	PAVEMENT	A-16
0012X	I-195 Relocation - C-19 - Parks/Bridge Compltion	PAVEMENT	A-37
0082D	I-95 (Charles St - Lonsdale Ave)	PAVEMENT	A-32

PTSID	Project Name	Type	Appendix
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0025Z	Intersection Safety Improvements 2019 C-2	TRAFFIC	A-39
9003E	Materials Lab - Quality Assurance	OPERATING	A-24
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
0114N	Oxford Street Bridge No. 653 (2T)	BRIDGE	A-3
9005V	Providence Station Improvements SOGR	TRANSIT	A-45
0027B	Reconstruction of the Route 6/10 Interchange	BRIDGE	A-3
0081W	Route 146 Improvements	PAVEMENT	A-7
2604R	Rt 146 Guide Signs - C-2 (Re-advertised)	TRAFFIC	A-44
0080H	STC - Allens Avenue at Terminal and Ernest	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-43
2608T	Washington Bridge North #700 Demolition	BRIDGE	A-53
2608S	Washington Bridge North #700 Replacement	BRIDGE	A-57
RICHMOND			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601Z	2019 Rubberized Asphalt Chip Seal	PAVEMENT	A-26
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0170C	Baker Pines Bridge No. 593	BRIDGE	A-1
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
2606B	Bridge Group 45B_H - Kings Factory (Re-Advertised)	BRIDGE	A-41
0143C	Bridge Group 54A - Kingston Rd Bridge	BRIDGE	A-24
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0168H	Hope Valley Bridges (69D)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2604S	I-95 (Connecticut S/L to Baker Pine Rd.)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
9002F	RI Welcome Center Well System Upgrade (Re-advertised)	OTHER	A-58
0102R	Rt 138 & Rt 112 Roundabout	TRAFFIC	A-49
0114K	Wood River Valley Bridge No. 404, I-95 North & South (7T - A)	BRIDGE	A-4
0165V	Woodville Road Improvements	PAVEMENT	A-8
SCITUATE			
0173U	1 R Improvements to Winsor Avenue	PAVEMENT	A-6
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0105E	2018 Rubberized Asphalt Chip Seal C-1	OPERATING	A-16

PTSID	Project Name	Type	Appendix
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
2601C	2019 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-26
2603A	2020 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-31
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0015C	Bridge Group 16B - FOS, JOH, PVD, SCI	BRIDGE	A-22
0173G	Central Pk & Battey Meetinghouse Rd	PAVEMENT	A-27
2601M	Corridor - Hope	BRIDGE	A-56
0079P	Danielson Pk (Rt 102 - West Greenville Rd)	PAVEMENT	A-31
2607V	HSIP - Intersection & Crosswalk - 2025	TRAFFIC	A-59
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
0173K	Rockland Rd (Central Pk to Danielson Pk)	PAVEMENT	A-17
0173C	Rt 115 Main St. (Rt 116 To Jackson Flat Rd.)	PAVEMENT	A-32
0081Y	Rt 6 - (Rt 102 - Rt 101)	PAVEMENT	A-28
0173Z	US Route 6 Hartford Ave	PAVEMENT	A-8
SMITHFIELD			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
2602A	2019 Paver Placed Elastomeric Surface Treatment C-3	PAVEMENT	A-26
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
0013R	Bridge Group 10 - I-295	BRIDGE	A-30
0013V	Bridge Group 16A - FOS, GLO, PVD, SCI, SMI	BRIDGE	A-22
0013W	Bridge Group 17 - BUR, CUM, LIN, NPR, NSN, SMI	BRIDGE	A-23
2608E	Bridge Group 17A - I-295	BRIDGE	A-51
0016N	Bridge Group 35 - I-295	BRIDGE	A-35
2605S	Corridor – Route 7	PAVEMENT	A-53
0091U	HSIP - Intersection Safety - Route 6 & 7	TRAFFIC	A-38
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39
0025R	Intersection Safety Improvements to Rt 44 at Smithfield Crossings	TRAFFIC	A-20
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0061A	Rt 44 - C-3B (RIDOT Maint Facility - W. Greenville Rd)	PAVEMENT	A-17
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
SOUTH KINGSTOWN			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0086X	2017 Rubberized Asphalt Chip Sealing	OPERATING	A-5
0105A	2018 Rubberized Asphalt Chip Seal C-2	OPERATING	A-16
2601F	2019 Paver Placed Elastomeric Surface Treatment C-2	PAVEMENT	A-26
0082S	Boston Neck Rd & South County Tr	PAVEMENT	A-42
0139C	Corridor – Rt 138, Kingstown Rd	BRIDGE	A-57
0016H	Corridor - Tower Hill Rd	BRIDGE	A-46

PTSID	Project Name	Type	Appendix
0166M	High Street/Kingstown Road Stormwater Mitigation	STORMWATER	A-8
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0073Z	HSIP-Intersection Safety Improvements to Route 108 at Curtis Corner Rd	TRAFFIC	A-9
0081D	Improvements to US Route 1 (South Kingstown)	PAVEMENT	A-6
2607T	Kingston Station Parking Lot	TRANSIT	A-60
0055L	Old Tower Hill Rd (Rt 108 - Rt 1)	PAVEMENT	A-27
STATEWIDE			
0084C	2017 Crack Sealing Limited Access	OPERATING	A-4
0084B	2017 Crack Sealing North and East Regions	OPERATING	A-4
0084A	2017 Crack Sealing South and Central Regions	OPERATING	A-4
0105C	2018 Crack Sealing Limited Access	OPERATING	A-15
0105F	2018 Crack Sealing North and East Regions	OPERATING	A-15
0105B	2018 Crack Sealing South and Central Regions	OPERATING	A-15
0105H	2018 Crack Sealing South and Central Regions C-2	PAVEMENT	A-25
2602B	2019 Crack Sealing North and East Regions C-1	PAVEMENT	A-25
2602C	2019 Crack Sealing South and Central Regions C-1	PAVEMENT	A-25
2604C	2021 Crack Sealing North, South, Central Regions C-1	PAVEMENT	A-37
2604A	2021 Paver Placed Surface Treatment C-1	PAVEMENT	A-37
2604B	2021 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-37
2605C	2022 Crack Sealing C-1	PAVEMENT	A-41
2605A	2022 Paver Placed Surface Treatment C-1	PAVEMENT	A-42
2605B	2022 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-42
2606Q	2023 Crack Sealing C-1	PAVEMENT	A-47
2606N	2023 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-47
2606P	2023 Rubberized Asphalt Chip Seal C-1	PAVEMENT	A-47
2608W	2024 Crack Sealing C-1 (Re-Advertised)	OPERATING	A-53
2607A	2024 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-53
2607B	2024 Rubberized Asphalt Chip Seal - C-1	OPERATING	A-53
2608N	2025 - 2026 Crack Sealing C-1	OPERATING	A-57
2608L	2025 - 2026 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-57
0116Z	2025-2026 Statewide Pavement Striping - East Bay & North	TRAFFIC	A-59
0025J	High Friction Surface Treatments 2016	TRAFFIC	A-9
2601Y	HSIP - Roadway Departure Mitigation - 2020	TRAFFIC	A-33
0091T	Roadway Departure Mitigation - Non-Freeway Roadside Improvements 2019 C-1	TRAFFIC	A-28
2605X	Statewide Congested Corridor Upgrades	TRAFFIC	A-45
2607S	Statewide Congested Corridor Upgrades 2024-2025	TRAFFIC	A-55
7006R	Statewide Hardware Replacement 2026-2028	TRAFFIC	A-59
0073J	Statewide Pavement Striping Eastbay 17-18	OPERATING	A-5
2605V	Statewide Resurfacing	PAVEMENT	A-43
0025P	Statewide Road Diet 2017	TRAFFIC	A-10
2606A	Statewide Systemic Safety Improvements	TRAFFIC	A-50

PTSID	Project Name	Type	Appendix
0072J	Traffic Signal Optimization, C-3, 2016	TRAFFIC	A-10
TIVERTON			
0086Y	2017 Paver Placed Elastomeric Surface Treatment	OPERATING	A-5
0015A	Bridge Group 15B - Aquidneck Island	BRIDGE	A-12
2609Q	Bridge Group 44_H - Nonquit (Re-Advertised)	BRIDGE	A-56
2607V	HSIP - Intersection & Crosswalk - 2025	TRAFFIC	A-59
2606H	Pavement Improvements - LCM, TIV	PAVEMENT	A-54
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
2605U	US-6, RI-94, Reynolds Rd, & East Rd	PAVEMENT	A-43
WARREN			
0188A	Barrington & Warren Bike Path Bridges	BRIDGE	A-40
0083R	Birch Swamp & Schoolhouse Rd (Market St - Long Ln)	PAVEMENT	A-37
0013U	Bridge Group 15A - East Bay	BRIDGE	A-11
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
0071P	Metacom Avenue - HSIP	TRAFFIC	A-20
2605R	Pavement Improvements - BAR, EPR, WRN	PAVEMENT	A-47
2607Z	Pavement Improvements - WRN	PAVEMENT	A-58
0162D	SRTS - C-4 (Wrn)	TRAFFIC	A-39
WARWICK			
0025S	2018 Roadway Departure Mitigation - C-1	TRAFFIC	A-18
0025K	2018 Intersection Safety Improvements - Statewide	TRAFFIC	A-18
0105G	2018 Paver Placed Elastomeric Surface Treatment C-2	OPERATING	A-15
0074Q	Airport Connector & Rt 1/1A Post Rd.	PAVEMENT	A-42
2606L	Airport Connector Landscaping	TAP	A-48
2603M	Bridge Group 04_R - I-95/RT 10	BRIDGE	A-51
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
2607F	Bridge Group 08 - I-295 WAR, WST	BRIDGE	A-56
0016U	Bridge Group 42A	BRIDGE	A-41
2601E	Bridge Group 51A - Rt 37 C-2	BRIDGE	A-24
2607J	Bridge Group 51C - Rt 37 C-4	BRIDGE	A-52
0014D	Bridge Group 59B - Centerville Rd	BRIDGE	A-14
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-52
2604Y	Bridge Group 97 - Warwick Corridor	BRIDGE	A-52
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2605Y	HSIP - Intersection & Crosswalk - 2023	TRAFFIC	A-49
2604P	HSIP - Intersection & Crosswalk - East-South - 2022	TRAFFIC	A-44
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-55
2603S	HSIP - Roadway Departure Mitigation - 2021	TRAFFIC	A-39

PTSID	Project Name	Type	Appendix
0201V	I-95 Corridor Preservation - Bridge Washing (58C)	OPERATING	A-5
0114P	I-95 North & South Bridges at Toll Gate Road Nos. 683, 684 (5T - C)	BRIDGE	A-2
0088A	I-95 Resurfacing (Rt 2 to Service Avenue)	PAVEMENT	A-6
0025N	Intersection Safety Improvements 2017 Statewide	TRAFFIC	A-19
0011D	Intersection Safety Improvements Newport, Warwick, Johnston	TRAFFIC	A-10
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2604X	Pavement Improvements - WAR C-1	PAVEMENT	A-48
0025Q	Roadway Departure Mitigation - Guardrail and Median Improvements to I-95 (Warwick) and Rt 146	TRAFFIC	A-20
0166H	Route 4 Improvements, C-2	PAVEMENT	A-7
0079B	Rt 5 - Lambert Lind Hwy C-1 (Mayfield Ave - I-95)	PAVEMENT	A-32
2602L	STC – I-295 SB at Bald Hill Rd	TRAFFIC	A-33
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0080E	STC Misc Improvements 2018	TRAFFIC	A-29
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49
WEST GREENWICH			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2608G	2024 DMS Replacement Project	TRAFFIC	A-59
0013F	Bridge Group 05 - EGR, EXE, WAR, WGR	BRIDGE	A-11
0143A	Bridge Group 57K - Big River	BRIDGE	A-13
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
0091P	HSIP - Crosswalk & Sign Enhancements	TRAFFIC	A-32
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-55
2604D	I-95 SB High Speed Lane Resurfacing	PAVEMENT	A-38
0011U	Mileage Based Exit Renumbering C-4: I-95 (Re-advertised)	TRAFFIC	A-39
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
0168C	Victory Highway Bridge No. 589 (71)	BRIDGE	A-4
WEST WARWICK			
0105D	2018 Paver Placed Elastomeric Surface Treatment C-1	OPERATING	A-15
2602Z	2020 Paver Placed Elastomeric Surface Treatment C-1	PAVEMENT	A-31
2607F	Bridge Group 08 - I-295 WAR, WST	BRIDGE	A-56
2603G	Bridge Group 33A - I-295 Providence St.	BRIDGE	A-40
0016U	Bridge Group 42A	BRIDGE	A-41
0048I	Bridge Group 95 - Rt 4/95 & Rt 403 Ramps	BRIDGE	A-52
0114L	Central RI Bridges - Group 12 (29 Bridges)	BRIDGE	A-1
2603P	HSIP - Crosswalk & Signal Improvements 2020	TRAFFIC	A-33
2608Z	HSIP - Roadway Departure - 2024 C-1 (Re-advertised)	TRAFFIC	A-55
2605G	Interstate Resurfacing (I-95 and I-295)	PAVEMENT	A-43
2605W	Pawtucket Bridge Lighting and Bridge Strike Detection Systems	TRAFFIC	A-49
0080C	STC - Statewide Pedestrian and Intersection Safety Improvements	TRAFFIC	A-21
0026Q	Washington Secondary Bike Path Resurfacing	TAP	A-49

PTSID	Project Name	Type	Appendix
WESTERLY			
2603B	2020 Crack Sealing Limited Access C-1	PAVEMENT	A-31
2602X	Bridge Group 45C_H - Cottrell	BRIDGE	A-35
2603T	HSIP - Intersection & Crosswalks Central-South - 2022	TRAFFIC	A-44
0072Z	HSIP - Rt 1, S. County Median Guardrail	TRAFFIC	A-19
2605P	Pavement Improvements - CHA, WES	PAVEMENT	A-47
0081J	Rt 78 (Rt 1 - Conn S/L)	PAVEMENT	A-28
2602M	STC Improvements - 2020	TRAFFIC	A-34
2601H	STC Misc Improvements 2019	TRAFFIC	A-29
WOONSOCKET			
0073M	2017-2018 Statewide Pavement Striping -North	OPERATING	A-5
0021U	Blackstone Bikeway 8C	TAP	A-8
0021S	Blackstone River Bikeway - 8B-1	TAP	A-18
2607E	Bridge Group 26C - Woonsocket Blackstone River West	BRIDGE	A-56
2607D	Corridor - Woonsocket	BRIDGE	A-57
0153T	Diamond Hill Road Improvements at Mendon Road	TRAFFIC	A-9
2606U	Pavement Improvements - Mendon Rd	PAVEMENT	A-48
0162H	SRTS - C-3 (Smi, Wns)	TRAFFIC	A-29